

G V Research Centers Pvt Ltd (21-22)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AAHCG4526D1ZP

Purchase VoucherNo. : **PUR/10818**Ref.: **198 dt. 7-Oct-21**Dated : **2-Nov-21**Party's Name: **SUP SL RMC Plant**

Sy No719/2

Devayamjal, Shameerpet

Medchal

GSTIN/UIN : **36ADNFS2288J1ZF**

Particulars	Amount
RMC 18%	5,17,372.35
Input-CGST	46,563.51
Input-SGST	46,563.51
OIE-Rounding Off	0.63
	₹ 6,10,500.00
 On Account of : Being amount credit to SL RMC plant towards purchase of RMC against inv no:198 inv dt:07.10.2021 po.no:81066 po.dt:28.09.2021 Amount (in words) : Indian Rupees Six Lakh Ten Thousand Five Hundred Only	

for SUP SL RMC Plant

Prepared by: keerthana

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

(e) (m)

Date:	28/10/21	Prepared by:	Babbar																						
PO/WO no.	87066	PO / WO Date.	28/10/21																						
Supplier Name	BL RMC Plant	PO/WO amount	5,55,000/-																						
Firm/Company	GNRC	Project	Imports																						
Sl. No.	Bill No.	Bill Date	Bill amount																						
1	198	7/10/21	6,10,500/-																						
2																									
3																									
4																									
Amount A – Bills total(Excluding Transport & Hamali Charges):			6,10,500/-																						
Sl. No.	DC. Date	MRN No.	DC matches MRN																						
1.			☐ Yes ☐ No																						
2.			☐ Yes ☐ No																						
3.			☐ Yes ☐ No																						
Amount B –Other Credits :_Transportation charges/Charges																									
Amount C –Other Debits :																									
Amount D (D=A+B-C) – Amount to be credited to the supplier:			6,10,500/-																						
Amount E – PO / WO value:			5,55,500/-																						
Amount F – Difference (A – E): GST-18%			50,500/-																						
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)																							
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)																							
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)																							
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)																							
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No																							
Payment – due date		8/11/21																							
Remarks:																									
<table border="1"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>Procurement Manager</td> <td>Accounts – receiver of bill</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>					Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts – receiver of bill	Accountant	Accounts Manager	Sign:							Date						
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accounts – receiver of bill	Accountant	Accounts Manager																			
Sign:																									
Date																									

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 198	Dated 7-Oct-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 81086 Buyer's Order No.	Other Reference(s) Dated Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	165.00 cbm	3,135.59	cbm	5,17,372.35
	Output CGST @9 %				9 %		46,563.51
	Output SGST @9%				9 %		46,563.51
	Less : Round Off						(-)0.37
	Round Off						1.00
	Total			165.00 cbm			₹ 6,10,500.00

Amount Chargeable (in words)

INR Six Lakh Ten Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	5,17,372.35	9%	46,563.51	9%	46,563.51	93,127.02
Total	5,17,372.35		46,563.51		46,563.51	93,127.02

Tax Amount (in words) : INR Ninety Three Thousand One Hundred Twenty Seven and Two paise Only

Remarks:
01.10.2021 to 05.10.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order



81086

27.09.21 3:07:17

Page(s) 1 Of 1

28-09-2021 11:11:29 AM

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad 500005

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	81086	163915
Doc Date	28-09-2021	
Quote No	NIL	
Quote Date	28-09-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	150.00	3,700.00	0.00	0.00	555,000.00
Total Order Value . . .					555,000.00

Rupees : Five Lakh(s) Fifty Five Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material.Above order for north side road purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-Turkapaaly Contact person Mr Sachin-9866222222.**For MDs APPROVAL**

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLLP stock
- ☐ Other

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

28/09/2021

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Date : ____/____/____

Requisition Form

1249

Company Name:		GVRC		Date:		27.09.2021	
Site & Phase :		Innopolis		Time:		11:30AM	
Supplier				Req. No.		163915	
Material required before date:		29.09.2021		ID No.		69760	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M20	150	M3			
2							
3							
4							
5							
6							
7							
9							
10							
11							
Remarks: Towards North side road purpose.							
Prepared By		Sridevi		Approved by		C. Balamurali Krishna	
Sign. & Date		27.09.2021		Sign. & Date		27.09.2021	

Note: On receipt of material at site write inward number and date in last 2 columns.

Carb
27-09-2021

[Signature]

APPROVED BY
28 SEP 2021
SOHAM MODI
MANAGING DIRECTOR

APPROVED
28 SEP 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE

Registration Form

Registration No.	123456	Date	24-07-2023
Full Name	Ashish PA MD		
Address	123 Main St, City, State, Zip		
Phone No.	9876543210		
Signature			
Registration Fee	1000	Refundable	Yes
Registration Validity	1 Year		
Registration Status	Active		

Registration Form

No.	Name	Age	Gender	Religion	Marital Status	Occupation	Education	Address	Phone No.	Date
1	Ashish PA MD	35	M	Hindu	Married	Software Engineer	B.Tech	123 Main St, City, State, Zip	9876543210	24-07-2023
2										
3										
4										
5										
6										
7										
8										
9										
10										

Registration Form

Registration No.	123456	Date	24-07-2023
Full Name	Ashish PA MD		
Address	123 Main St, City, State, Zip		
Phone No.	9876543210		
Signature			
Registration Fee	1000	Refundable	Yes
Registration Validity	1 Year		
Registration Status	Active		

Registration Form

No.	Name	Age	Gender	Religion	Marital Status	Occupation	Education	Address	Phone No.	Date
1	Ashish PA MD	35	M	Hindu	Married	Software Engineer	B.Tech	123 Main St, City, State, Zip	9876543210	24-07-2023
2										
3										
4										
5										
6										
7										
8										
9										
10										

Registration Form

Registration No.	123456	Date	24-07-2023
Full Name	Ashish PA MD		
Address	123 Main St, City, State, Zip		
Phone No.	9876543210		
Signature			
Registration Fee	1000	Refundable	Yes
Registration Validity	1 Year		
Registration Status	Active		

Registration Form

No.	Name	Age	Gender	Religion	Marital Status	Occupation	Education	Address	Phone No.	Date
1	Ashish PA MD	35	M	Hindu	Married	Software Engineer	B.Tech	123 Main St, City, State, Zip	9876543210	24-07-2023
2										
3										
4										
5										
6										
7										
8										
9										
10										

Ashish_PA_MD
Photo message
sir, required your approval 14:04


New messages

Approved 14:42

Type a message...

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity	150 Cub Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity	150 Cub Mtrs
Footings :	North side road Purpose	PO Nos.	81086	C. Actual quantity poured:	151 Cub mtrs
Requisition nos.:	163915	Supplier:	SL RMC PLANT	D. Difference (C-A):	01 Cub Mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	12.10.2021	Date	12.10.2021	Date	12.10.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no	MRN No.
1.	02.10.2021	16:35	7	2183	16800	16340	460	5074	97643
2.	02.10.2021	21:50	6	2184	14400	14170	230	5061	97644
3.	02.10.2021	22:05	6	2185	14400	14140	260	5062	97645
4.	02.10.2021	22:15	6	2186	14400	14110	290	5063	97646
5.	02.10.2021	22:25	6	2187	14400	14200	200	5064	97648
6.	02.10.2021	22:40	6	2188	14400	14460		5065	97353
7.	02.10.2021	22:50	6	2189	14400	14160	240	5066	97345
8.	02.10.2021	23:55	6	2190	14400	14230		5067	97664
9.	02.10.2021	01:45	6	2191	14400	14750		5068	97357
10.	04.10.2021	15:50	6	2224	14400	14220		5090	97358
11.	04.10.2021	20:00	6	2229	14400	14100	300	5098	97359
12.	04.10.2021	20:15	6	2230	14400	14090	310	5099	97360
13.	04.10.2021	20:30	6	2231	14400	13990	410	5600	97361
14.	04.10.2021	20:40	6	2232	14400	14120		5601	97362
15.	04.10.2021	22:10	6	2233	14400	14160		5602	97363
16.	04.10.2021	22:20	6	2234	14400	14110		5603	97364