

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		3/11/2021		Prepared by:		BHAVANI	
PO/WO no.		79268		PO / WO Date.		21/8/2021	
Supplier Name		SL RMC plant		PO/WO amount		150,000/-	
Firm/Company		GVI Reserch center pt Ltd		Project		Innopolis	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	115	21/8/2021		1,45,500/-			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						1,45,500/-	
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.	pouring Report Attached.			☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						1,45,500/-	
Amount E – PO / WO value:						1,50,000/-	
Amount F – Difference (A – E): GST-18%						-4,500/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☐ Yes ☒ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____ ☒ No				
Payment – due date			8/11/2021				
Remarks: Final Bill.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Shraung		APPROVED BY 29 NOV 2021 SOHAM MODI MANAGING DIRECTOR				
Date	3/11/2021	2/11/21					

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 115	Dated 7-Aug-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4, 2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 79268-163673	Mode/Terms of Payment Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	48.50 cbm	2,542.37	cbm	1,23,304.95
	Output CGST @9 %					9 %	11,097.45
	Output SGST @9%					9 %	11,097.45
	Round Off						0.15
Total				48.50 cbm			₹ 1,45,500.00

Amount Chargeable (in words)

E & O.E

INR One Lakh Forty Five Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,23,304.95	9%	11,097.45	9%	11,097.45	22,194.90
Total	1,23,304.95		11,097.45		11,097.45	22,194.90

Tax Amount (in words) : INR Twenty Two Thousand One Hundred Ninety Four and Ninety paise Only

Remarks:
02.08.2021 to 06.08.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
 A/c No. : 231905000660
 Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order



Page(s) 1 Of 1

02-08-2021 3:05:15 PM

79268

31.07.21 2:16:54

by

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79268	163673
Doc Date	02-08-2021	
Quote No	NIL	
Quote Date	02-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M 10	50.00	3,000.00	0.00	0.00	150,000.00
Total Order Value . . .					150,000.00

Rupees : One Lakh(s) Fifty Thousand Only.

Terms and Conditions :-**Specification / Brand** Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material.Above order for North side road DLC Concrete laying work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.**For MDs APPROVAL**☒ High Value/quantity beyond limits.☒ Req. processed-post approval.☐ Approval for technical details/clarification☐ Depleting SSSLP stock☐ Other**APPROVED BY****02 AUG 2021****SOHAM MODI
MANAGING DIRECTOR**For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ____/____/____

1539

Requisition Form

Company Name:	GVRC	Date:	30.07.21
Site & Phase :	INNOPOLIS	Time:	05.00
Supplier	SL RMC Plant	Req. No.	163673
Material required before date:	Urgent	ID No.	67994

No	Description	Size	Quantity	Units	Inward No	Date
1	DLC	-	50	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						

For MDs APPROVAL

☒ High Value/quantity beyond limits.

☐ Pd/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SLLP stock

☐ Other

APPROVED BY

31 JUL 2021

SOHAM MODI
MANAGING DIRECTOR

30/07/2021

PO 79268

Remarks : For North side Road DLC Concrete Laying Work Purpose.

Prepared By	Rahul.T	Approved by	Venkatesh.G
Sign.& Date	30.07.21	Sign. & Date	30.07.21

Note: On receipt of material at site write inward number and date in last 2 columns.



RMC pour report

Details of RMC pour				Innopolis		A. Estimated quantity:		30 Cub Mtrs	
Company/ firm:		GVRC		Project:		B Requisition quantity		30 Cub Mtrs	
Flat / Villa no.:		-		Block No.:		C. Actual quantity poured:		30 Cub Mtrs	
Footings :		Columns and Retaining wall		PO Nos.		D. Difference (C-A):			
Requisition nos.:		163680		Supplier:		Sign of Project manager			
Sign of security		BS		Sign of Admin		Date			
Date		07-08-2021		Date		Date		07-08-2021	
Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02-08-2021	11.35	07	1918	16,800	16710	90	4378	94694
2.	02-08-2021	13.20	06.5	1924	15,600	15420	-	4380	94689
3.	02-08-2021	09.00	07	1935	16,800	16,720	80	4392	94686
4.	03-08-2021	11.40	06.5	1938	15,600	15,200	400	4393	94687
5.	03-08-2021	15.52	03	1946	7,200	7380	-	4397	94866
6.			30		72,000	71430	570		
Total:									
Remarks:		NOTE: Nil							



Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs -- deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.