

PURCHASE DIVISION
Advice for approval for credit to supplier

(M) (E)

Date:		15/11/21		Prepared by:		Munabhi	
PO/WO no.		82023		PO / WO Date.		26/10/21	
Supplier Name		Sri Arisht steel		PO/WO amount		4,74,977/-	
Firm/Company		MHPL		Project		SOV-III	
Sl. No.	Bill No.	Bill Date	Bill amount				
1	1244	27/10/21	4,89,624/-				
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):				4,89,624/-			
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.			98524	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges							
Amount C –Other Debits :							
Amount D (D=A+B-C) – Amount to be credited to the supplier:				4,89,624/-			
Amount E – PO / WO value:				4,74,977/-			
Amount F – Difference (A – E): GST-18%				14,647/-			
Quantity received as per PO /WO			☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☐ No				
Payment – due date			100% Advance Paid of Rs/- 4,74,977/-				
Remarks: Balance Amount of Rs/- 14,647/- to Pay.							
Weight Difference Acceptable for Rebar.							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	<i>[Signature]</i>		<i>[Signature]</i>				
Date	15/11/21		15/11/21				

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SRI ARIHANT STEELS

Iron & Steel, Hardware & Project Suppliers

17, F.F., H.M. Ishaque Estate, M.G. Road, Secunderabad - 500 003.

Office : 040-48512299, E-mail : sriarhantsteels@gmail.com

GSTIN : 36ADZPG3609B1ZK

No. 1244

DELIVER CHALLAN / TAX INVOICE

Date : 27.10.21

Quotation No. Verbal

P.O. No. : 82023 / 185051

Quotation Date : 26.10.21

P.O. Date : 26.10.21

Vehicle No. : AP 13 X 9001

Way Bill No. : 141394034511

Details of Receiver (Billed to)

Modi Housing Pvt Ltd.
5-4-187/3 & 4, IInd Floor, MG Road
Secunderabad - 03

Details of Consignee (Shipped to)

Delivery at SOVLP
cheelapally - 500051

9502177288

GSTIN : 36AADCM5906D220

S.No.	DESCRIPTION	HSN/SAC	Quantity	Units	Rate	Amount
1]	TMT bars 08mm	721420	0.480	MTs	54500	26160 00
2]	TMT bars 10mm	721420	1.970	MTs	54500	107365 00
3]	TMT bars 12mm	721420	0.920	MTs	53500	49220 00
4]	TMT bars 16mm	721420	2.500	MTs	53500	133750 00
5]	TMT bars 20mm	721420	1.840	MTs	53500	98440 00
			7.710			414935
					CGst 9%	37344 15
					SGst 9%	37344 15
					Round off	0 70
						489624 00

INWARD WITH TIME:

Inward No: 89	Dt: 28/10/21
MRN No: 98524	Dt: 28/10/21
Received By: [Signature]	Sign: [Signature]

MHPL-SOV-PART-III



For SRI ARIHANT STEELS

Authorised Signatory




Terms Conditions

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
3. After Due date Credit charges will be charged @24% PA., or 40/- Rs. PMT till the date of receipt which ever is higher
4. UDYAM : UDYAM-TS-02-0006685




ayB.



THIRUMALA DHARAMAKANTA

Opp. Vinayaka Steel, J.P. Darga Road, (M) & (V) Kothur,
Ranga Reddy Dist., Ph : 8978788158, 9154542717



COMPUTERISED 80 TONNES WEIGH BRIDGE

SERIAL NO. 3766

VEHICLE NO. AP13X 9001

GROSS 12090 Kg.

DATE: 27/10/2021 TIME: 21:34

TARE 4380 Kg.

DATE: 27/10/2021 TIME: 14:03

NETT 7710 Kg.

INWARD WITH TIME:

Inward No: 89 Dt: 28/10/21

MRN No: Dt:

Received By: Sign:


THANKING YOU

Operator's Signature

MIHFL-SOY-PART-III


24 Hours Service

వాహనము ఒకసారి ప్లాట్ ఫరమ్ విడిచిపెట్టిన తరువాత మాకు ఎలాంటి బాధ్యత లేదు.



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 844

VEHICLE No.: AP13X9001

GROSS : 12050

Kg. DATE : 28-10-21

TIME : 09:01

TARE : 4390

Kg. INDEXED WITH TIME:

TIME : 11:42

NETT : 7660

Kg. Inward No: 89

MRN No.

Received by.

Sign:


WEIGHTMENT CHARGES Rs. 50

MHPL SOV PART-III

Operator's Signature


* Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service

Tor Steel Delivery Report

Company/ firm:	MHPL-SOV	Test report attached	No	A. PO quantity (in kgs)	7415 kgs
Project:	SOV-III	DC's attached	Yes	B. Gross vehicle weight	12050 kgs
Block/ Villa No.:	Part-3 C.C Complex	Weighment slips attached	Yes	C. Net vehicle weight	4390 kgs
Requisition nos.:	185051	Total quantity received	Yes	D. Actual quantity delivered (B-C)	7660 kgs
Po no(s).	82023	Close PO	Yes	E. Difference (D-A)	245 Kgs
Supplier:	Sri Arihant Steel	Vehicle no.	AP13X9001	MRN No.	98524
Delivery date	28-10-2021	Delivery time	09.30	Inward no.	89
Sign of security		Sign of Admin		Sign of Project manager	
Date	28-10-2021	Date	28-10-2021	Date	28-10-2021

Details of TMT steel delivered -

S. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	105 rods	472 kgs
2.	10 mm	7.50	27 rods	202 kgs
3.	12 mm	10.67	84 rods	887 kgs
4.	16 mm	18.96	132 rods	2502 kgs
5.	20 mm	29.63	61 rods	1807 kgs
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Other			
Total:				5,870 kgs
Remarks:				

APPROVED BY

28.10.2021
Project Manager
K. Purshotham (S.O.V.LLP)

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 3. Report must have totals calculated. 4. Make a separate report for every truck load received.

Purchase Order

Page(s) 1 Of 2

26-10-2021 9:55:15 AM

Orig



82023

25.10.21 1:31:05

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003
66382042/27816848
9246825558

Doc No	82023	185051
Doc Date	26-10-2021	
Quote No	NIL	
Quote Date	26-10-2021	
SupplyType	Supply	

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	470.00	54.50	0.00	18.00	30,225.70
2 8114 - Steel - rebar - TMT - 10mm - kgs	1,850.00	54.50	0.00	18.00	118,973.50
3 8115 - Steel - rebar - TMT - 12mm - kgs	853.00	53.50	0.00	18.00	53,849.89
4 8116 - Steel - rebar - TMT - 16mm - kgs	2,465.00	53.50	0.00	18.00	155,615.45
5 8117 - Steel - rebar - TMT - 20mm - kgs	1,777.00	53.50	0.00	18.00	112,182.01
6 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs	50.00	70.00	0.00	18.00	4,130.00

Total Order Value . . . **474,976.55**

Rupees : Four Lakh(s) Seventy Four Thousand Nine Hundred Seventy Six and Paise Fifty Five Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms 100% as advance

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 . 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs 4,74,977 Dt 25/10/21.

Other Terms We reserve the right to reject items not conforming to quality and specifications.Loading unloading charges included. Payment as per actual weight. Above order for C-Block and slab-5 work purpose.

Completion Date Nil

Measurement Nil

For **Modi Housing Pvt.Ltd**

Authorised Signatory

For **SSLP** APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ For Res. processed-post approval.
- ☒ Approval for technical details/clarification
- ☒ Replenishing SSLP stock
- ☒ Other

APPROVED BY
28 OCT 2021
SOHAM MOJI
MANAGING DIRECTOR

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name : 26/10/2021

Name : _____

Date : ___/___/___

Purchase Order

Page(s) 2 Of 2

26-10-2021 9:55:15 AM

Original / Office Copy / Purchase Div.Copy

Security

Nil

Remarks

Delivery at SOVLLP Cherlapally-Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd.**

Authorised Signatory

Name :


26/10/2021

Name :

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Date : / /



1364

Requisition Form -Steel								
Company		MHPL-SOV-III		Site&Phase	SOV -III			
Req. no.		185051		Req. Date	21-10-2021			
Material required before		Urgent		ID no.	20539			
Prepared by:		B.Meenakshi		Approved by (sign):				
Flat / Block no:		For club house column over lapping, 1st slab & beams & 2nd slab over laping purpose						
Name of the Supplier :-								
Type D 1605 Sft 3BHK Order Value:		1	Villas					
Type B 1790 Sft 2BHK Order Value:		0	Villas					
Type C 1605 3BHK Order Value:		0	Villas					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	100.00	0.00	100.00	468.00		
2	Steel	10 mm	250.00	0.00	250.00	1850.00		
3	Steel	12 mm	80.00	0.00	80.00	852.80		
4	Steel	16 mm	130.00	0.00	130.00	2464.80		
5	Steel	20 mm	60.00	0.00	60.00	1777.20		
6	Steel	25 mm	0.00	0.00	0.00	0.00		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	50.00	0.00	0.00	50.00		
	Total		0.00	0.00		7462.80		
Notes:								
1	Binding wire is generally 25 kgs per ton.							
2	Order footing steel for one block or core at a time.							
3	Order steel for slab along with steel for next column on completion of beam bottom.							
4	Do not order excess steel. Do not order steel in advance.							

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other

