

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S V Subba Reddy					
Last updated on		24-Dec-21					
Block No		Block - A (Flat No - 1 to 8)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	10.07.19	05.11.19	11.02.2020	24.12.2020	24.06.2021	
2	A - 102	10.07.19	05.11.19	24.02.2020			
3	A - 103	10.07.19	05.11.19	24.02.2020			
4	A - 104	10.07.19	30.10.19	11.02.2020	24.12.2020	24.06.2021	
5	A - 105	10.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
6	A - 106	15.07.19	30.10.19	01.02.2020	21.01.2021	01.07.2021	
7	A - 107	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
8	A - 108	15.07.19	30.10.19	11.02.2020	03.06.2021	29.07.2021	
9	A - 201	10.07.19	30.11.19	24.02.2020			
10	A - 202	10.07.19	30.11.19	09.03.2020			
11	A - 203	10.07.19	30.11.19	24.02.2020			
12	A - 204	10.07.19	23.11.19	02.03.2020			
13	A - 205	10.07.19	23.11.19	02.03.2020			
14	A - 206	15.07.19	23.11.19	24.02.2020			
15	A - 207	15.07.19	23.11.19	02.03.2020			
16	A - 208	15.07.19	30.11.19	09.03.2020			
17	A - 301	10.07.19	27.12.19	16.03.2020	17.12.2020	01.07.2021	
18	A - 302	10.07.19	27.12.19	16.03.2020	17.12.2020	22.07.2021	
19	A - 303	10.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
20	A - 304	10.07.19	21.12.19	28.04.2020	17.12.2020	22.07.2021	
21	A - 305	10.07.19	21.12.19	09.03.2020	17.12.2020	08.07.2021	
22	A - 306	15.07.19	21.12.19	28.04.2020	17.12.2020	01.07.2021	
23	A - 307	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
24	A - 308	15.07.19	21.12.19	28.04.2020	15.01.2021	01.07.2021	
25	A - 401	10.07.19	20.01.2020	11.05.2020	17.12.2020	24.06.2021	
26	A - 402	10.07.19	20.01.2020	18.05.2020	17.12.2020	24.06.2021	
27	A - 403	10.07.19	18.01.2020	26.05.2020	17.12.2020	24.06.2021	
28	A - 404	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
29	A - 405	10.07.19	18.01.2020	11.05.2020	17.12.2020	24.06.2021	
30	A - 406	15.07.19	18.01.2020	26.05.2020	17.12.2020	08.07.2021	
31	A - 407	15.07.19	18.01.2020	26.05.2020	15.01.2021	08.07.2021	
32	A - 408	15.07.19	25.01.2020	18.05.2020	15.01.2021	08.07.2021	
33	A - 501	10.07.19	16.02.2020	01.06.2020	31.12.2020	15.07.2021	
34	A - 502	10.07.19	16.02.2020	01.06.2020	04.02.2021	15.07.2021	
35	A - 503	10.07.19	09.02.2020	07.06.2020	04.02.2021	15.07.2021	
36	A - 504	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
37	A - 505	10.07.19	09.02.2020	15.06.2020	04.02.2021	15.07.2021	
38	A - 506	15.07.19	09.02.2020	07.06.2020	04.02.2021	22.07.2021	
39	A - 507	15.07.19	09.02.2020	29.06.2020	04.02.2021	22.07.2021	
40	A - 508	15.07.19	16.02.2020	21.06.2020	04.02.2021	22.07.2021	
41	A - 601	10.07.19	08.05.2020	20.08.2020	18.02.2021	29.07.2021	
42	A - 602	10.07.19	08.05.2020	03.09.2020	18.02.2021	29.07.2021	
43	A - 603	10.07.19	08.05.2020	10.09.2020	18.02.2021	29.07.2021	
44	A - 604	10.07.19	09.05.2020	20.08.2020	18.02.2021	29.07.2021	
45	A - 605	10.07.19	09.05.2020	06.08.2020	04.03.2021	29.07.2021	
46	A - 606	15.07.19	11.03.2020	23.07.2020	04.03.2021	05.08.2021	
47	A - 607	15.07.19	11.03.2020	06.08.2020	25.02.2021	05.08.2021	
48	A - 608	15.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
49	A - 701	10.07.19	14.07.2020	08.10.2020	11.03.2021	12.08.2021	
50	A - 702	10.07.19	14.07.2020	01.10.2020	11.03.2021	12.08.2021	
51	A - 703	10.07.19	14.07.2020	01.10.2020	11.03.2021	26.08.2021	
52	A - 704	10.07.19	14.07.2020	08.10.2020	18.03.2021	26.08.2021	
53	A - 705	10.07.19	29.06.2020	01.10.2020	18.03.2021	26.08.2021	
54	A - 706	15.07.19	29.06.2020	08.10.2020	18.03.2021	19.08.2021	
55	A - 707	15.07.19	29.06.2020	08.10.2020	25.03.2021	19.08.2021	
56	A - 708	15.07.19	29.06.2020	29.10.2020	25.03.2021	19.08.2021	
57	A - 801	10.07.19	27.08.2020	26.11.2020	01.04.2021	16.09.2021	
58	A - 802	10.07.19	27.08.2020	26.11.2020	15.04.2021	09.09.2021	
59	A - 803	10.07.19	28.08.2020	10.12.2020	01.04.2021	23.09.2021	
60	A - 804	10.07.19	28.08.2020	03.12.2020	15.04.2021	23.09.2021	
61	A - 805	10.07.19	28.08.2020	03.12.2020	01.04.2021	30.09.2021	
62	A - 806	15.07.19	28.08.2020	31.12.2020	10.06.2021	16.09.2021	
63	A - 807	15.07.19	03.09.2020	17.12.2020	15.04.2021	23.09.2021	
64	A - 808	15.07.19	03.09.2020	07.01.2021	22.04.2021	23.09.2021	
65	A - 901	10.07.19	10.10.2020	15.01.2021	06.05.2021	14.10.2021	
66	A - 902	10.07.19	10.10.2020	21.01.2021	06.05.2021	30.09.2021	
67	A - 903	10.07.19	05.10.2020	28.01.2021	06.05.2021	30.09.2021	
68	A - 904	10.07.19	05.10.2020	15.01.2021	03.06.2021	30.09.2021	
69	A - 905	10.07.19	05.10.2020	15.01.2021	27.05.2021	30.09.2021	
70	A - 906	15.07.19	05.10.2020	21.01.2021	27.05.2021	30.09.2021	
71	A - 907	15.07.19	05.10.2020	28.01.2021	03.06.2021	26.08.2021	
72	A - 908	15.07.19	10.10.2020	21.01.2021	15.07.2021	07.10.2021	
73	A - 1001	10.07.19	18.11.2020	04.03.2021	29.07.2021	21.10.2021	
74	A - 1002	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
75	A - 1003	10.07.19	18.11.2020	18.02.2021	23.09.2021	21.10.2021	
76	A - 1004	10.07.19	05.11.2020	18.02.2021	16.09.2021	21.10.2021	
77	A - 1005	10.07.19	05.11.2020	11.02.2021	15.07.2021	21.10.2021	
78	A - 1006	15.07.19	05.11.2020	11.02.2021	24.06.2021	16.09.2021	
79	A - 1007	15.07.19	05.11.2020	11.03.2021	24.06.2021	14.10.2021	
80	A - 1008	15.07.19	05.11.2020	11.03.2021	15.07.2021	28.10.2021	

Subba

APPROVED BY
02 DEC 2021
S. V. Subba Reddy
Project Manager

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		2-Dec-21					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			Mortgage
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020	05.08.2021	Completed
3	B - 103	31.12.19	26.06.2020	01.10.2020			Unsold
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021	24.06.2021	
6	B - 201	10.07.19	30.11.19	24.02.2020			Mortgage
7	B - 202	31.12.19	10.08.2020	05.11.2020			Mortgage
8	B - 203	31.12.19	10.08.2020	26.11.2020			Mortgage
9	B - 204	31.12.19	10.08.2020	05.11.2020			Mortgage
10	B - 205	10.07.19	30.11.19	24.02.2020			Mortgage
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020	15.07.2021	
12	B - 302	31.12.19	15.09.2020	03.12.2020	12.08.2021		
13	B - 303	31.12.19	15.09.2020	31.12.2020			Unsold
14	B - 304	31.12.19	15.09.2020	17.12.2020	02.11.2021		
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020	08.07.2021	
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020	15.07.2021	
17	B - 402	31.12.19	15.10.2020	07.01.2021	19.08.2021		
18	B - 403	31.12.19	15.10.2020	04.02.2021	09.09.2021		
19	B - 404	31.12.19	14.10.2020	04.02.2021	2.09.2021		
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020	15.07.2021	
21	B - 501	10.07.19	16.02.2020	26.05.2020	18.02.2021	29.07.2021	
22	B - 502	31.12.19	19.11.2020	25.02.2021	14.10.2021		
23	B - 503	31.12.19	19.11.2020	25.02.2021	19.08.2021		
24	B - 504	31.12.19	19.11.2020	11.02.2021	19.08.2021		
25	B - 505	10.07.19	16.02.2020	01.06.2020	18.02.2021	22.07.2021	
26	B - 601	10.07.19	11.03.2020	10.09.2020	04.03.2021	29.07.2021	
27	B - 602	31.12.19	19.12.2020	18.03.2021	07.10.2021		
28	B - 603	31.12.19	19.12.2020	25.03.2021			Unsold
29	B - 604	31.12.19	19.12.2020	25.02.2021	11.11.2021		
30	B - 605	10.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
31	B - 701	10.07.19	21.07.2020	20.10.2020	25.03.2021	26.08.2021	
32	B - 702	31.12.19	25.01.2021	15.04.2021			Unsold
33	B - 703	31.12.19	30.01.2021	22.04.2021	02.12.2021		
34	B - 704	31.12.19	25.01.2021	15.04.2021			Unsold
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021	19.08.2021	
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021	28.10.2021	
37	B - 802	31.12.19	25.02.2021	17.05.2021			False ceiling not yet decided by customer
38	B - 803	31.12.19	25.02.2021	19.05.2021	25.11.2021		
39	B - 804	31.12.19	25.02.2021	06.05.2021			Flooring in progress
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021	23.09.2021	
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021	30.09.2021	
42	B - 902	31.12.19	26.03.2021	01.07.2021			False ceiling not yet decided by customer
43	B - 903	31.12.19	26.03.2021	08.07.2021	25.11.2021		
44	B - 904	31.12.19	26.03.2021	24.06.2021			False ceiling in progress and tiles to be delivered by customer
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021	30.09.2021	
46	B - 1001	10.07.19	18.11.2020	18.02.2021	22.07.2021	21.10.2021	
47	B - 1002	31.12.19	16.05.2021	26.08.2021			Customer tiles to be delivered
48	B - 1003	31.12.19	16.05.2021	16.09.2021			Unsold
49	B - 1004	31.12.19	16.05.2021	26.08.2021			Unsold
50	B - 1005	10.07.19	18.11.2020	25.02.2021	22.07.2021	21.10.2021	

APPROVED BY

02 DEC 2021

S. V. Subba Reddy
Project Manager

[Signature]

Company Name		Modiproperties Pvt Ltd					
Project		May Flower Platinum					
Prepared By		S.V.Subba Reddy					
Last updated on		2-Dec-21					
Block No		Block - C (Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021		
2	C - 102	04.12.19	17.06.2020	10.09.2020			Unsold
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021		
4	C - 104	28.12.19	17.06.2020	01.10.2020	22.07.2021		
5	C - 105	28.12.19	18.06.2020	24.09.2020	01.07.2021		
6	C - 106	31.12.19	18.06.2020	01.10.2020			Unsold
7	C - 201	31.12.19	04.08.2020	12.11.2020			Mortgage
8	C - 202	04.12.19	04.08.2020	12.11.2020			Mortgage
9	C - 203	04.12.19	04.08.2020	12.11.2020			Mortgage
10	C - 204	28.12.19	04.08.2020	15.10.2020			Mortgage
11	C - 205	28.12.19	04.08.2020	03.12.2020			Mortgage
12	C - 206	31.12.19	04.08.2020	12.11.2020			Mortgage
13	C - 301	31.12.19	21.09.2020	17.12.2020	01.07.2021		
14	C - 302	04.12.19	21.09.2020	17.12.2020	14.10.2021		
15	C - 303	04.12.19	21.09.2020	17.12.2020			Unsold
16	C - 304	28.12.19	21.09.2020	17.12.2020	15.07.2021		
17	C - 305	28.12.19	15.09.2020	10.12.2020	15.07.2021		
18	C - 306	31.12.19	15.09.2020	31.12.2020	18.11.2021		
19	C - 401	31.12.19	22.10.2020	28.01.2021	05.08.2021		
20	C - 402	04.12.19	22.10.2020	28.01.2021	12.08.2021		
21	C - 403	04.12.19	22.10.2020	28.01.2021	25.11.2021		
22	C - 404	28.12.19	22.10.2020	21.01.2021	09.09.2021		
23	C - 405	28.12.19	14.10.2020	04.02.2021	09.09.2021		
24	C - 406	31.12.19	14.10.2020	11.02.2021			False work in progress and Customer tiles to be delivered
25	C - 501	31.12.19	26.11.2020	11.02.2021	22.07.2021		
26	C - 502	04.12.19	26.11.2020	11.02.2021	22.07.2021		
27	C - 503	04.12.19	26.11.2020	11.02.2021	05.08.2021		
28	C - 504	28.12.19	26.11.2020	04.02.2021	07.10.2021		
29	C - 505	28.12.19	19.11.2020	18.02.2021	16.09.2021		
30	C - 506	31.12.19	19.11.2020	11.02.2021			Unsold
31	C - 601	31.12.19	05.01.2021	11.03.2021	16.09.2021		
32	C - 602	04.12.19	05.01.2021	11.03.2021	23.09.2021		
33	C - 603	04.12.19	05.01.2021	11.03.2021	11.11.2021		
34	C - 604	28.12.19	05.01.2021	18.03.2021	16.09.2021		
35	C - 605	28.12.19	19.12.2020	25.03.2021			False ceiling work in progress
36	C - 606	31.12.19	19.12.2020	18.03.2021			False ceiling work in progress
37	C - 701	31.12.19	30.01.2021	08.04.2021	07.10.2021		
38	C - 702	04.12.19	30.01.2021	08.04.2021	07.10.2021		
39	C - 703	04.12.19	30.01.2021	08.04.2021	14.10.2021		
40	C - 704	28.12.19	30.01.2021	15.04.2021	23.09.2021		
41	C - 705	28.12.19	31.01.2021	15.04.2021	28.10.2021		
42	C - 706	31.12.19	31.01.2021	15.04.2021	18.11.2021		
43	C - 801	31.12.19	04.03.2021	14.05.2021	03.11.2021		
44	C - 802	04.12.19	04.03.2021	14.05.2021	11.11.2021		
45	C - 803	04.12.19	04.03.2021	14.05.2021			Unsold
46	C - 804	28.12.19	04.03.2021	06.05.2021	02.12.2021		
47	C - 805	28.12.19	25.02.2021	06.05.2021	18.11.2021		
48	C - 806	31.12.19	25.02.2021	19.05.2021			Unsold
49	C - 901	31.12.19	31.03.2021	01.07.2021			False ceiling not yet decided by customer and customer tiles to be delivered
50	C - 902	04.12.19	31.03.2021	01.07.2021	28.10.2021		
51	C - 903	04.12.19	31.03.2021	01.07.2021	11.11.2021		
52	C - 904	28.12.19	31.03.2021	24.06.2021			Unsold
53	C - 905	28.12.19	26.03.2021	24.06.2021	02.12.2021		
54	C - 906	31.12.19	26.03.2021	15.07.2021			A&A work in progress (New booking)
55	C - 1001	31.12.19	23.05.2021	09.09.2021			False ceiling work in progress
56	C - 1002	04.12.19	23.05.2021	09.09.2021	25.11.2021		
57	C - 1003	04.12.19	23.05.2021	09.09.2021	02.12.2021		
58	C - 1004	28.12.19	23.05.2021	26.08.2021			Customer not responding for false ceiling
59	C - 1005	28.12.19	16.05.2021	16.09.2021			Tiles to be delivered by customer
60	C - 1006	31.12.19	16.05.2021	02.09.2021			Unsold

APPROVED BY

02 DEC 2021

S. V. Subba Reddy
Project Manager