


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	27/11/2021		Prepared by:	MN/ISH.	
PO/WO no.	81977		PO / WO Date.	25/10/2021	
Supplier Name	SL RMC PLANT.		PO/WO amount	2,10,000/-	
Firm/Company	GVR		Project	Eunofolys.	
Sl. No.	Bill No.	DC. Date	MRN No.	Bill amount	
1	297.	24/11/2021		63,000/-	
2	232	25/10/2021		18,000/-	
3					
4					
Amount A - Bills total(Excluding Transport & Hamali Charges):					
Sl. No.	DC.No	DC. Date	MRN No.	DC matches MRN	
1.				☐ Yes ☐ No	
2.		Packing Report Enclosed.		☐ Yes ☐ No	
3.				☐ Yes ☐ No	
Amount B - Other Credits : Transportation charges					
Amount C - Other Debits :					
Amount D (D=A+B-C) - Amount to be credited to the supplier:					
Amount E - PO / WO value:					
Amount F - Difference (A - E): GST-18%					
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)		
Excess / short material received			☐ Approved - within acceptable limits ☐ No (explained below)		
Close PO / W?O			☒ Yes ☐ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)			☐ Yes - Rs. /- ☒ No		
Payment - due date					

Remarks: 27 cw/mtx received Balance quantity 43 cw/mtx to receive.
Po to be closed

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	Accountant	Accounts Manager
Sign:					
Date	27/11/2021				



Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10.00,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant
Sy No719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin:36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : sirmcplant@gmail.com

Invoice No.
297
Dated
24-Nov-2021
Mode/Terms of Payment

Supplier's Ref.

Other Reference(s)

Buyer

81977

G.V Reserch Centers Pvt Ltd

Buyer's Order No.

5-4-187/3&4 ,2nd Floor

Dated

Soham Mansion ,

Terms of Delivery

MG Road , Secundrabad-500003

GSTIN/UIN : 36AAHCG4562D1ZP

State Name

: Telangana, Code : 36

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	21.00 cbm	2,542.37	cbm	53,389.77
Output CGST @9 %						9 %	4,805.08
Output SGST @9%						9 %	4,805.08
Round Off							0.07
Total				21.00 cbm			₹ 63,000.00
Amount Chargeable (in words)							E. & O.E



INR Sixty Three Thousand Only

HSN/SAC	Taxable Value	Rate	Central Tax Amount	State Tax Amount	Total Tax Amount
38245010	53,389.77	9%	4,805.08	4,805.08	9,610.16
Total	53,389.77		4,805.08	4,805.08	9,610.16

Tax Amount (in words) : **INR Nine Thousand Six Hundred Ten and Sixteen paise Only**

Remarks:

21.10.2021 to 22.10.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant
Sy No719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin:36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Invoice No.
232

Dated
25-Oct-2021
Mode/Terms of Payment

Supplier's Ref.
81977

Other Reference(s)

Buyer
G.V Reserch Centers Pvt Ltd
5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Buyer's Order No.
81977

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	6.00 cbm	2,542.37	cbm	15,254.22
	Output CGST @9 %				9 %		1,372.88
	Output SGST @9 %				9 %		1,372.88
	Round Off						0.02
	Total			6.00 cbm			₹ 18,000.00

Amount Chargeable (in words)

INR Eighteen Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total	
		Rate	Amount	Rate	Amount	Tax Amount	
38245010	15,254.22	9%	1,372.88	9%	1,372.88	2,745.76	
Total	15,254.22		1,372.88		1,372.88	2,745.76	

Tax Amount (in words) : **INR Two Thousand Seven Hundred Forty Five and Seventy Six paise Only**

Remarks:
21.10.2021 to 22.10.2021

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for SI Rmc Plant

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

2_10-2021 12:06:09 PM

Original

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT	Doc No	81977	164053
Sy.No.719/2,Devaryamjal Shameerpet, Medchal.	Doc Date	25-10-2021	
	Quote No	NIL	
	Quote Date	25-10-2021	
	SupplyType	Supply	

7207255678

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M 10	70.00	3,000.00	0.00	0.00	210,000.00
Total Order Value....					210,000.00

Rupees : Two Lakh(s) Ten Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurtkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above material for Cable Vault purpose.

Completion Date NA

Measurement Nil

Security Nil

Remarks Delivery at Turkapally GVRG Contact Person Mr Sachin-9866222222.

FOR MDS APPROVAL

☐ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☒ Approver for technical details/clarification

☒ Replenishing SSLLP stock

☐ Other

APPROVED BY

28 OCT 2021

SOHAM MOJI
MANAGING DIRECTOR

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ___/___/___

1362

Requisition Form

Company Name:		GVRC	Date:		23.10.2021
Site & Phase:		Inv. No.	Time:		11:00AM
Supplier		23.10.2021	Req. No.		164053
Material required		23.10.2021	ID No.		70561
No.	Description	Size	Quantity	Units	Inward No
1	DLC (M10)		70	M3	
2					
3					
4					
5					
6					
7					
8					

Remarks: Towards Civil vault

Prepared By: Praveen

Sign & Date: 23.10.2021

Approved by: C. Balapauli Krishna

Sign & Date: 23.10.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
28 OCT 2021
SOHAM MOJI
MANAGING DIRECTOR

DLC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	70 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	70 Cub Mtrs
Footings :	Cable valut purpose	PO Nos.	81977	C. Actual quantity poured:	59 Cub Mtrs
Requisition nos.:	164053	Supplier:	SL RMC PLANT	D. Difference (C-A):	11 cub Mtrs
Sign of security	Rajesh	Sign of Admin	Sidewi	Sign of Project manager	CPM
Date	16.11.2021	Date	16.11.2021	Date	16.11.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	22.10.2021	15:53	06	2525	14400	14470	-	5867	98924
2.	26.10.2021	12:46	08	2572	19200	18990	-	5910	98925
3.	26.10.2021	16:12	08	2578	19200	19140	-	5911	98926
4.	02.11.2021	09:50	10	2802	24000	23780	220	6014	98782
5.	02.11.2021	12:28	10	2811	24000	24020	-	6015	98784
6.	10.11.2021	16:10	07	2976	16800	16940	-	6089	99280
7.	06.11.2021	12:39	10	2899	24000	24090	-	6054	98929
8.									
Total:			27Cub mtrs		141600	141430			
Remarks:	As per Po 70 Cub Mtrs but consumed only 59 Cub Mtrs								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.