


GMR Monthly Nov21 Milestone Report dt,02-12-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By		Ramprasad M					
Last updated on		2-12-21					
Block No		Block - A					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	✓
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	✓
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	✓
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21			unsold
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	✓
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21			unsold
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	✓
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	✓
21	A - 303		24-11-20	11-03-21	31-08-21		
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	✓
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	✓
24	A - 306		24-11-20	06-03-21	15-09-21		
25	A - 307		24-11-20	11-03-21	14-06-21		
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21	06-10-21		
28	A - 401	N/A	31-12-20	03-05-21	25-08-21		
29	A - 402		31-12-20	26-04-21	17-08-21		
30	A - 403		31-12-20	26-04-21	28-06-21		
31	A - 404		31-12-20	26-04-21	21-09-21		
32	A - 405		31-12-20	26-04-21	15-09-21		
33	A - 406		31-12-20	10-05-21	31-08-21		
34	A - 407		31-12-20	26-04-21	21-09-21		
35	A - 408		31-12-20	26-04-21	25-08-21		
36	A - 409	N/A	31-12-20	03-05-21	25-08-21		
37	A - 501	N/A	21-02-21	23-06-21	20-10-21		
38	A - 502		21-02-21	08-06-21	11-11-21	✓	
39	A - 503		21-02-21	08-06-21	28-11-21	✓	
40	A - 504		21-02-21	23-06-21	20-10-21	✓	
41	A - 505		21-02-21	23-06-21	01-11-21	✓	
42	A - 506		21-02-21	23-06-21	28-11-21	✓	painting/door shutters fixing
43	A - 507		21-02-21	08-06-21	01-11-21	✓	
44	A - 508		21-02-21	28-06-21	28-11-21	✓	painting/door shutters fixing
45	A - 509	N/A	21-02-21	28-06-21			tiles work in progress


 05 DEC 2021
 PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY					
Project		Ramprasad		2-12-21					
Prepared By		Last updated on		2-12-21					
Block No		Block -B							
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage -1 BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks		
1	B-101	N/A	18-03-2020	19-12-20	15-09-21				
2	B-102	N/A	08-03-2020	26-12-20	15-09-21				
3	B-103	N/A	08-03-2020	19-12-20	15-09-21				
4	B-104	N/A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat		
5	B-105	N/A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat		
6	B-106	N/A	08-03-2020	15-10-20			Previously Site office		
7	B-107	N/A	08-03-2020	19-12-20	01-11-21				
8	B-108	N/A	18-03-2020	19-12-20	15-09-21				
9	B-201	N/A	19-09-2020	29-12-20			unsold		
10	B-202	N/A	19-09-2020	15-01-21			unsold		
11	B-203	N/A	23-06-2020	15-01-21			unsold		
12	B-204	N/A	23-06-2020	15-01-21	15-09-21				
13	B-205	N/A	23-06-2020	15-01-21	15-09-21				
14	B-206	N/A	23-06-2020	29-12-20			unsold		
15	B-207	N/A	19-09-2020	19-12-20			unsold		
16	B-208	N/A	19-09-2020	19-12-20			unsold		
17	B-301	N/A	20-10-2020	02-03-21			customer tiles		
18	B-302	N/A	20-10-2020	02-03-21			tiles delay		
19	B-303	N/A	28-09-2020	02-03-21	06-11-21				
20	B-304	N/A	28-09-2020	02-03-21	15-09-21		false ceiling progressing		
21	B-305	N/A	28-09-2020	24-03-21			Recently sold		
22	B-306	N/A	28-09-2020	31-01-21			false ceiling progressing		
23	B-307	N/A	20-10-2020	02-03-21					
24	B-308	N/A	20-10-2020	31-01-21	15-09-21		flooring in progress		
25	B-401	N/A	13-11-2020	12-03-21					
26	B-402	N/A	13-11-2020	27-03-21	15-09-21		false ceiling progressing		
27	B-403	N/A	24-10-2020	27-03-21					
28	B-404	N/A	24-10-2020	02-03-21	01-11-21				
29	B-405	N/A	24-10-2020	12-03-21	15-09-21		painting work in progress		
30	B-406	N/A	24-10-2020	24-03-21			customer tiles/false ceiling		
31	B-407	N/A	13-11-2020	12-03-21					
32	B-408	N/A	13-11-2020	02-03-21	15-09-21		tiles work in progress		
33	B-501	N/A	12-Dec-20	26-04-21			painting work in progress		
34	B-502	N/A	12-Dec-20	30-04-21			painting work in progress		
35	B-503	N/A	20-11-2020	30-04-21			painting work in progress		
36	B-504	N/A	20-11-2020	26-04-21			painting work in progress		
37	B-505	N/A	20-11-2020	28-06-21			painting work in progress		
38	B-506	N/A	20-11-2020	28-06-21			painting work in progress		
39	B-507	N/A	12-Dec-20	30-04-21			painting work in progress		
40	B-508	N/A	12-Dec-20	26-04-21			lappam work in progress		
41	B-601	N/A	29-06-21	01-11-21			unsold		
42	B-602	N/A	29-06-21	20-10-21			lappam work in progress		
43	B-603	N/A	26-05-21	20-10-21			lappam work in progress		
44	B-604	N/A	26-05-21	20-10-21			lappam work in progress		
45	B-605	N/A	26-05-21	20-10-21			unsold		
46	B-606	N/A	26-05-21	20-10-21			unsold		
47	B-607	N/A	29-06-21	20-10-21					
48	B-608	N/A	29-06-21	20-10-21			lappam work in progress		

APPROVED
08 DEC 2021
M. RAMPRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd									
Project		GULMOHAR RESIDENCY									
Prepared By											
Last updated on		2-12-21									
Block No		Block - C									
S.No	Flat No	Plinth beam casting date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks				
1	C - 101	12-03-21	13-09-21	30-11-21 ✓							
2	C - 102	12-03-21	13-09-21	30-11-21 ✓							
3	C - 103	12-03-21	08-09-21	30-11-21 ✓							
4	C - 104	12-03-21	08-09-21	30-11-21 ✓							
5	C - 105	12-03-21	08-09-21	30-11-21 ✓							
6	C - 106	12-03-21	13-09-21	30-11-21 ✓							
7	C - 107	12-03-21	13-09-21	30-11-21 ✓			brickwork in progress				
8	C - 201	12-03-21	20-10-21				brickwork in progress				
9	C - 202	12-03-21	20-10-21				brickwork in progress				
10	C - 203	12-03-21	10-10-21				brickwork in progress				
11	C - 204	12-03-21	10-10-21				brickwork in progress				
12	C - 205	12-03-21	20-10-21				brickwork in progress				
13	C - 206	12-03-21	20-10-21				brickwork in progress				
14	C - 207	12-03-21	20-10-21				brickwork in progress				
15	C - 301	12-03-21	26-11-21 ✓								
16	C - 302	12-03-21	26-11-21 ✓								
17	C - 303	12-03-21	26-11-21 ✓								
18	C - 304	12-03-21	26-11-21 ✓								
19	C - 305	12-03-21	26-11-21 ✓								
20	C - 306	12-03-21	26-11-21 ✓								
21	C - 307	12-03-21	26-11-21 ✓								
22	C - 401	12-03-21					slab centring progress				
23	C - 402	12-03-21					slab centring progress				
24	C - 403	12-03-21					slab centring progress				
25	C - 404	12-03-21					slab centring progress				
26	C - 405	12-03-21					slab centring progress				
27	C - 406	12-03-21					slab centring progress				
28	C - 407	12-03-21					slab centring progress				
29	C - 501	12-03-21									
30	C - 502	12-03-21									
31	C - 503	12-03-21									
32	C - 504	12-03-21									
33	C - 505	12-03-21									
34	C - 506	12-03-21									
35	C - 507	12-03-21									
36	C - 601	12-03-21									
37	C - 602	12-03-21									
38	C - 603	12-03-21									
39	C - 604	12-03-21									
40	C - 605	12-03-21									
41	C - 606	12-03-21									
42	C - 607	12-03-21									

APPROVED BY



05 DEC 2021

SAD


APPROVED BY

 08 DEC 2021
 M. RAM PRASAD
 PROJECT MANAGER

Company Name		MedioproPERTIES Pvt Ltd									
Project		GULMOHAR RESIDENCY									
Prepared By											
Last updated on		2-12-21									
Block No		Block - D									
S.No	Flat No	Plinth beam casting date	Slab casting date	Stage - 1 BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks				
1	D - 101	08-06-21	28-07-21				plumbing/elect progress				
2	D - 102	08-06-21	28-07-21				plumbing/elect progress				
3	D - 103	12-03-21	25-07-21				plumbing/elect progress				
4	D - 104	12-03-21	25-07-21				plumbing/elect progress				
5	D - 105	12-03-21	25-07-21				plumbing/elect progress				
6	D - 106	12-03-21	25-07-21				plumbing/elect progress				
7	D - 107	08-06-21	28-07-21				plumbing/elect progress				
8	D - 108	08-06-21	28-07-21				plumbing/elect progress				
9	D - 201	08-06-21	18-08-21				brickwork in progress				
10	D - 202	08-06-21	18-08-21				brickwork in progress				
11	D - 203	12-03-21	18-08-21				brickwork in progress				
12	D - 204	12-03-21	18-08-21				brickwork in progress				
13	D - 205	12-03-21	18-08-21				brickwork in progress				
14	D - 206	12-03-21	18-08-21				brickwork in progress				
15	D - 207	08-06-21	18-08-21				brickwork in progress				
16	D - 208	08-06-21	18-08-21				brickwork in progress				
17	D - 301	08-06-21	08-09-21				brickwork in progress				
18	D - 302	08-06-21	08-09-21				brickwork in progress				
19	D - 303	12-03-21	08-09-21				brickwork in progress				
20	D - 304	12-03-21	08-09-21				brickwork in progress				
21	D - 305	12-03-21	08-09-21				brickwork in progress				
22	D - 306	12-03-21	08-09-21				brickwork in progress				
23	D - 307	08-06-21	08-09-21				brickwork in progress				
24	D - 308	08-06-21	08-09-21				brickwork in progress				
25	D - 401	08-06-21	27-09-21				brickwork in progress				
26	D - 402	08-06-21	27-09-21				brickwork in progress				
27	D - 403	12-03-21	27-09-21				brickwork in progress				
28	D - 404	12-03-21	27-09-21				brickwork in progress				
29	D - 405	12-03-21	27-09-21				brickwork in progress				
30	D - 406	12-03-21	27-09-21				brickwork in progress				
31	D - 407	08-06-21	27-09-21				brickwork in progress				
32	D - 408	08-06-21	27-09-21				brickwork in progress				
33	D - 501	08-06-21	20-10-21				brickwork in progress				
34	D - 502	08-06-21	20-10-21				brickwork in progress				
35	D - 503	12-03-21	20-10-21				brickwork in progress				
36	D - 504	12-03-21	20-10-21				brickwork in progress				
37	D - 505	12-03-21	20-10-21				brickwork in progress				
38	D - 506	12-03-21	20-10-21				brickwork in progress				
39	D - 507	08-06-21	20-10-21				brickwork in progress				
40	D - 508	08-06-21	20-10-21				brickwork in progress				
41	D - 601	08-06-21	14-11-21	✓			brickwork in progress				
42	D - 602	08-06-21	14-11-21	✓			brickwork in progress				
43	D - 603	12-03-21	14-11-21	✓			brickwork in progress				
44	D - 604	12-03-21	14-11-21	✓			brickwork in progress				
45	D - 605	12-03-21	14-11-21	✓			brickwork in progress				
46	D - 606	12-03-21	14-11-21	✓			brickwork in progress				
47	D - 607	08-06-21	14-11-21	✓			brickwork in progress				
48	D - 608	08-06-21	14-11-21	✓			brickwork in progress				

APPROVED

2021

APPROVED

 08 DEC 2021
 M. Rana Masad
 PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd		GULMOHAR RESIDENCY					
Project									
Prepared By:									
Last updated on									
Block No		Block - E							
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks		
1	E - 101								
2	E - 102								
3	E - 103								
4	E - 104								
5	E - 105								
6	E - 106								
7	E - 107								
8	E - 201								
9	E - 202								
10	E - 203								
11	E - 204								
12	E - 205								
13	E - 206								
14	E - 207								
15	E - 301								
16	E - 302								
17	E - 303								
18	E - 304								
19	E - 305								
20	E - 306								
21	E - 307								
22	E - 401								
23	E - 402								
24	E - 403								
25	E - 404								
26	E - 405								
27	E - 406								
28	E - 407								
29	E - 501								
30	E - 502								
31	E - 503								
32	E - 504								
33	E - 505								
34	E - 506								
35	E - 507								
36	E - 601								
37	E - 602								
38	E - 603								
39	E - 604								
40	E - 605								
41	E - 606								
42	E - 607								

APPROVED

APPROVED
 05 DEC 2021
 M. RAM PRASAD
 PROJECT MANAGER

Company Name		Modproperties Pvt Ltd									
Project		GULMOHAR RESIDENCY									
Prepared By											
Last updated on		2-12-21									
Block No		Block - F									

APPROVED
05 DEC 2021
M. KALIRISAD
PROJECT MANAGER

Company Name: Mediproperties Pvt Ltd		GULMOHAR RESIDENCY				
Project						
Prepared By:						
Last updated on						
Block No						
S No	Flat No	Plinth beam casting date	Slab casting date	Stage - 1 BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion on date
1	G - 101	06-03-21	25-08-21			
2	G - 102	27-03-21	30-08-21			brickwork in progress
3	G - 103	14-06-21	30-08-21			brickwork in progress
4	G - 104	14-06-21	30-08-21			brickwork in progress
5	G - 105	27-03-21	30-08-21			brickwork in progress
6	G - 106	06-03-21	25-08-21			brickwork in progress
7	G - 107	06-03-21	25-08-21			brickwork in progress
8	G - 201	06-03-21	19-10-21			brickwork in progress
9	G - 202	27-03-21	19-10-21			brickwork in progress
10	G - 203	14-06-21	19-10-21			brickwork in progress
11	G - 204	14-06-21	19-10-21			brickwork in progress
12	G - 205	27-03-21	19-10-21			brickwork in progress
13	G - 206	06-03-21	19-10-21			brickwork in progress
14	G - 207	06-03-21	19-10-21			brickwork in progress
15	G - 301	06-03-21	26-10-21			brickwork in progress
16	G - 302	27-03-21	26-10-21			brickwork in progress
17	G - 303	14-06-21	26-10-21			brickwork in progress
18	G - 304	14-06-21	26-10-21			brickwork in progress
19	G - 305	27-03-21	26-10-21			brickwork in progress
20	G - 306	06-03-21	26-10-21			brickwork in progress
21	G - 307	06-03-21	26-10-21			brickwork in progress
22	G - 401	06-03-21	10-11-21	✓		slab centring progress
23	G - 402	27-03-21	10-11-21	✓		slab centring progress
24	G - 403	14-06-21	10-11-21	✓		slab centring progress
25	G - 404	14-06-21	10-11-21	✓		slab centring progress
26	G - 405	27-03-21	10-11-21	✓		slab centring progress
27	G - 406	06-03-21	10-11-21	✓		slab centring progress
28	G - 407	06-03-21	10-11-21	✓		slab centring progress
29	G - 501	06-03-21				slab centring progress
30	G - 502	27-03-21				slab centring progress
31	G - 503	14-06-21				slab centring progress
32	G - 504	14-06-21				slab centring progress
33	G - 505	27-03-21				slab centring progress
34	G - 506	06-03-21				slab centring progress
35	G - 507	06-03-21				slab centring progress
36	G - 601	06-03-21				slab centring progress
37	G - 602	27-03-21				slab centring progress
38	G - 603	14-06-21				slab centring progress
39	G - 604	14-06-21				slab centring progress
40	G - 605	27-03-21				slab centring progress
41	G - 606	06-03-21				slab centring progress
42	G - 607	06-03-21				slab centring progress

APPROVED
05 DEC 2021
M. KAMALASAD
PROJECT MANAGER

Company Name: Mod Properties Pvt Ltd		Project: GULMOHAR RESIDENCY					
Prepared By	Last updated on						
Block No		Block - II					
S No	Plan No	Plinth beam casting Date	Slab casting date	Stage - I HW & internal plumbing completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	H - 101						footing work in progress
2	H - 102						footing work in progress
3	H - 103						footing work in progress
4	H - 104						footing work in progress
5	H - 105						Excavation in progress
6	H - 106						Excavation in progress
7	H - 107						Excavation in progress
8	H - 201						
9	H - 202						
10	H - 203						
11	H - 204						
12	H - 205						
13	H - 206						
14	H - 207						
15	H - 301						
16	H - 302						
17	H - 303						
18	H - 304						
19	H - 305						
20	H - 306						
21	H - 307						
22	H - 401						
23	H - 402						
24	H - 403						
25	H - 404						
26	H - 405						
27	H - 406						
28	H - 407						
29	H - 501						
30	H - 502						
31	H - 503						
32	H - 504						
33	H - 505						
34	H - 506						
35	H - 507						
36	H - 601						
37	H - 602						
38	H - 603						
39	H - 604						
40	H - 605						
41	H - 606						
42	H - 607						


APPROVED

APPROVED
05 DEC 2021
M. MANI PRASAD
PROJECT MANAGER