

PURCHASE DIVISION
Advice for approval for credit to supplier


Date: 29/11/2021		Prepared by: N. Shrivastava	
PO/WO no. 81934		PO / WO Date. 22/10/2021	
Supplier Name SC RMC plant		PO/WO amount 7,46,200/-	
Firm/Company Modi constructions & realty		Project Nextopolis.	
Sl. No.	Bill No.	Bill Date	Bill amount
1	226	21/10/2021	7,46,200/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges): 7,46,200/-			
Sl. No.	DC .No	DC. Date	MRN No.
1.	Pouring Report Attached		DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B -Other Credits : Transportation charges -			
Amount C -Other Debits : -			
Amount D (D=A+B-C) - Amount to be credited to the supplier: 7,46,200/-			
Amount E - PO / WO value: 7,46,200/-			
Amount F - Difference (A - E): GST-18% -			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. _____ ☒ No	
Payment - due date		6/12/2021	
Remarks: Final Bill			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Shrivastava		
Date	29/11/21	28/11/21	
		APPROVED BY 06 DEC 2021 SOHAM MODI MANAGING DIRECTOR	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 226	Dated 21-Oct-2021
		Mode/Terms of Payment
	Supplier's Ref. 81934	Other Reference(s)
	Buyer's Order No.	Dated
Buyer Modi constructions & Reality LLP 5-4-187/3& 4 , 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30 Output CGST @9 % Output SGST @9 % Round Off Round Off Less : 	38245010	18 %	182.00 cbm	3,474.58	cbm	6,32,373.56
						9 %	56,913.62
						9 %	56,913.62
							0.20
							(-)1.00
	Total			182.00 cbm			₹ 7,46,200.00

Amount Chargeable (in words)

INR Seven Lakh Forty Six Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	6,32,373.56	9%	56,913.62	9%	56,913.62	1,13,827.24
Total	6,32,373.56		56,913.62		56,913.62	1,13,827.24

Tax Amount (in words) : INR One Lakh Thirteen Thousand Eight Hundred Twenty Seven and Twenty Four paise Only

Remarks:
18.10.2021 TO 20.10.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002819

0002319
for SI Rmc Plant
Authorized Laboratory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

RMC pour report

Details of RMC pour

[illegible]

RMC pour report

Company/ firm:	Modi Constructions and Realtors LLP	Project:	Nextopolis	A. Estimated quantity:	182
Flat / Villa no.:	Towards casting of footings	Block No.:		B. Requisition quantity:	182
Slab no.:	-	PO Nos.	81934	C. Actual quantity poured:	182
Requisition nos.:	186107	Supplier:	SL RMC PLANT	D. Difference (A-C):	0
Sign of security	CH/NA/3	Sign of Admin	Sheena	Sign of Project manager	<i>G. Datta</i>
Date	28.10.2021	Date	28.10.2021	Date	28.10.2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	19.10.2021	10:00	07	2447	16800	16570	230	1204	98298
2.	19.10.2021	10:00	07	2448	16800	16910	110	1205	98299
3.	19.10.2021	10:00	07	2449	16800	16840	40	1206	98301
4.	19.10.2021	10:00	07	2450	16800	16680	120	1207	98303
5.	19.10.2021	10:00	07	2451	16800	16950	150	1208	98304
6.	19.10.2021	10:00	07	2452	16800	16890	90	1209	98305
7.	19.10.2021	10:00	07	2465	16800	17150	350	1213	98306
8.	19.10.2021	10:00	07	2467	16800	17030	230	1214	98307
9.	19.10.2021	10:00	07	2468	16800	16850	50	1215	98308
10.	19.10.2021	10:00	07	2469	16800	16730	70	1216	98309
Total:			70		168000	168600	1440		
Remarks:									

RMC pour report

Company/ firm:	Modi Constructions and Realtors LLP	Project:	Nextopolis	A. Estimated quantity:	182
Flat / Villa no.:	Towards casting of footings	Block No.:		B. Requisition quantity:	182
Slab no.:	-	PO Nos.	81934	C. Actual quantity poured:	182
Requisition nos.:	186107	Supplier:	SL RMC PLANT	D. Difference (A-C):	0
Sign of security	NRAJ	Sign of Admin	Shreya	Sign of Project manager	G. Raj
Date	28.10.2021	Date	28.10.2021	Date	28.10.2021

Details of RMC pour

Details of RMC pour

[illegible]

Purchase Order



81934

19.10.21 5:30:09

Page 1 of 1

25-10-2021 4:05:05 PM

From Company: **Medi Constructions & Realty LLP**

5-4-197/384 IT NO: 1001, Scheme M-1/3, NIS Road, Sector-10, Gurgaon, Haryana-122003
GST No: 06A9C9M50572123

Supplier Details

SL: MC-001

Sy No: 719/7, Dera Yamul, Shamgarh, Meerut

7207255678

Doc No	81934	186107
Doc Date	22-10-2021	
Quote No	NIL	
Quote Date	22-10-2021	
Supply Type	Supply	

Kind Attn: **MR. P. K. SINGH**

Purchase Order for the Supply of following items:

Item No	Description	Qty	Rate	Disc%	GSTR%	Amount
1	Building material (Ready mix concrete) M20	182.00	9,000.00	0.00	0.00	1,638,000.00

Rupees: Seven lakhs & Fifty Six thousand Two Hundred Only

Total Order Value: **7,45,200.00**

Terms and Conditions:

Supplier shall deliver the goods within the stipulated time.

Supplier shall provide the invoice with the goods.

Supplier shall be responsible for the transportation charges.

Supplier shall be responsible for the loading and unloading charges.

Supplier shall be responsible for the storage charges.

Supplier shall be responsible for the insurance charges.

Supplier shall be responsible for the handling charges.

Supplier shall be responsible for the delivery charges.

Supplier shall be responsible for the unloading charges.

Supplier shall be responsible for the storage charges.

Supplier shall be responsible for the handling charges.

Supplier shall be responsible for the delivery charges.

Supplier shall be responsible for the unloading charges.

Supplier shall be responsible for the storage charges.

Supplier shall be responsible for the handling charges.

Supplier shall be responsible for the delivery charges.

Accepted by:

Accepted the above terms and conditions

For: **SEKHA PLANT**

Date: **23/10/2021**

Date: **23/10/2021**

Purchase Order

Page(s) 1 of 1

22-10-2021 11:41:25 AM

From Company: **Modi constructions & Realty LLP**
 5-4-187/384, II nd floor, SOham Mansion, MG Road, Secunderabad-500015
 G.S.T No. : 36ABDFM5257F1Z3

Supplier Details

Vaishnavi RMC
 Vaishnavi Shikhar Apts, 3-6-319, Mal No:882, Saroor Nagar Mandal, T.B.
 Nagar, Hyderabad.

9505048000

Doc No	81934	186107
Doc Date	22-10-2021	
Quote No	NIL	
Quote Date	22-10-2021	
Supply Type	Supply	

Kind Attn: Mr. Deekender Goud

Purchase Order for the Supply of following items.

Sl	Item Name	Qty	Rate	Disc%	GST%	Amount
1	1013 Building material Ready Mix Concrete NA cu	182.00	4,100.00	0.00	0.00	746,200.00
Total Order Value						746,200.00

Rupees: Seven Lakh(S) Fourty Six Thousand Two Hundred Only.

Terms and Conditions

Specification/Brand: All items shall be of Brand company

Payment Terms: Within 30 days of delivery

Tax: All taxes included in above price

Delivery Date: Best Day

Delivery Location: Madakas

Sy No 231 to 242, phone 14, internally shaper material
 Phone

Penalty For Delay: 5% penalty for delay in delivery beyond due date. Thereafter 5% penalty for each week of delay.

Transportation Cost: Included in the above price

Warranty: Nil

Advance Paid: Nil

Other Terms: Payment will be made only after inspection of material above order for RCC use purpose

Completion Date: NA

Measurement: Nil

Security: Nil

Remarks: Delivery at Madakas / NRK Contact Person Mr. Rahul 9978362427

For MDs APPROVAL

- ☒ High Value/quantity beyond limits
- ☒ Po/Req. processed post approval
- ☒ Approval for technical details/clarification
- ☒ Replenishing SSSLP stock
- ☒ Other

APPROVED BY
 22 OCT 2021
 SOHAM MODI
 MANAGING DIRECTOR

NOTE: This Po 81934 cancelled on
 Vaishnavi RMC & Placed order on
 SL RMC PLANT

For: Modi constructions & Realty LLP
 Authorised Signatory

Accepted the above Terms And Conditions
 For: Vaishnavi RMC

Name

Name

Date: / /

Requisition Form

1355

Company Name:		Modi Constructions & Realtors LLP		Date:	20.10.2021	
Site & Phase:		Nextopolis		Time:	10:50	
Supplier:				Req. No.	186107	
Material required before date:			Urgent	ID No.	70503	
No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	182	Cub.Meters		
2						
3						
4						
5						
6						
Remarks: For RCC use purpose at site.						
Prepared By		S.shravya		Approved by		
Sign. & Date		20.10.2021		Sign. & Date		

APPROVED BY
22 OCT 2021
SOHAM MODI
MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last 2 columns.

For
G. Ral
20/10/21