

PURCHASE DIVISION
Advice for approval for credit to supplier

(M) (E)

Date:	29/11/2021		Prepared by:	Bhavani	
PO/WO no.	81295		PO / WO Date.	4/10/21	
Supplier Name	Sri Ganesh Traders		PO/WO amount	3,267,962	
Firm/Company	modi constructions & realty up		Project	nextopolis	
Sl. No.	Bill No.	Bill Date	Bill amount		
1	781	5/10/21	19,95,197		
2	782	5/10/21	10,64,836		
3	803	9/10/21	95,562		
4	820	11/10/21	85,670		
Amount A – Bills total(Excluding Transport & Hamali Charges):				32,41,265	
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN	
1.	/	/	97525	☐ Yes ☐ No	
2.	/	/	97526	☐ Yes ☐ No	
3.	/	/	97530, 97801	☐ Yes ☐ No	
Amount B –Other Credits : Transportation charges + Labour charges				41,179.90	
Amount C –Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				32,82,444.90	
Amount E – PO / WO value:				32,67,962	
Amount F – Difference (A – E): GST-18%				14,482	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)			
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)			
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)			
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)			
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No			
Payment – due date		6/12/21			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD Accounts Receiver of bill	Accountant Accounts Manager
Sign:	[Signature]			30 NOV 2021	
Date	29/11/21	29/11/21		SOHAM MODI MANAGING DIRECTOR	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

STIN : 36ADWFS9231N1Z1

TAX INVOICE

Original

SRI GANESH TRADERS-MIYAPUR

FLAT NO 401, 4th Floor,
Deekshas Olive Heights, Miyapur
Ranga Reddy Dist, Hyderabad

Telangana36

Billing Address

MODI REALTY MURAHARIPALLY LLP

5-4-187/3&4,

2ND FLOOR, SOHAM MANSION

MG ROAD, SECUNDERABAD

Telangana

36ABJFM5257F2Z2

Code : 36

Shipping Address

MODI REALTY MURAHARIPALLY LLP

Sy No 230 to 243,

plot no 11, turkapally,

shamirpet, medchal

Telangana

500078

Invoice : SIT-781

Date : 05-10-2021

DC Date :

DC No :

PO No : 81295

PO Date :

Vehicle No : TS07UG3286

LR No :

E-Way Bill No : 1713 8541 6714

SNO.	DESCRIPTION	HSN	QTY	RATE	DISC %	CGST %	SGST %	IGST %	GROSS AMT
1	12MM TMT	721420	860.00	52.42		9.00	9.00		45081.20
2	16MM TMT	721420	1,190.00	52.42		9.00	9.00		62379.80
3	20MM TMT	721420	180.00	52.42		9.00	9.00		9435.60
4	25MM TMT	721420	29,970.00	52.42		9.00	9.00		1571027.40
5	By Transportation steel	004402		20930.00		9.00	9.00		20930.00
6	By Labour Charges Steel	004402		4830.00		9.00	9.00		4830.00

TAXABLE AMT	CGST %	CGST AMT	SGST %	SGST AMT	IGST %	IGST AMT
	14 %		14 %		28 %	
1687924.00	9 %	154231.56	9 %	154231.56	18 %	
	6 %		6 %		12 %	
	2.5 %		2.5 %		5 %	
	1.5 %		1.5 %		3 %	

Gross Amount : 1718320.80

Discount :

Taxable Amount : 1713684.00

CGST : 154231.56

SGST : 154231.56

IGST :

TCS :

Rounded Off : -0.12

INVOICE AMOUNT : 2022147.00

TOTAL QUANTATY : 32200.00

Rupees In Words : Twenty Lakhs Twenty Two Thousand One Hundred Forty Seven Only.


A/C NO 50200049283796

HDFC BANK

IFSC CODE-HDFC0003777

For SRI GANESH TRADERS-MIYAPUR

INWARD	
Inward No: 1164	Dr: 06/10/21
MRN No: 97585	Dr: 09/10/21
Received By: N. J. RAS	Sign: N. J. RAS
MODI CONSTRUCTIONS & REALTY LLP	



e-Way Bill



1. E-WAY BILL Details

eWay Bill No: 1713 8541 6714

Generated Date: 05/10/2021 06:07 PM

Generated By: 36ADW FS923 1N1Z1 Valid Upto: 06/10/2021

Mode: Road

Approx Distance: 37km

Type: Outward - Supply

Document Details: Tax Invoice - 781 - 05/10/2021 Transaction type: Regular

2. Address Details

From

GSTIN: 36ADW FS923 1N1Z1
SRI GANESH TRADERS
TELANGANA
Dispatch From:
FLAT NO 401 4th FLOOR DEEKSHAS
MIYAPURSERILINGAMPALLY
Ranga Reddy, TELANGANA-500049

To

GSTIN: 36ABJ FMS25 7F2Z2
MODI REALTY MURAHARIPALLY LLP
TELANGANA
Ship To:
By No 230 to 243,
plot no 11, turkapally,
shamshpet, medchal, TELANGANA-500078

3. Goods Details

HSN Code	Product Name & Desc.	Quantity	Taxable Amount Rs.	Tax Rate (C+S+I+CESS+CESS Non-Advol)
721420	IRON AND STEEL & TMT BARS	32200.00 KGS	1713683.90	9.000+9.000+NE+0.000+0.00

Tot. Tax'ble Amt: 1713683.90 CGST Amt: 154231.55 SGST Amt: 154231.55 IGST Amt: 0.00 CESS Amt: 0.00 CESS Non-Advol Amt: 0.00

Other Amt: 0.00 Total Inv. Amt: 2022147.00

4. Transportation Details

Transporter ID & Name:

Transporter Doc. No & Date: & 05/10/2021

5. Vehicle Details

Mode	Vehicle / Trans. Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (if any)	Multi Veh. Info (if any)
Road	TS07UG3286	Ranga Reddy	05/10/2021 06:07 PM	36ADWFS9231N1Z1		



171385416714

INWARD	
Inward No: 1164	Dt: 06/10/21
MRN No:	Dt:
Received By: NITAS	Sign: NITAS
MODI CONSTRUCTIONS & REALTY LLP	

e-Way Bill



1. E-WAY BILL Details

eWay Bill No. 1713 8541 6714

Generated Date 05/10/2021 06:07 PM

Generated By: 36ADW FS923 1N1Z1 Valid Upto: 06/10/2021

Mode: Road

Approx Distance: 37km

Type: Outward - Supply

Document Details: Tax Invoice - 781 - 05/10/2021 Transaction type: Regular

2. Address Details

From

GSTIN: 36ADW FS923 1N1Z1
SRI GANESH TRADERS
TELANGANA
Dispatch From:
FLAT NO 401 4th FLOOR DEEKSHAS
MIYAPUR, BANGAMPALLY
Ranga Reddy, TELANGANA-500049

To

GSTIN: 36ABJ FM525 7F2Z2
MOOI REALTY MURAHARIPALLY LLP
TELANGANA
Ship To:
By No 230 to 243,
plot no 11, turkapally,
shamapet, medchal, TELANGANA-500078

3. Goods Details

ISN Code	Product Name & Desc.	Quantity	Taxable Amount Rs.	Tax Rate (C+S+H+Cess+Cess Non-Advol)
721420	IRON AND STEEL & TMT BARS	32200.00 KGS	1713683.90	9.000+9.000+NE+0.000+0.00

Tot. Tax'ble Amt: 1713683.90 CGST Amt: 154231.55 SGST Amt: 154231.55 IGST Amt: 0.00 CESS Amt: 0.00 CESS Non-Advol Amt: 0.00
Other Amt: 0.00 Total Inv Amt: 2022147.00

4. Transportation Details

Transporter ID & Name:

Transporter Doc. No & Date: & 05/10/2021

5. Vehicle Details

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (if any)	Multi Veh Info (if any)
Road	TS07UG3286	Ranga Reddy	05/10/2021 06:07 PM	36ADWFS9231N1Z1		



INWARD	
Inward No: 1164	Dt: 06/10/21
MRN No:	Dt:
Received By: NTPAS	Sign: NTPAS
MOOI CONSTRUCTIONS & REALTY LLP	

N: 36ADWFS9231N1Z1

TAX INVOICE

SRI GANESH TRADERS-MIYAPUR

FLAT NO 401, 4th Floor,
Deekshas Olive Heights, Miyapur
Ranga Reddy Dist, Hyderabad

Utg: 11

Billing Address

MODI REALTY MURAHARIPALLY LLP
S-4-187/3&4,
2ND FLOOR SOHAM MANSION
MG. ROAD, SECUNDERABAD
Telangana
36ADWFS9231N1Z1

Code: 36

Telangana 36

Shipping Address

MODI REALTY MURAHARIPALLY LLP
Nextopolis
Sy No 230 to 243
Plot No 11, Turkongully
Telangana
50007H

Invoice : SIT-803

Date : 09-10-2021

DC Date

DC No

PO No

PO Date

Vehicle No : TS07UC5994

LR No

E-Way Bill No : 1313 8712 0978

SNO

DESCRIPTION

1 BWIRE

HSN	QTY	RATE	DISC %	CGST %	SGST %	IGST %	GROSS AMT
721710	1,300.00	63.60		9.00	9.00		82679.66

TAXABLE AMT	CGST %	CGST AMT	SGST %	SGST AMT	IGST %	IGST AMT
82679.66	14 %		14 %		28 %	
	9 %	7441.17	9 %	7441.17	18 %	
	6 %		6 %		12 %	
	2.5 %		2.5 %		5 %	
	1.5 %		1.5 %		3 %	

Gross Amount : 97562.00
Discount :
Taxable Amount : 82679.66
CGST : 7441.17
SGST : 7441.17
IGST :
TCS :

Rounded Off :

INVOICE AMOUNT : 97562.00

TOTAL QUANTITY : 1300.00

Rupies In Words : Ninety Seven Thousand Five Hundred Sixty Two Only


A/C NO 50200049283796

HDFC BANK

IFSC CODE-HDFC0003777

INWARD	
Inward No: 1180	Dr: 09/10/21
CR: 09/10/21	Dr: 11/10/21
By: NINAB	Sign: NINAB
MODI REALTY MURAHARIPALLY LLP	

For SRI GANESH TRADERS-MIYAPUR



WFS92311121

TAX INVOICE

SRI GANESH TRADERS-MIYAPUR

FLAT NO 401, 4th Floor,
Deekshas Olive Heights, Miyapur
Ranga Reddy Dist, Hyderabad

Telangana 36

Billing Address

MODI REALTY MURAHARIPALLY LLP
5-4-187, 3&4,
2ND FLOOR SHAM MANSION
MG ROAD, FULDERABAD
Telangana
36ABHMS257EZZZ

Code 36

Shipping Address

MODI REALTY MURAHARIPALLY LLP
Sy No 230 to 241
plot no 11, tankanally
shamapet, murchal
Telangana
500078

Invoice : SIT-820

Date : 13-10-2021

DC Date

DL No

PO No

PO Date

Vehicle No : TS08UP9344

LR No

E-Way Bill No : 1013 8859 0238

SNO

DESCRIPTION

1 20MM TMT

HSN	QTY	RATE	DISC	CGST	SGST	IGST	GROSS AMT
721420	1,385.00	52.42		9.00	9.00		72601.70

CGST %	CGST AMT	SGST %	SGST AMT	IGST %	IGST AMT
14 %		14 %		28 %	
9 %	6534.15	9 %	6534.15	18 %	
6 %		6 %		12 %	
25 %		25 %		5 %	
15 %		15 %		3 %	

Gross Amount	72601.70
Discount	
taxable Amount	72601.70
CGST	6534.15
SGST	6534.15
IGST	
Round off	0.00
INVOICE AMOUNT	85670.00

TOTAL QUANTITY : 1385.00
written Words : Eighty Five Thousand Six Hundred Seventy Only

C No : 36ABHMS257EZZZ


FC BANK

C No : 36ABHMS257EZZZ

INWARD	
Invoice No: 1187	Date: 13/10/21
WTN No: 97801	Date: 14/10/21
Received By: NITIN	Sign: NITIN
MODI CONSTRUCTIONS & REALTY LLP	



MEMO

DATE & FROM:	TO & REMARKS.
04/10/2021 MINISH	TO, MD SIR
	AS discussed with Anand Sir regarding the requirement of "NRK" issued PO to Sri Ganesh Trader's sending you the PO-copy for your approval (Post-Approval)
	
	APPROVED BY 06 OCT 2021 SOHAM MODI MANAGING DIRECTOR

Purchase Order

Page(s) 1 Of 2

04-10-2021 4:04:07 PM

Original



30.09.21 4:25:50

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003
G S T No. : 36ABJFM5257F1Z3

Supplier Details

Sri Ganesh Traders
Plot No 401,4th Floor,Deekshas Olive Heights,Miyapur,RR
Dist,Hyderabad-500036.

9849851248

Doc No	81295	186088
Doc Date	04-10-2021	
Quote No	NIL	
Quote Date	04-10-2021	
SupplyType	Supply	

Kind Attn : Mr Sainath

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	4,680.00	54.24	0.00	18.00	299,518.41
2 8114 - Steel - rebar - TMT - 10mm - kgs	2,960.00	53.22	0.00	18.00	185,886.82
3 8115 - Steel - rebar - TMT - 12mm - kgs	853.00	53.22	0.00	18.00	53,568.06
4 8116 - Steel - rebar - TMT - 16mm - kgs	5,688.00	53.22	0.00	18.00	357,204.12
5 8117 - Steel - rebar - TMT - 20mm - kgs	1,481.00	53.22	0.00	18.00	93,006.21
6 8118 - Steel - rebar - TMT - 25mm - kgs	30,095.00	53.22	0.00	18.00	1,889,953.96
7 8119 - Steel - rebar - TMT - 32mm - kgs	4,551.00	54.24	0.00	18.00	291,262.45
8 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	1,300.00	63.60	0.00	18.00	97,562.40

Total Order Value . . . 3,267,962.43

Rupees : Thirty Two Lakh(s) Sixty Seven Thousand Nine Hundred Sixty Two and Paise Forty Three Only.

Terms and Conditions :-

Specification / Brand All items shall be of ____ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone. _____

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

For **Modi constructions & Reality LLP**

Authorised Signatory

Name : _____

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other



Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

04-10-2021 4:04:07 PM

Original / Office Copy / Purchase Div.Copy

Advance Paid

NIL

Other Terms

Payment will be made only after inspection of material.Unloading charges included,Above material for footings purpose.

Completion Date

NA

Measurment

Nil

Security

Nil

Remarks

Delivery at Turkapally-NRK-Contact Person Mr Rahul-8978362427.

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name :


04/10/2021

Name : _____

Date : __/__/__

Request for Steel		Modifications and readership		Site & Phase		Nextopols	
Company		186088		Req. Date		02/10/2021	
Req. no.				ID no.			
Material required before		urgent		Approved by (sign):		C. Balamuralikrishna	
Prepared by		G. Rahul					
Flat - Block no.							

No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No.	Date
1	Steel	8mm	1000.00	0.00	1000.00	4680.00		
2	Steel	10 mm	400.00	0.00	400.00	2960.00		
3	Steel	12 mm	80.00	0.00	80.00	852.80		
4	Steel	16 mm	300.00	0.00	300.00	5688.00		
5	Steel	20 mm	50.00	0.00	50.00	1481.00		
6	Steel	25 mm	650.00	0.00	650.00	30095.00		
7	Steel	32 mm	60.00	0.00	60.00	4551.00		
8	Binding Wire	20 gauge	1300.00	NA	NA	1300.00		
	Total		0.00	0.00		51607.80		

Notes:

1. Binding wire is generally 25 kgs per ton.
2. Order footing steel for one block or core at a time.
3. Order steel for slab along with steel for next column on completion of beam bottom.
4. Do not order excess steel. Do not order steel in advance.

C. B. M.
03/10/2021


APPROVED BY
04 OCT 2021
SOHAN MOOL
MANAGING DIRECTOR

30 days credit!
Kindly to co-ordinate with
B. Arund for speedy
delivery and
choice of Vendor!

1268

8,10,32 → 64.00
12,10,25 → 62.80

Requisition Form - Steel								
Company		Modi constructions and realtors lip		Site & Phase		Nextopolis		
Req. no.		186088		Req. Date		02/10/2021		
Material required before		urgent		ID no.		69916		
Prepared by:		G Rahul		Approved by (sign):		C.Balamurahikrihna		
Flat / Block no:								
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	1000.00	0.00	1000.00	4680.00		
2	Steel	10 mm	400.00	0.00	400.00	2960.00		
3	Steel	12 mm	80.00	0.00	80.00	852.80		
4	Steel	16 mm	300.00	0.00	300.00	5688.00		
5	Steel	20 mm	50.00	0.00	50.00	1481.00		
6	Steel	25 mm	650.00	0.00	650.00	30095.00		
7	Steel	32 mm	60.00	0.00	60.00	4551.00		
8	Binding Wire	20 gauge	1300.00	NA	NA	1300.00		
Total			0.00	0.00		51607.80		
Notes:								
1 Binding wire is generally 25 kgs per ton.								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								


 03/10/2021

Ashaiya U

From: minish <minish@modiproperties.com>
Sent: 04 October 2021 15:18
To: ashaiya@modiproperties.com
Cc: Soham Modi
Subject: Steel Req no-186088 NRK-1
Attachments: Steel Req no-186088 NRK-1.pdf

To,

Soham Bhai,

Enclosing the steel requisition of NRK, as per Purchase Meeting will they buy directly or Purchase has to Issue the PO.

Please kindly Suggest.

Note. If Purchase has to place PO will it be on cash or credit as the rates are on higher side, kindly suggest.

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Requisition Form - Steel		Modi constructions and realtors llp		Site & Phase		Nextopolis	
Company		186088		Req. Date		02/10/2021	
Req. no				ID no.			
Material required before		urgent		Approved by (sign):		C. Balamuralikrishna	
Prepared by:		G Rahul					
Flat / Block no:							

S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	1000.00	0.00	1000.00	4680.00		
2	Steel	10 mm	400.00	0.00	400.00	2960.00		
3	Steel	12 mm	80.00	0.00	80.00	852.80		
4	Steel	16 mm	300.00	0.00	300.00	5688.00		
5	Steel	20 mm	50.00	0.00	50.00	1481.00		
6	Steel	25 mm	650.00	0.00	650.00	30095.00		
7	Steel	32 mm	60.00	0.00	60.00	4551.00		
8	Binding Wire	20 gauge	1300.00	Na	NA	1300.00		
Total			0.00	0.00		51607.80		

Notes:

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.

C. Balu
03/10/2021



30 days credit!
Purchase to co-ordinate with
B. Anand for speedy
delivery and
choice of Vendor!

Tor Steel Delivery Report

Company/ firm:	Modi Constructions and Realtors LLP	Test report attached	Yes / No	A. PO quantity (in kgs)	50305
Project:	Nextopolis	DCs attached	Yes / No	B. Gross vehicle weight	62640
Block/ Villa No.:		Weighment slips attached	Yes / No	C. Net vehicle weight	13450
Requisition nos.:	186088	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	49190
PO No(s).	81295	Close PO	Yes / No	E. Difference (D-A)	1115
Supplier:	Sri Ganesh Traders	Vehicle no.	TS07UG3286	MRN No.	97525 + 97526
Delivery date	05.10.2021	Delivery time	10.14AM	Inward no.	1164 + 1165
Sign of security	<i>NIRAJ</i>	Sign of Admin	<i>Chauhan</i>	Sign of Project manager	<i>For G. Rathi</i>
Date	20.10.2021	Date	20.10.2021	Date	20.10.2021

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	1050	4977
2.	10mm	7.40	402	2974
3.	12mm	10.68	80	854
4.	16mm	18.96	299	5669
5.	20mm	29.64	06	177.84
6.	25mm	46.32	647	29969.04
7.	32mm	75.84	60	4550.4
8.				
Total:			2544	49170.88
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

Tor Steel Delivery Report

Company/ firm:	Modi Constructions and Realtors LLP	Test report attached	Yes / No	A. PO quantity (in kgs)	1385
Project:	Nextopolis	DCs attached	Yes / No	B. Gross vehicle weight	4460
Block/ Villa No.:		Weighment slips attached	Yes / No	C. Net vehicle weight	3110
Requisition nos.:	186088	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	1350
PO No(s).	81295	Close PO	Yes / No	E. Difference (D-A)	35
Supplier:	Sri Ganesh Traders	Vehicle no.	TS07UG3286	MRN No.	97801
Delivery date	13.10.2021	Delivery time	16:31PM	Inward no.	1187
Sign of security	NIRAG	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	20.10.2021	Date	20.10.2021	Date	20.10.2021

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74		
2.	10mm	7.40		
3.	12mm	10.68		
4.	16mm	18.96		
5.	20mm	29.64	46	1363.44
6.	25mm	46.32		
7.	32mm	75.84		
8.				
Total:			46	1363.44
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

Super Forms 104044954



S.V.H. WEIGH BRIDGE

Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228, Shannoorpet Mandal,
Kollur Road, R.R. Dist - 500 101, T.S. Cell : 9202613475

COMPUTERISED 100 TONNES WEIGH BRIDGE



1MT BAR STEEL PO NO - 81295 Reg No. 186088

S.No.: 577
Rs. 250

3 VEHICLE NO. TS07UG 3286

GROSS	62640	Kgs.	DATE	06-10-21
TARE	13450	Kgs.	DATE	06-10-21
NETT	49190	Kgs.	MATERIAL:	

INWARD	
MAE: 07-11	INWARD No. 116471165
INWARD No. 18228	Dr: 06/10/21
MRN No:	Dr:
Received By: MTR	Sign: MTR

Our responsibility ceases once the vehicle leaves the platform.

Pending fine



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 09948032733

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGES Rs.
50

VEHICLE No.:

1

TS07UC5994

GROSS **3570**

Kgs. DATE: 09-10-21

TIME: 18:30

TARE **2270**

Kgs. DATE: 09-10-21

TIME: 19:08

NET **1300**

MATERIAL:

INWARD	
Inward No: 1180	Date: 09/10/21
W/R No:	Dr:
Received By: N. K. R. A.	Sign: N. K. R. A.
MODI CONSTRUCTIONS & REALTY LLP	

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన కర్తావ్యత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9948032733

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGE Rs.
00

VEHICLE No.:
2

TS08UH9344
NRK

GROSS 4460

Kgs. DATE 13-10-21

TARE 3110

Kgs. DATE 13-10-21

NETT 1350

Kgs. MATERIAL:

వాహనము పోల్ పారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

VANI SHEET ROOFING SYSTEMS

For Warehouses, Godowns, Shade, Compound Walls Sheets. TATA, JSW, JINDAL, AMNS BRANDS. PH: 9440003460, 8639924460

INWARD	
IME: 20	
IME No: 1187	Dt: 13/10/21
IME No: 797801	Dt: 14/10/21
Received By: NIMA	Sign: NIMA
P.O. CONSTRUCTIONS & REALTY LLP	
OPERATOR'S SIGNATURE	