

Steel Report

PURCHASE DIVISION
Advice for approval for credit to supplier

(M) (E)

Date:	15/12/2021	Prepared by:	MUNISH.
PO/WO no.	82699.	PO / WO Date.	18/11/2021
Supplier Name	Sri Arisht Steel	PO/WO amount	7,06,518/-
Firm/Company	Modi Realty Hallapur	Project	GHR.
Sl. No.	Bill No.	Bill Date	Bill amount
1	1267.	19/11/2021	7,87,859/-
2			
3			
4			
Amount A - Bills total (Excluding Transport & Hamali Charges):			7,87,859/-
Sl. No.	DC No.	DC. Date	MRN No.
1.	1267	19/11/2021	99522
2.			
3.			
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			7,87,859/-
Amount E - PO / WO value:			7,06,518/-
Amount F - Difference (A - E): GST-18%			81,341/-
Quantity received as per PO / WO		☒ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		27/12/2021	
Remarks: In Rebar (+/-) Variation Acceptable -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			15/12/2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

(ORIGINAL FOR RECIPIENT)



Sri Arihant Steels
17, 1st Floor, H.M. Ishaque Estate
M.G.Road, Secunderabad.
GSTIN/UIN: 36ADZPG3609B1ZK
State Name : Telangana, Code : 36
E-Mail : sriarhantsteels@gmail.com

Consignee (Ship to)

Modi Reality Mallapur LLP
Gulmohar Residency ,Mallapur
Hyderabad

GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Buyer (Bill to)

Modi Reality Mallapur LLP
5-4-187/3 & 3, II Floor, Soham Mansion
M.G.Road, Secunderabad
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

Invoice No.	e-Way Bill No.	Dated
1267/21-22	141402076137	19-Nov-21
Delivery Note	Mode/Terms of Payment	
1267	WITHIN 30DAYS	
Reference No. & Date.	Other References	
Buyer's Order No.	Dated	
82699/187915	18-Nov-21	
Dispatch Doc No.	Delivery Note Date	
	19-Nov-21	
Dispatched through	Destination	
By Road		
Bill of Lading/LR-RR No.	Motor Vehicle No.	
	AP 16 TW 8933	
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Bars 721420	721420	4.120 TN	53,900.00	TN	2,22,068.00
2	TMT Bars 721420	721420	2.590 TN	53,900.00	TN	1,39,601.00
3	TMT Bars 721420	721420	2.430 TN	52,900.00	TN	1,28,547.00
4	TMT Bars 721420	721420	3.090 TN	52,900.00	TN	1,63,461.00
5	Binding Wire 721710	721710	0.200 TN	70,000.00	TN	14,000.00
						6,67,677.00
CGST @ 9%						9 % 60,090.93
SGST @ 9%						9 % 60,090.93
Round Off						0.14
			Total	12.430 TN		₹ 7,87,859.00

Amount Chargeable (in words)

INR Seven Lakh Eighty Seven Thousand Eight Hundred Fifty Nine Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
721420	6,53,677.00	9%	58,830.93	9%	58,830.93	1,17,661.86
721710	14,000.00	9%	1,260.00	9%	1,260.00	2,520.00
Total	6,67,677.00		60,090.93		60,090.93	1,20,181.86

Tax Amount (in words) : INR One Lakh Twenty Thousand One Hundred Eighty One and Eighty Six paise Only

Declaration

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
3. After Due date Credit charges will be charged @ 24 % PA.,
Or 40/- Rs PMT, till the date of receipt, which ever is higher. 4. MSME UDYAM : UDYAM-TS-02-0006685

Company's Bank Details

A/c Holder's Name: Sri Arihant Steels
Bank Name : DBS Bank India Ltd A/c No : - 856200069474
A/c No. : 856200069474
Branch & IFS Code: Mumabi & DBSS0IN0811

for Sri Arihant Steels
Authorized Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

18-11-2021 10:28:58 AM

Ori



82699

12.11.21 5:07:44

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003
66382042/27816848
9246825558

Doc No	82699	187915
Doc Date	18-11-2021	
Quote No	NIL	
Quote Date	18-11-2021	
SupplyType	Supply	

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	3,745.00	53.90	0.00	18.00	238,189.49
2 8114 - Steel - rebar - TMT - 10mm - kgs	2,220.00	53.90	0.00	18.00	141,196.44
3 8115 - Steel - rebar - TMT - 12mm - kgs	2,132.00	52.90	0.00	18.00	133,083.70
4 8116 - Steel - rebar - TMT - 16mm - kgs	2,844.00	52.90	0.00	18.00	177,528.17
5 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	200.00	70.00	0.00	18.00	16,520.00

Total Order Value . . . 706,517.80

Rupees : Seven Lakh(s) Six Thousand Five Hundred Seventeen and Paise Eighty Only.

Terms and Conditions :-

Specification / Brand : All items shall be of ___ brand/company

Payment Terms : Within 30 days of delivery.

Tax : All taxes included in above price.

Delivery Date : Next Day.

Delivery Location : Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay : Nil

Transportation Cost : Included in the above price.

Warranty : Nil

Advance Paid : NIL

Other Terms : Payment will be made only after inspection of material.Unloading Including.Above material for A-Block upper basement slab flat no 02,03,08.

Completion Date : Nil

Measurment : lock

Security : Nil

Remarks : Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signator


Name : _____

Name : _____

Date : ____/____/____

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other



Accepted the above Terms And Conditions

For **Sri Arihant Steels**

1432

Requisition Form -Steel									
Company		Modi Realty Mallapur LLP		Site. & Phase		Gulmohar Residency			
Req. no.		187915		Req. Date		17/11/2021			
Material required before		20/11/2021		ID no.		71251			
Prepared by:		P.Sai Kumar		Approved by (sign):					
Flat / Block no:		A-block upper basement slab flat no-02,03,08.							
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	800	213	800	3,744	53/90		
2	Steel	10 mm	300	202	300	2,220	53/90		
3	Steel	12 mm	200	140	200	2,132	52/90		
4	Steel	16 mm	150	53	150	2,844	52/90		
5	Steel	20 mm			0	-			
6	Steel	25 mm			0	-			
7	Steel	32 mm		0	0	-			
8	Binding Wire	20 gauge			0	-			
	Total		0.00	0.00	0	11,140	10/1		
Notes:									
1 Binding wire is generally 25 kgs per ton.									
2 Order footing steel for one block or core at a time.									
3 Order steel for slab along with steel for next column on completion of beam bottom.									
4 Do not order excess steel. Do not order steel in advance.									

APPROVED BY

18 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

APPROVED

17 NOV 2021

M. RAM PRASAD
PROJECT MANAGER

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	11141
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	20660
Block/Villa No	C Block slab 2	Weighment slips attached	Yes	C.Net vehicle Weight	12440
Requisition Nos:	187915	Total quantity received	Yes	D.Actual Quantity delivered B-C	8220
PO Nos.	82699	Close PO	Yes	E.Difference (D-A)	-2921
Supplier:	Sri arihant steels	Vehicle No	AP16TW8933	MRN No	99522
Delivery date	19.11.2021	Delivery Time	04:30	Inward no	6602
Sign of Security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	1/12/21	Date	1/12/21	Date	01/12/21

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	858	4120
2.	10 mm	7.40	350	2590
3.	12 mm	10.66	228	2430
4.	16 mm	18.96	163	3090
5.	20 mm	29.62		
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire		20guage	200
Total:				12430
Remarks:	DC , Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.