

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 20/12/2021		Prepared by: Jai Kiran	
PO/WO no. 82715		PO / WO Date. 18/12/2021	
Supplier Name SL RMC plant		PO/WO amount 180,000	
Firm/Company GVRCL		Project Annopalis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	329	6/12/2021	54,000
2			/
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			54,000
Sl. No.	DC.No	DC. Date	MRN No. DC matches MRN
1.	pouring report attached		☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			54,000
Amount E – PO / WO value:			180,000
Amount F – Difference (A – E): GST-18%			126,000
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		20/12/2021	
Remarks: Part bill			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Jai Kiran		
Date	20/12/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd
5-4-187/3&4, 2nd Floor
Soham Mansion,
MG Road, Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

329

Dated

6-Dec-2021

Mode/Terms of Payment

Supplier's Ref.

82715

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	18.00 cbm	2,542.37	cbm	45,762.66
	Output CGST @9 %					9 %	4,118.64
	Output SGST @9 %					9 %	4,118.64
	Round Off						0.06
Total				18.00 cbm			₹ 54,000.00

Amount Chargeable (in words)

INR Fifty Four Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	45,762.66	9%	4,118.64	9%	4,118.64	8,237.28
Total	45,762.66		4,118.64		4,118.64	8,237.28

Tax Amount (in words) : **INR Eight Thousand Two Hundred Thirty Seven and Twenty Eight paise Only**

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

Remarks:

01.12.2021 to 03.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	82715	164156
Doc Date	18-11-2021	
Quote No	NIL	
Quote Date	18-11-2021	
SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC M-10	60.00	3,000.00	0.00	0.00	180,000.00
Total Order Value . . .					180,000.00

Rupees : One Lakh(s) Eighty Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for ETP tanks foundation purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

part bill:

329 → 6/12/21 → 59,000 ₹/-

bal. Amt : 126,000 ₹/-

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		GV Research Centers Pvt Ltd		Date:		18-11-21	
Site & Phase :		Innopolis		Time:		11:30	
Supplier				Req. No.		164156	
Material required before date:				ID No.			
No	Description	Size	Quantity	Units	Inward No	Date	
1.	DLC(m10)	-	60	M3			
2.							
3.							
4.							
Remarks: Towards ETP Tanks foundation purpose							
Prepared By :		Ansari		Approved by		Mr Ramesh reddy	
Sign. & Date :		18-11-21		Sign. & Date		18-11-21	

Note:



RMC pour report(DLC)

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	60 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	60 Cub Mtrs
Footings :	Towards STP & ETP	PO Nos.	82715	C. Actual quantity poured:	64 Cub mtrs
Requisition nos.:	164156	Supplier:	SL RMC	D. Difference (C-A):	04 cub mtrs
Sign of security	<i>Rajesh</i>	Sign of Admin	<i>Sidewi</i>	Sign of Project manager	<i>[Signature]</i>
Date	07.12.2021	Date	07.12.2021	Date	07.12.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	02.11.2021	9:22	06	207	14400	14280	120	7294	100154
2.	02.11.2021	9:38	12	208	28800	28800	-	7295	100155
3.									
4.									
5.									
6.									
7.									
8.									
9.									
10.									
Total:			18		43200	43080	120		
Remarks:	4m3 is extra consumed								

Note: 1 Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.