

PURCHASE DIVISION
Advice for approval for credit to supplier

⑤

Date:		20/12/2021		Prepared by:		Sai Kiran	
PO/WO no.		81358		PO / WO Date.		6/10/2021	
Supplier Name		SL Rmc plant		PO/WO amount		205,000	
Firm/Company		GVRL		Project		Ennapadis	
Sl. No.	Bill No.	Bill Date	Bill amount				
1	201	7/10/2021	65,600				
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):			65,600				
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.	pouring report attached			☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :_Transportation charges			—				
Amount C –Other Debits :			—				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			65,600				
Amount E – PO / WO value:			205,000				
Amount F – Difference (A – E): GST-18%			139,400				
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. /- ☒ No				
Payment – due date			27/12/2021				
Remarks: part bill,							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Sai Kiran						
Date	20/12/2021						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT
READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

201

Dated

7-Oct-2021

Mode/Terms of Payment

Supplier's Ref.

81358

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	16.00 cbm	3,474.58	cbm	55,593.28
	Output CGST @9 %					9 %	5,003.40
	Output SGST @9%					9 %	5,003.40
	Less : Round Off						(-)0.08
Total				16.00 cbm			₹ 65,600.00

Amount Chargeable (in words)

INR Sixty Five Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	55,593.28	9%	5,003.40	9%	5,003.40	10,006.80
Total	55,593.28		5,003.40		5,003.40	10,006.80

Tax Amount (in words) : **INR Ten Thousand Six and Eighty paise Only**

Remarks:

06.10.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

19-12-2021 12:12:06 PM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT	Doc No	81358	163968
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.	Doc Date	06-10-2021	
7207255678	Quote No	NIL	
	Quote Date	06-10-2021	
	SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	50.00	4,100.00	0.00	0.00	205,000.00
Total Order Value . . .					205,000.00
Rupees : Two Lakh(s) Five Thousand Only.					

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. Mr. Sanjay - 9502288244
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment as per actual receipt of material.Above order for 4545 colour-3 purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at GVRC-Turkapaaly Contact person Mr Sachin-9366222222.

part bill :
bill : 201, Dt: 07/10/2021
Amt : 65,600
bal Amt : 139,400 ₹ /

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	GVRC	Date:	05.10.2021
Site & Phase :	Innopolis	Time:	10:00AM
Supplier	SL RMC PLANT	Req. No.	163968
Material required before date:	07.10.2021	ID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M30	50	M3		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For 4545 Column 3 purpose.

Prepared By	Sridevi	Approved by	C. Balamurali Krishna
Sign. & Date	05.10.2021	Sign. & Date	05.10.2021

Note: On receipt of material at site write inward number and date in last 2 columns.

Cmb
05-10-2021

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	50 Cub Mtrs
Flat / Villa no.:	-	Block No.:	4545	B. Requisition quantity:	50 Cub Mtrs
Footings :	4545 Column 3	PO Nos.	81358	C. Actual quantity poured:	✓ 16 Cub Mtrs
Requisition nos.:	163968	Supplier:	SL RMC PLANT	D. Difference (C-A):	34 cub mtrs
Sign of security	<i>Ramesh</i>	Sign of Admin	<i>Sidewi</i>	Sign of Project manager	<i>C. Mont</i>
Date	27.10.2021	Date	27.10.2021	Date	27.10.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	06.10.2021	08:58	6	2252	14400	14370	-	5625	97666
2.	06.10.2021	13:15	6	2258	14400	14050	-	5648	97667
3.	06.10.2021	16:30	4	2262	9600	9270	-	5649	97668
4.									
5.									
6.									
7.									
8.									
Total:			34 Cub		38400	37690			
Remarks:	As per Po : 50 cum, Consumed quantity 16 cum. As per Ramesh engineer close the PO.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.