



PURCHASE DIVISION  
Advice for approval for credit to supplier

(2)

|                                                                                           |                         |                                                                                                                                                                           |                                                          |
|-------------------------------------------------------------------------------------------|-------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------|
| Date: 20/12/2021                                                                          |                         | Prepared by: Sai Kiran                                                                                                                                                    |                                                          |
| PO/WO no. 81184                                                                           |                         | PO / WO Date. 29/9/2021                                                                                                                                                   |                                                          |
| Supplier Name SL RMC plant                                                                |                         | PO/WO amount 253,500                                                                                                                                                      |                                                          |
| Firm/Company GVR                                                                          |                         | Project Innopolis                                                                                                                                                         |                                                          |
| Sl. No.                                                                                   | Bill No.                | Bill Date                                                                                                                                                                 | Bill amount                                              |
| 1                                                                                         | 199                     | 2/10/2021                                                                                                                                                                 | 31,200                                                   |
| 2                                                                                         | 295                     | 24/11/2021                                                                                                                                                                | 31,200                                                   |
| 3                                                                                         |                         |                                                                                                                                                                           | /                                                        |
| 4                                                                                         |                         |                                                                                                                                                                           | /                                                        |
| Amount A – Bills total(Excluding Transport & Hamali Charges):                             |                         |                                                                                                                                                                           | 62,400                                                   |
| Sl. No.                                                                                   | DC .No                  | DC. Date                                                                                                                                                                  | MRN No.                                                  |
| 1.                                                                                        | pouring report attached |                                                                                                                                                                           | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.                                                                                        |                         |                                                                                                                                                                           | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.                                                                                        |                         |                                                                                                                                                                           | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Amount B –Other Credits : Transportation charges                                          |                         |                                                                                                                                                                           | -                                                        |
| Amount C –Other Debits : (short fall)                                                     |                         |                                                                                                                                                                           | 926                                                      |
| Amount D (D=A+B-C) – Amount to be credited to the supplier:                               |                         |                                                                                                                                                                           | 61,474                                                   |
| Amount E – PO / WO value:                                                                 |                         |                                                                                                                                                                           | 253,500                                                  |
| Amount F – Difference (A – E): GST-18%                                                    |                         |                                                                                                                                                                           | 191,100                                                  |
| Quantity received as per PO /WO                                                           |                         | <input type="checkbox"/> Yes <input type="checkbox"/> Excess received <input checked="" type="checkbox"/> Short received <input type="checkbox"/> Other (explained below) |                                                          |
| Is difference between PO / Bill acceptable?                                               |                         | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (explained below)                                                                                     |                                                          |
| Excess / short material received                                                          |                         | <input type="checkbox"/> Approved – within acceptable limits <input type="checkbox"/> No (explained below)                                                                |                                                          |
| Close PO / W?O                                                                            |                         | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No – wait for balance material <input type="checkbox"/> No (explained below)                             |                                                          |
| Advance paid / PDC given (deduct when paying)                                             |                         | <input type="checkbox"/> Yes – Rs. ___/- <input checked="" type="checkbox"/> No                                                                                           |                                                          |
| Payment – due date                                                                        |                         | 27/12/2021                                                                                                                                                                |                                                          |
| Remarks: part bill                                                                        |                         |                                                                                                                                                                           |                                                          |
| Approved by                                                                               | Purchase Officer        | Purchase Manager                                                                                                                                                          | Procurement Manager                                      |
| Sign:  |                         |                                                                                                                                                                           |                                                          |
| Date: 20/12/21                                                                            |                         |                                                                                                                                                                           |                                                          |
|        |                         |                                                                                                                                                                           |                                                          |
| Accounts – receiver of bill                                                               |                         | Accounts Manager                                                                                                                                                          |                                                          |

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



# SL RMC PLANT

READY-MIX CONCRETE

## Tax Invoice

### SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)  
Shameerpet (M) Medchal(D)  
Gstin: 36ADNFS2288J1ZF  
GSTIN/UIN: 36ADNFS2288J1ZF  
State Name : Telangana, Code : 36  
E-Mail : slrmcplant@gmail.com

Buyer

### G.V Reserch Centers Pvt Ltd

5-4-187/3&4 ,2nd Floor  
Soham Mansion ,  
MG Road , Secundrabad-500003  
GSTIN/UIN : 36AAHCG4562D1ZP  
State Name : Telangana, Code : 36

Invoice No.

199

Dated

7-Oct-2021

Mode/Terms of Payment

Supplier's Ref.

81184

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

| SI No. | Description of Goods | HSN/SAC  | GST Rate | Quantity | Rate     | per | Amount      |
|--------|----------------------|----------|----------|----------|----------|-----|-------------|
| 1      | M25 P                | 38245010 | 18 %     | 8.00 cbm | 3,305.08 | cbm | 26,440.64   |
|        | Output CGST @9 %     |          |          |          |          | 9 % | 2,379.66    |
|        | Output SGST @9%      |          |          |          |          | 9 % | 2,379.66    |
|        | Round Off            |          |          |          |          |     | 0.04        |
| Total  |                      |          |          | 8.00 cbm |          |     | ₹ 31,200.00 |

Amount Chargeable (in words)

INR Thirty One Thousand Two Hundred Only

E. & O E

| HSN/SAC  | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|----------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 38245010 | 26,440.64     | 9%               | 2,379.66           | 9%             | 2,379.66         | 4,759.32         |
| Total    | 26,440.64     |                  | 2,379.66           |                | 2,379.66         | 4,759.32         |

Tax Amount (in words) : INR Four Thousand Seven Hundred Fifty Nine and Thirty Two paise Only

### Company's Bank Details

Bank Name : ICICI Bank  
A/c No. : 231905000660  
Branch & IFS Code : Saketh & ICIC0002319

### Remarks:

01.10.2021 to 05.10.2021

### Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

This is a Computer Generated Invoice



Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF





**SL RMC PLANT**  
READY-MIX CONCRETE

### Tax Invoice

|                                                                                                                                                                                                                   |                                                      |                                                      |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|------------------------------------------------------|
| <b>SI Rmc Plant</b><br>Sy No719/2 Devaryamjal (Village)<br>Shameerpet (M) Medchal(D)<br>Gstin:36ADNFS2288J1ZF<br>GSTIN/UIN: 36ADNFS2288J1ZF<br>State Name : Telangana, Code : 36<br>E-Mail : slrmcplant@gmail.com | Invoice No.<br><b>295</b>                            | Dated<br><b>24-Nov-2021</b><br>Mode/Terms of Payment |
| Buyer<br><b>G.V Reserch Centers Pvt Ltd</b><br>5-4-187/3&4 ,2nd Floor<br>Soham Mansion ,<br>MG Road , Secundrabad-500003<br>GSTIN/UIN : 36AAHCG4562D1ZP<br>State Name : Telangana, Code : 36                      | Supplier's Ref.<br><b>81184</b><br>Buyer's Order No. | Other Reference(s)<br><br>Dated                      |
|                                                                                                                                                                                                                   | Terms of Delivery                                    |                                                      |

| SI No. | Description of Goods | HSN/SAC  | GST Rate | Quantity | Rate        | per | Amount    |
|--------|----------------------|----------|----------|----------|-------------|-----|-----------|
| 1      | M25 P                | 38245010 | 18 %     | 8.00 cbm | 3,305.08    | cbm | 26,440.64 |
|        | Output CGST @9 %     |          |          |          |             | 9 % | 2,379.66  |
|        | Output SGST @9%      |          |          |          |             | 9 % | 2,379.66  |
|        | Round Off            |          |          |          |             |     | 0.04      |
| Total  |                      |          |          | 8.00 cbm | ₹ 31,200.00 |     |           |

Amount Chargeable (in words)

**INR Thirty One Thousand Two Hundred Only**

| HSN/SAC  | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|----------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 38245010 | 26,440.64     | 9%               | 2,379.66           | 9%             | 2,379.66         | 4,759.32         |
| Total    | 26,440.64     |                  | 2,379.66           |                | 2,379.66         | 4,759.32         |

Tax Amount (in words) : **INR Four Thousand Seven Hundred Fifty Nine and Thirty Two paise Only**

Remarks:  
01.10.2021 to 05.10.2021

Declaration  
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank  
A/c No. : 231905000660  
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.  
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

# Purchase Order

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&amp;4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

**Supplier Details**

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

|            |            |        |
|------------|------------|--------|
| Doc No     | 81184      | 163919 |
| Doc Date   | 29-09-2021 |        |
| Quote No   | NIL        |        |
| Quote Date | 29-09-2021 |        |
| SupplyType | Supply     |        |

**Kind Attn : MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

| Item Name                                                             | Qty   | Rate     | Dis% | GST% | Amount            |
|-----------------------------------------------------------------------|-------|----------|------|------|-------------------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25 | 65.00 | 3,900.00 | 0.00 | 0.00 | 253,500.00        |
| Total Order Value . . .                                               |       |          |      |      | <b>253,500.00</b> |

Rupees : Two Lakh(s) Fifty Three Thousand Five Hundred Only.

**Terms and Conditions :-****Specification / Brand** Concrete mix shall be of Ready Mix Concrete.**Payment Terms** Within 30 days of delivery.**Tax** Including GST in above prices**Delivery Date** As per request of Project Manager**Delivery Location** Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

**Penalty For Delay** Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.**Transportation Cost** Included in the above price**Warranty** Nil**Advance Paid** Nil**Other Terms** Payment as per actual receipt of material.Above order for Cable valut electrical block purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GVRC-Turkapaaly Contact person Mr Sachin-9866222222.

part bill

199 → 7/10/21 → 31,200 ₹/-  
295 → 24/11/21 → 31,200  
62,400

bal. Amt : 191,100 ₹/-

570 x 3,900 = 2,223,000  
2,400

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_/\_\_/\_\_

# Requisition Form

|                                |  |            |  |          |  |            |  |
|--------------------------------|--|------------|--|----------|--|------------|--|
| Company Name:                  |  | GVRC       |  | Date:    |  | 28.09.2021 |  |
| Site & Phase :                 |  | Innopolis  |  | Time:    |  | 10:00AM    |  |
| Supplier                       |  |            |  | Req. No. |  | 163919     |  |
| Material required before date: |  | 30.09.2021 |  | ID No.   |  |            |  |

| No | Description | Size | Quantity | Units | Inward No | Date |
|----|-------------|------|----------|-------|-----------|------|
| 1  | RMC         | M25  | 65       | M3    |           |      |
| 2  |             |      |          |       |           |      |
| 3  |             |      |          |       |           |      |
| 4  |             |      |          |       |           |      |
| 5  |             |      |          |       |           |      |
| 6  |             |      |          |       |           |      |
| 7  |             |      |          |       |           |      |
| 9  |             |      |          |       |           |      |
| 10 |             |      |          |       |           |      |
| 11 |             |      |          |       |           |      |

Remarks: Towards Cable valut,electrical block purpose

|              |            |              |                       |
|--------------|------------|--------------|-----------------------|
| Prepared By  | Sridevi    | Approved by  | C. Balamurali Krishna |
| Sign. & Date | 28.09.2021 | Sign. & Date | 28.09.2021            |

Note: On receipt of material at site write inward number and date in last 2 columns.

*Amu*  
28.09.2021



# RMC pour report

## Details of RMC pour

|                   |                                           |               |               |                            |             |
|-------------------|-------------------------------------------|---------------|---------------|----------------------------|-------------|
| Company/ firm:    | GVRC                                      | Project:      | Innopolis     | A. Estimated quantity:     | 65 Cub Mtrs |
| Flat / Villa no.: | -                                         | Block No.:    | -             | B. Requisition quantity:   | 65 Cub Mtrs |
| Footings :        | Cable valut and electrical block purpose. | PO Nos.       | 81184         | C. Actual quantity poured: | 16 Cub Mtrs |
| Requisition nos.: | 163919                                    | Supplier:     | SL RMC Plant  | D. Difference (C-A):       | 49 Cub Mtrs |
| Sign of security  | <i>Sidewi</i>                             | Sign of Admin | <i>Sidewi</i> | Sign of Project manager    | <i>Amub</i> |
| Date              | 16.11.2021                                | Date          | 16.11.2021    | Date                       | 16.11.2021  |

| Sl. No   | Date       | Time                                                | Quantity poured | Dc No. / Batch no. | Specified weight (@ 2,400 kgs per meter cube | Measured weight (kgs) | Short fall in weight in kgs | Inward no. | MRN No. |
|----------|------------|-----------------------------------------------------|-----------------|--------------------|----------------------------------------------|-----------------------|-----------------------------|------------|---------|
| 1.       | 05.10.2021 | 10:55                                               | 06              | 2873               | 14400                                        | 14430                 | -                           | 6043       | 98927   |
| 2.       | 29.10.2021 | 13:38                                               | 06              | 2670               | 14400                                        | 14420                 | -                           | 5961       | 98709   |
| 3.       | 22.10.2021 | 09:05                                               | 04              | 2520               | 9600                                         | 9030                  | 570                         | 5868       | 98185   |
| 4.       |            |                                                     |                 |                    |                                              |                       |                             |            |         |
| 5.       |            |                                                     |                 |                    |                                              |                       |                             |            |         |
| 6.       |            |                                                     |                 |                    |                                              |                       |                             |            |         |
| 7.       |            |                                                     |                 |                    |                                              |                       |                             |            |         |
| Total:   |            |                                                     | 16Cub mtrs      |                    | 38400                                        | 37880                 | 570                         |            |         |
| Remarks: |            | As per Po 65 Cub Mtrs but consumed only 16 Cub Mtrs |                 |                    |                                              |                       |                             |            |         |

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

## SHORT FALL

---

From: Purchase . (purchase@modiproperties.com)

To: slrmcplant@gmail.com

Cc: prabhakar@modiproperties.com; minish@modiproperties.com

Date: Monday, December 20, 2021, 12:07 PM GMT+5:30

---

To

Mr. Venkatesh,  
S L RMC Plant,

Dear Sir,

We received short quantity against your Invoice no. 199, 295 & Dt.07-10-2021, 24-11-2021 against our PO No.81184 & Dt. 29-09-2021 for 510kgs, Amt. 926/- deducting for the same.

Please Note.