

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 20/12/2021		Prepared by: Sai Kiran	
PO/WO no. 79468		PO / WO Date. 9/8/2021	
Supplier Name SL Rmc Plant		PO/WO amount 45,000	
Firm/Company GVRG		Project Ennapalli	
Sl. No.	Bill No.	Bill Date	Bill amount
1	241	31/10/2021	48,000
2	/	/	/
3	/	/	/
4	/	/	/
Amount A – Bills total(Excluding Transport & Hamali Charges):			48,000
Sl. No.	DC .No	DC. Date	MRN No.
1.	pouring report attached		☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits : (short fall)			1750
Amount D (D=A+B-C) – Amount to be credited to the supplier:			46,250
Amount E – PO / WO value:			45,000
Amount F – Difference (A – E): GST-18%			3,000
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☒ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No	
Payment – due date		27/12/2021	
Remarks: final bill, 1 cum excess can be considerable.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Sai Kiran		
Date	20/12/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd

5-4-187/3&4, 2nd Floor
Soham Mansion,
MG Road, Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

241

Dated

31-Oct-2021

Mode/Terms of Payment

Supplier's Ref.

79468

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate per	Amount
1	M-10 DLC	38245010	18 %	16.00 cbm	2,542.37 cbm	40,677.92
	Output CGST @9 %				9 %	3,661.01
	Output SGST @9%				9 %	3,661.01
	Round Off					0.06
	Total			16.00 cbm		₹ 48,000.00

Amount Chargeable (in words)

INR Forty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	40,677.92	9%	3,661.01	9%	3,661.01	7,322.02
Total	40,677.92		3,661.01		3,661.01	7,322.02

Tax Amount (in words) : INR Seven Thousand Three Hundred Twenty Two and Two paise Only

Remarks:
23.10.2021 to 31.10.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Requisition Form

Company Name:		GVRC		Date:		09-08-2021	
Site & Phase :		INNOPOLIS		Time:		10:13	
Supplier				Req. No.		163719	
Material required before date:			Urgent		ID No.		

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M10	15	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks : For Hydrogenation block PCC work purpose.

Prepared By		T.Rahul		Approved by		G.Venkatesh	
Sign.& Date		09-08-2021		Sign. & Date		09-08-2021	

Note: On receipt of material at site write inward number and date in last 2 columns.


APPROVED BY
 09 AUG 2021
 G. Venkatesh
 Project Manager

Purchase Order

Page(s) 1 Of 1

19-12-2021 12:12:06 PM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	79468	163719
Doc Date	09-08-2021	
Quote No	NIL	
Quote Date	09-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	15.00	3,000.00	0.00	0.00	45,000.00
Total Order Value . . .					45,000.00

Rupees : Fourty Five Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material.Above order for Hydrogeneration block PCC purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

1400 x 3000 = 1750
2,400

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	15Cub Mtrs
Flat / Villa no.:	-	Block No.:	Hydrogenation block	B. Requisition quantity:	15Cub Mtrs
Footings :	PCC	PO Nos.	79468	C. Actual quantity poured:	16 Cub Mtrs
Requisition nos.:	163719	Supplier:	SL RMC Plant	D. Difference (C-A):	01 Cub Mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	18-08-2021	Date	18-08-2021	Date	18-08-2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	10-08-2021	12:40	8	1547	19,200	18,450	750	4460	95228
2.	10-08-2021	15:15	8	1550	19,200	18,550	650	4463	95229
3.									
4.									
5.									
6.									
7.									
8.									
Total:			16 Cum		38,400	37,000	1,400		
Remarks:	As per Po 15 Cub Mtrs but consumed 16 Cub Mtrs								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

SHORT FALL

From: Purchase . (purchase@modiproperties.com)

To: slrmcplant@gmail.com

Cc: prabhakar@modiproperties.com; minish@modiproperties.com

Date: Monday, December 20, 2021, 12:11 PM GMT+5:30

To

Mr. Venkatesh,
S L RMC Plant,

Dear Sir,

We received short quantity against your Invoice no. 241& Dt. 31-10-2021 against our PO No.79468 & Dt. 09-08-2021 for 1400kgs, Amt.1750/- deducting for the same.

Please Note.