

PURCHASE DIVISION
Advice for approval for credit to supplier

(2)

Date: 8/12/2021		Prepared by: Jain	
PO/WO no. 82927		PO / WO Date. 24/11/2021	
Supplier Name SL RMC Plant		PO/WO amount 574,000.00	
Firm/Company modi RMC Construction & Realty		Project Nextropolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	332	6/12/2021	6,47,801.00
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			6,47,801.00
Sl. No.	DC .No	DC. Date	MRN No.
1.			
2.			
3.			
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			6,47,801.00
Amount E – PO / WO value:			574,000.00
Amount F – Difference (A – E): GST-18%			73,801
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		12/12/2021	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date	8/12/21	8/12/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 332	Dated 6-Dec-2021 Mode/Terms of Payment
Buyer Modi constructions & Reality LLP 5-4-187/3& 4 , 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36	Supplier's Ref. 82927 Buyer's Order No.	Other Reference(s) Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	158.00 cbm	3,474.58	cbm	5,48,983.64
	Output CGST @9 %					9 %	49,408.53
	Output SGST @9%					9 %	49,408.53
	Round Off						0.30
Total				158.00 cbm			₹ 6,47,801.00
							E. & O.E



Amount Chargeable (in words)

INR Six Lakh Forty Seven Thousand Eight Hundred One Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	5,48,983.64	9%	49,408.53	9%	49,408.53	98,817.06
Total	5,48,983.64		49,408.53		49,408.53	98,817.06

Tax Amount (in words) : **INR Ninety Eight Thousand Eight Hundred Seventeen and Six paise Only**

Remarks:
01.12.2021 to 05.12.2021

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

RMC pour report

Company/ firm;	Modi Constructions and Realtors LLP	Project:	Nextopolis	A. Estimated quantity:	140
Flat / Villa no.:	Towards Footings use purpose	Block No.:		B. Requisition quantity:	140
Slab no.:	-	PO Nos.	82927	C. Actual quantity poured:	158
Requisition nos.:	186156	Supplier:	SL RMC PLANT	D. Difference (A-C):	18
Sign of security	NTRAJ	Sign of Admin	S. S. Rao	Sign of Project manager	
Date	07.12.2021	Date	07.12.2021	Date	07.12.2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	04.12.2021	13:20	07	239	16800	16900	100	1410	100243
2.	04.12.2021	13:20	07	240	16800	16740	60	1411	100245
3.	04.12.2021	13:58	07	241	16800	16670	130	1412	100246
4.	04.12.2021	16:10	07	242	16800	16740	60	1413	100247
5.	04.12.2021	16:16	07	243	16800	16920	120	1414	100248
6.	04.12.2021	16:44	07	244	16800	16890	90	1415	100249
7.	04.12.2021	17:03	07	245	16800	16750	50	1416	100250
8.	04.12.2021	17:19	07	246	16800	16850	50	1417	100251
9.	04.12.2021	19:10	07	249	16800	16850	50	1418	100252
10.	04.12.2021	19:34	07	250	16800	16930	130	1419	100253
11.	04.12.2021	20:05	07	252	16800	16710	92	1420	100254
12.	04.12.2021	20:10	07	253	16800	16810	10	1421	100255
13.	04.12.2021	20:32	07	254	16800	16840	40	1422	100256
14.	04.12.2021	22:11	07	255	16800	16740	60	1423	100257

[illegible]

Purchase Order



82927

23.11.21 11:49:57

Page(s) 1 Of 1

24-11-2021 12:47:19

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-5006
G S T No. : 36ABJFM5257F1Z3

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

GSTIN 36ADNFS2288J1ZF

7207255678

Doc No	82927	186156
Doc Date	24-11-2021	
Quote No	NIL	
Quote Date	24-11-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	140.00	4,100.00	0.00	0.00	574,000.00
Total Order Value . . .					574,000.00
Rupees : Five Lakh(s) Seventy Four Thousand Only.					

Terms and Conditions :-**Specification /** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for footings use purpose**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSLLP stock
☐ Other

APPROVED BY**26 NOV 2021****SOHAM MODI
MANAGING DIRECTOR****For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification.
☐ Replenishing SSLLP stock
☐ Other

For **Modi constructions & Reality LLP**

Authorised Signatory

Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

1620

Requisition Form

Company Name		Modi constructions and realtors llp		Date		23 11 2021	
Site & Phase		Nextopolis		Time		16 50	
Supplier		SL RMC PLANT		Req. No.		186156	
Material required before date		Urgent		ID No		71437	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M 30	140	M3			
2							
3							
4							
5							
6							
7							
Remarks For footings use purpose.							
Prepared By		S.Shravya		Approved by			
Sign & Date		23 11 2021		Sign & Date			

APPROVED
24 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

(Signature)
 24/11/2021

APPROVED BY
26 NOV 2021
SOHAM MODI
MANAGING DIRECTOR