

PURCHASE DIVISION
Advice for approval for credit to supplier

(M) (B) Entered

Date:	4/12/2021	Prepared by:	Saikiran
PO/WO no.	82715	PO / WO Date.	18/11/2021
Supplier Name	SLRMC plant	PO/WO amount	1,80,000
Firm/Company	GVRCL	Project	Ganapathis
SL No.	Bill No.	Bill Date	Bill amount
1	308	2/12/2021	1,38,000
2			
3			
4			

Amount A - Bills total (Excluding Transport & Hamali Charges):

1,38,000

Sl. No.	DC No.	DC. Date	MRN No.	DC matches MRN
1.	pouring report attached			☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

1,38,000

Amount E - PO / WO value:

1,80,000

Amount F - Difference (A - E): GST-18%

42,000

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received.	☐ Approved - within acceptable limits ☐ No (explained below)
Close PO / W/O	☒ Yes ☐ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No
Payment - due date	12/12/2021

Remarks:

fine bill

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D.	Accountant	Accounts Manager
Sign:	Saikiran			APPROVED BY Receiver of bill 17 DEC 2021		
Date	4/12/21		07/12/2021	SCHAM MODI MANAGING DIRECTOR		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 308	Dated 2-Dec-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 82715	Other Reference(s)
		Buyer's Order No.	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	46.00 cbm	2,542.37	cbm	1,16,949.02
	Output CGST @9 %					9 %	10,525.41
	Output SGST @9%					9 %	10,525.41
	Round Off						0.16
Total				46.00 cbm	₹ 1,38,000.00		



Amount Chargeable (in words)

INR One Lakh Thirty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,16,949.02	9%	10,525.41	9%	10,525.41	21,050.82
Total	1,16,949.02		10,525.41		10,525.41	21,050.82

Tax Amount (in words) : **INR Twenty One Thousand Fifty and Eighty Two paise Only**

Remarks:

16.11.2021 to 30.11.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
 A/c No. : 231905000660
 Branch & IFS Code : Saketh & ICIC0002319

For SL RMC PLANT

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

DLC pour report (M10)

Company/ firm:	GVRC	Project:	Imopolis	A. Estimated quantity:	60 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	60 Cub Mtrs
Footings :	STP & ETP	PO Nos.	82715	C. Actual quantity poured:	46 Cub mtrs
Requisition nos.:	164156	Supplier:	SL Rmc	D. Difference (C-A):	14 cub mtrs
Sign of security	<i>Reish</i>	Sign of Admin	<i>Sides</i>	Sign of Project manager	<i>[Signature]</i>
Date	30.11.2021	Date	30.11.2021	Date	30.11.2021

Note:

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	20.11.2021	12:25	10	014	24000	23900	100	7126	99820
2.	19.11.2021	20:30	10	010	24000	24040	-	7118	99821
3.	19.11.2021	17:00	10	007	24000	24110	-	7115	99822
4.	19.11.2021	20:20	10	009	24000	24140	-	7117	99823
5.	26.11.2021	15:27	06	107	14400	14460	-	7212	99796
6.									
7.									
8.									
Total:			46		110400	110650	100		
Remarks:									

Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m on vehicles weight less than 14, 100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal meter. 6. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

[Signature]

Purchase Order

Page(s) 1 Of 1

18-11-2021 12:01:52 PM



82715

12.11.21 5:08:07

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500005

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	82715	164156
Doc Date	18-11-2021	
Quote No	NIL	
Quote Date	18-11-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC M-10	60.00	3,000.00	0.00	0.00	180,000.00
Total Order Value . . .					180,000.00
Rupees : One Lakh(s) Eighty Thousand Only.					

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for ETP tanks foundation purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : ____/____/____

Requisition Form

Mup

Company Name:		GV Research Centers Pvt Ltd		Date:		18-11-21	
Site & Phase :		Innopolis		Time:		11:30	
Supplier				Req. No.		164156	
Material required before date:				ID No.		71303	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	DLC(m10)	-	60	M3			
2.							
3.							
4.							
PO 82-115 APPROVED 18 NOV 2021 MINISH PARIKH MANAGER PROCUREMENT							
Remarks: Towards ETP Tanks foundation purpose							
Prepared By :		Ansari		Approved by		MANAGER PROCUREMENT	
Sign. & Date :		18-11-21		Sign. & Date		18-11-21	

Note:

✓

APPROVED BY
18 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

✍