

PURCHASE DIVISION
Advice for approval for credit to supplier

(P) (M) entered

Date: 4/12/2021		Prepared by: Sai Kiran	
PO/WO no. 82714		PO / WO Date. 18/11/2021	
Supplier Name SL RMC plant		PO/WO amount 3,28,000	
Firm/Company GVRCL		Project Bangalore	
SL No.	Bill No.	Bill Date	Bill amount
1	313	2/12/2021	2,41,900
2			
3			
4			
Amount A - Bills total (Excluding Transport & Hamali Charges):			2,41,900
Sl. No.	DC No.	DC Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			2,41,900
Amount E - PO / WO value:			3,28,000
Amount F - Difference (A - E): GST-18%			86,100
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due date		13/12/2021	
Remarks: Part bill			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M.D. Accounts	Accountant	Accounts Manager
Sign:	Sai Kiran			APPROVED BY bill		
Date	4/12/21		07/12/2021	17 DEC 2021		
				SCHAM MODI MANAGING DIRECTOR		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 313	Dated 2-Dec-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 82714	Other Reference(s)
		Buyer's Order No.	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	59.00 cbm	3,474.58	cbm	2,05,000.22
	Output CGST @9 %					9 %	18,450.02
	Output SGST @9%					9 %	18,450.02
	Less :						(-)0.26
	Round Off						
	Total			59.00 cbm			₹ 2,41,900.00



Amount Chargeable (in words)

INR Two Lakh Forty One Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	2,05,000.22	9%	18,450.02	9%	18,450.02	36,900.04
Total	2,05,000.22		18,450.02		18,450.02	36,900.04

Tax Amount (in words) : **INR Thirty Six Thousand Nine Hundred and Four paise Only**

Remarks: 16.11.2021 to 22.11.2021 Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : ICICI Bank A/c No. : 231905000660 Branch & IFS Code : Saketh & ICIC0002319	for SL Rmc Plant For SL RMC PLANT Authorised Signatory
--	--	---

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

RMC pour report

Company/ firm:	GVRC	Project:	Innapolis	A. Estimated quantity:	80 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	80 Cub Mtrs
Footings :	For Sump & Pump	PO Nos.	82714	C. Actual quantity poured:	59 Cub mtrs
Requisition nos.:	164152	Supplier:	SL Rmc	D. Difference (C-A):	21 cub mtrs
Sign of security	<i>Rajesh</i>	Sign of Admin	<i>Gidevi</i>	Sign of Project manager	<i>[Signature]</i>
Date	29.11.2021	Date	29.11.2021	Date	29.11.2021

Note:

1.

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	17.11.2021	17:58	07	2657	16800	16840	-	7096	99806
2.	17.11.2021	18:16	07	2658	16800	16470	330	7099	99807
3.	18.11.2021	19:18	03	2683	7200	7140	60	7103	99808
4.	19.11.2021	14:45	07	001	16800	16850	-	7113	99809
5.	19.11.2021	16:10	07	005	16800	16800	-	7114	99810
6.	19.11.2021	18:05	04	008	9600	9600	-	7116	99811
7.	20.11.2021	11:15	06	012	14400	14420	-	7125	99812
8.	22.11.2021	10:05	07	037	16800	16720	80	7146	99813
9.	22.11.2021	18:20	07	040	16800	16490	310	7149	99814
10.	22.11.2021	20:00	04	042	9600	9540	60	7150	99554
11.									
Total:			59		141600	140870	840		

Remarks:

Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m or vehicle weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/0 dated 0.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Purchase Order

18-11-2021 12:01:52 PM

Ori:

82714

12.11.21 5:08:07

Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 82714 164152

Doc Date 18-11-2021

Quote No NIL

Quote Date 18-11-2021

SupplyType Supply

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	80.00	4,100.00	0.00	0.00	328,000.00
Total Order Value . . .					328,000.00

Rupees : Three Lakh(s) Twenty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for sump and pump purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9366222222.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

18 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

part bill!

bill No 313

bill dt : 2/12/21

bill am : 2,41,900

bill Bal. Amount to be
receivableFor **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name :

Name :

Date : _/_/_

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Requisition Form

m39

Company Name:		GV Research Centers Pvt Ltd		Date:		17-11-21	
Site & Phase :		Innopolis		Time:		6:00	
Supplier				Req. No.		164152	
Material required before date:				ID No.		71283	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M30	80	M3			
2.							
3.							
4.							
Remarks: Towards Sump and pump purpose							
Prepared By :		Salman		Approved by		Mr. Ramesh reddy	
Sign. & Date :		17-11-21		Sign. & Date		17-11-21	

Note: Sir/Madam

Already we has been used 10m3(SLRMC)

