

GMR Weekly Milestone Report dt,16-12-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDIENCY					
Prepared By		Ramprasad M					
Last updated on		16-12-21					
Block No		Block - A					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	Model flat
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	Model flat
10	A - 201	N/A	20-10-20	31-01-21			unsold
11	A - 202		20-10-20	06-03-21			unsold
12	A - 203		10-10-20	06-03-21			unsold
13	A - 204		10-10-20	31-01-21			unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	
15	A - 206		10-10-20	14-01-21			unsold
16	A - 207		10-10-20	06-03-21			unsold
17	A - 208		20-10-20	06-03-21			unsold
18	A - 209	N/A	20-10-20	06-03-21	14-06-21		
19	A - 301	N/A	05-12-20	27-03-21	25-08-21	01-11-21	
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	
21	A - 303		24-11-20	11-03-21	31-08-21		
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	
24	A - 306		24-11-20	06-03-21	15-09-21		
25	A - 307		24-11-20	11-03-21	14-06-21		
26	A - 308		05-12-20	11-03-21	03-05-21		
27	A - 309	N/A	05-12-20	27-03-21	06-10-21		
28	A - 401	N/A	31-12-20	03-05-21	25-08-21		
29	A - 402		31-12-20	26-04-21	17-08-21		
30	A - 403		31-12-20	26-04-21	28-06-21		
31	A - 404		31-12-20	26-04-21	21-09-21		
32	A - 405		31-12-20	26-04-21	15-09-21		
33	A - 406		31-12-20	10-05-21	31-08-21		
34	A - 407		31-12-20	26-04-21	21-09-21		
35	A - 408		31-12-20	26-04-21	25-08-21		
36	A - 409	N/A	31-12-20	03-05-21	25-08-21		
37	A - 501	N/A	21-02-21	23-06-21	20-10-21		
38	A - 502		21-02-21	08-06-21	11-11-21		
39	A - 503		21-02-21	08-06-21	28-11-21		
40	A - 504		21-02-21	23-06-21	20-10-21		
41	A - 505		21-02-21	23-06-21	01-11-21		
42	A - 506		21-02-21	23-06-21	28-11-21		painting/door shutters fixing
43	A - 507		21-02-21	08-06-21	01-11-21		
44	A - 508		21-02-21	28-06-21	28-11-21		painting/door shutters fixing
45	A - 509	N/A	21-02-21	28-06-21	16-12-21		tiles work in progress


 APPROVED BY
 16 DEC 2021
 M. RAMPRASAD
 PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By		Ramprasad					
Last updated on		16-12-21					
Block No		Block -B					
S No	Flat No	Plinth beam casting Date	Slab casting date	BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat)	Stage III completion date	Remarks
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21		
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21		
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21		
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20	Model flat
6	B- 106	N \ A	08-03-2020	15-10-20			Previously Site office
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21		
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21		
9	B- 201	N \ A	19-09-2020	29-12-20			unsold
10	B- 202	N \ A	19-09-2020	15-01-21			unsold
11	B- 203	N \ A	23-06-2020	15-01-21			unsold
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21		
13	B- 205	N \ A	23-06-2020	15-01-21	15-09-21		
14	B- 206	N \ A	23-06-2020	29-12-20			unsold
15	B- 207	N \ A	19-09-2020	19-12-20			unsold
16	B- 208	N \ A	19-09-2020	19-12-20			unsold
17	B - 301	N \ A	20-10-2020	02-03-21			customer tiles
18	B - 302	N \ A	20-10-2020	02-03-21			tiles delay
19	B - 303	N \ A	28-09-2020	02-03-21	06-11-21		
20	B - 304	N \ A	28-09-2020	02-03-21	15-09-21		
21	B - 305	N \ A	28-09-2020	24-03-21			false ceiling progressing
22	B - 306	N \ A	28-09-2020	31-01-21			Recently sold
23	B - 307	N \ A	20-10-2020	02-03-21			false ceiling progressing
24	B - 308	N \ A	20-10-2020	31-01-21	15-09-21		
25	B - 401	N \ A	13-11-2020	12-03-21			flooring in progress
26	B - 402	N \ A	13-11-2020	27-03-21	15-09-21		
27	B - 403	N \ A	24-10-2020	27-03-21			false ceiling progressing
28	B - 404	N \ A	24-10-2020	02-03-21	01-11-21		
29	B - 405	N \ A	24-10-2020	02-03-21	15-09-21		
30	B - 406	N \ A	24-10-2020	24-03-21			painting work in progress
31	B - 407	N \ A	13-11-2020	12-03-21			customer tiles/false ceiling
32	B - 408	N \ A	13-11-2020	02-03-21	15-09-21		
33	B - 501	N \ A	12-Dec-20	26-04-21			tiles work in progress
34	B - 502	N \ A	12-Dec-20	30-04-21			painting work in progress
35	B - 503	N \ A	20-11-2020	30-04-21			painting work in progress
36	B - 504	N \ A	20-11-2020	26-04-21			painting work in progress
37	B - 505	N \ A	20-11-2020	28-06-21			painting work in progress
38	B - 506	N \ A	20-11-2020	28-06-21			painting work in progress
39	B - 507	N \ A	12-Dec-20	30-04-21			painting work in progress
40	B - 508	N \ A	12-Dec-20	26-04-21			painting work in progress
41	B - 601	N \ A	29-06-21	01-11-21			lappam work in progress
42	B - 602	N \ A	29-06-21	20-10-21			unsold
43	B - 603	N \ A	26-05-21	20-10-21			customer not clearing false ceiling
44	B - 604	N \ A	26-05-21	20-10-21			lappam work in progress
45	B - 605	N \ A	26-05-21	20-10-21			customer not clearing false ceiling
46	B - 606	N \ A	26-05-21	20-10-21			unsold
47	B - 607	N \ A	29-06-21	20-10-21			unsold
48	B - 608	N \ A	29-06-21	20-10-21			customer not clearing false ceiling

APPROVED
16 DEC 2021
M. RAM PRASAD
PROJECT MANAGER

GMR Weekly Milestone Report dt,16-12-21.xlsx

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		16-12-21					
Block No		Block - C					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21			
2	C - 102	12-03-21	13-09-21	30-11-21			
3	C - 103	12-03-21	08-09-21	30-11-21			
4	C - 104	12-03-21	08-09-21	30-11-21			
5	C - 105	12-03-21	08-09-21	30-11-21			
6	C - 106	12-03-21	13-09-21	30-11-21			
7	C - 107	12-03-21	13-09-21	30-11-21			
8	C - 201	12-03-21	20-10-21				brickwork in progress
9	C - 202	12-03-21	20-10-21				brickwork in progress
10	C - 203	12-03-21	10-10-21				brickwork in progress
11	C - 204	12-03-21	10-10-21				brickwork in progress
12	C - 205	12-03-21	20-10-21				brickwork in progress
13	C - 206	12-03-21	20-10-21				brickwork in progress
14	C - 207	12-03-21	20-10-21				brickwork in progress
15	C - 301	12-03-21	26-11-21				
16	C - 302	12-03-21	26-11-21				
17	C - 303	12-03-21	26-11-21				
18	C - 304	12-03-21	26-11-21				
19	C - 305	12-03-21	26-11-21				
20	C - 306	12-03-21	26-11-21				
21	C - 307	12-03-21	26-11-21				
22	C - 401	12-03-21					slab centring progress
23	C - 402	12-03-21					slab centring progress
24	C - 403	12-03-21					slab centring progress
25	C - 404	12-03-21					slab centring progress
26	C - 405	12-03-21					slab centring progress
27	C - 406	12-03-21					slab centring progress
28	C - 407	12-03-21					slab centring progress
29	C - 501	12-03-21					
30	C - 502	12-03-21					
31	C - 503	12-03-21					
32	C - 504	12-03-21					
33	C - 505	12-03-21					
34	C - 506	12-03-21					
35	C - 507	12-03-21					
36	C - 601	12-03-21					
37	C - 602	12-03-21					
38	C - 603	12-03-21					
39	C - 604	12-03-21					
40	C - 605	12-03-21					
41	C - 606	12-03-21					
42	C - 607	12-03-21					

APPROVED

16 DEC 2021

M. RAJESH SADA
PROJECT MANAGER

APPROVED

16 DEC 2021

M. KAVIN K. SADA

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		16-12-21					
Block No		Block - D					
		Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
S No	Flat No						
1	D - 101	08-06-21	28-07-21				plumbing/elect progress
2	D - 102	08-06-21	28-07-21				plumbing/elect progress
3	D - 103	12-03-21	25-07-21				plumbing/elect progress
4	D - 104	12-03-21	25-07-21				plumbing/elect progress
5	D - 105	12-03-21	25-07-21				plumbing/elect progress
6	D - 106	12-03-21	25-07-21				plumbing/elect progress
7	D - 107	08-06-21	28-07-21				plumbing/elect progress
8	D - 108	08-06-21	28-07-21				plumbing/elect progress
9	D - 201	08-06-21	18-08-21				brickwork in progress
10	D - 202	08-06-21	18-08-21				brickwork in progress
11	D - 203	12-03-21	18-08-21				brickwork in progress
12	D - 204	12-03-21	18-08-21				brickwork in progress
13	D - 205	12-03-21	18-08-21				brickwork in progress
14	D - 206	12-03-21	18-08-21				brickwork in progress
15	D - 207	08-06-21	18-08-21				brickwork in progress
16	D - 208	08-06-21	18-08-21				brickwork in progress
17	D - 301	08-06-21	08-09-21				
18	D - 302	08-06-21	08-09-21				
19	D - 303	12-03-21	08-09-21				
20	D - 304	12-03-21	08-09-21				
21	D - 305	12-03-21	08-09-21				
22	D - 306	12-03-21	08-09-21				
23	D - 307	08-06-21	08-09-21				
24	D - 308	08-06-21	08-09-21				
25	D - 401	08-06-21	27-09-21				
26	D - 402	08-06-21	27-09-21				
27	D - 403	12-03-21	27-09-21				
28	D - 404	12-03-21	27-09-21				
29	D - 405	12-03-21	27-09-21				
30	D - 406	12-03-21	27-09-21				
31	D - 407	08-06-21	27-09-21				
32	D - 408	08-06-21	27-09-21				
33	D - 501	08-06-21	20-10-21				
34	D - 502	08-06-21	20-10-21				
35	D - 503	12-03-21	20-10-21				
36	D - 504	12-03-21	20-10-21				
37	D - 505	12-03-21	20-10-21				
38	D - 506	12-03-21	20-10-21				
39	D - 507	08-06-21	20-10-21				
40	D - 508	08-06-21	20-10-21				
41	D - 601	08-06-21	14-11-21				
42	D - 602	08-06-21	14-11-21				
43	D - 603	12-03-21	14-11-21				
44	D - 604	12-03-21	14-11-21				
45	D - 605	12-03-21	14-11-21				
46	D - 606	12-03-21	14-11-21				
47	D - 607	08-06-21	14-11-21				
48	D - 608	08-06-21	14-11-21				

APPROVED

16 DEC 2021

PROJECT MANAGER

APPROVED BY
16 DEC 2021
M. SAMPATHAN
PROJECT MANAGER

Company Name Modiproperties Pvt Ltd		Project GUL MOHAR RESIDENCY					
Prepared By							
Last updated on							
Block No		Block - E					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	E - 101						
2	E - 102						
3	E - 103						
4	E - 104						
5	E - 105						
6	E - 106						
7	E - 107						
8	E - 201						
9	E - 202						
10	E - 203						
11	E - 204						
12	E - 205						
13	E - 206						
14	E - 207						
15	E - 301						
16	E - 302						
17	E - 303						
18	E - 304						
19	E - 305						
20	E - 306						
21	E - 307						
22	E - 401						
23	E - 402						
24	E - 403						
25	E - 404						
26	E - 405						
27	E - 406						
28	E - 407						
29	E - 501						
30	E - 502						
31	E - 503						
32	E - 504						
33	E - 505						
34	E - 506						
35	E - 507						
36	E - 601						
37	E - 602						
38	E - 603						
39	E - 604						
40	E - 605						
41	E - 606						
42	E - 607						

APPROVED

16 DEC 2021

M. RAM PRASAD

PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESDIENCY					
Prepared By							
Last updated on		16-12-21					
Block No		Block - F					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21			door shutters fixing
2	F - 102	14-01-21	08-02-21	16-08-21			tiles in progress
3	F - 103	31-05-21	01-08-21				Plastering in Progress
4	F - 104	26-05-21	01-08-21				Plastering in Progress
5	F - 105	14-01-21	08-02-21	03-08-21			unsold
6	F - 106	14-11-20	12-12-20	30-04-21			granite work in progress
7	F - 201	14-11-20	30-12-20	08-06-21			mortigage flat
8	F - 202	14-01-21	19-03-21	05-10-21			Plastering in Progress
9	F - 203	31-05-21	03-09-21				brickwork progress
10	F - 204	26-05-21	03-09-21				brickwork progress
11	F - 205	14-01-21	19-03-21	08-09-21			putty work in progress
12	F - 206	14-11-20	30-12-20	08-06-21			mortigage flat
13	F - 301	14-11-20	10-02-21	14-06-21			tiles in progress
14	F - 302	14-01-21	23-06-21	28-11-21			
15	F - 303	31-05-21	16-09-21				brickwork progress
16	F - 304	26-05-21	16-09-21				brickwork progress
17	F - 305	14-01-21	23-06-21	28-11-21			
18	F - 306	14-11-20	10-02-21	14-06-21			granite work in progress
19	F - 401	14-11-20	06-03-21	25-08-21			putty work in progress
20	F - 402	14-01-21	30-08-21				brickwork progress
21	F - 403	31-05-21	26-10-21				brickwork progress
22	F - 404	26-05-21	26-10-21				brickwork progress
23	F - 405	14-01-21	30-08-21				brickwork progress
24	F - 406	14-11-20	06-03-21	25-08-21			putty work in progress
25	F - 501	14-11-20	19-03-21				Plastering in Progress
26	F - 502	14-01-21	16-09-21				
27	F - 503	31-05-21	02-11-21				brickwork progress
28	F - 504	26-05-21	02-11-21				
29	F - 505	14-01-21	16-09-21				unsold
30	F - 506	14-11-20	19-03-21				Plastering in Progress
31	F - 601	14-11-20	07-08-21				brickwork progress
32	F - 602	14-01-21	20-10-21				
33	F - 603	31-05-21	28-11-21				
34	F - 604	26-05-21	28-11-21				
35	F - 605	14-01-21	20-10-21				
36	F - 606	14-11-20	07-08-21				brickwork progress

APPROVED
16 DEC 2021
M. RAM KRASAD
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd					
Project		GULMOHAR RESIDENCY					
Prepared By							
Last updated on		16-12-21					
Block No		Block - G					
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completi on date	Remarks
1	G - 101	06-03-21	25-08-21				brickwork in progress
2	G - 102	27-03-21	30-08-21				brickwork in progress
3	G - 103	14-06-21	30-08-21				brickwork in progress
4	G - 104	14-06-21	30-08-21				brickwork in progress
5	G - 105	27-03-21	30-08-21				brickwork in progress
6	G - 106	06-03-21	25-08-21				brickwork in progress
7	G - 107	06-03-21	25-08-21				brickwork in progress
8	G - 201	06-03-21	19-10-21				brickwork in progress
9	G - 202	27-03-21	19-10-21				brickwork in progress
10	G - 203	14-06-21	19-10-21				brickwork in progress
11	G - 204	14-06-21	19-10-21				brickwork in progress
12	G - 205	27-03-21	19-10-21				brickwork in progress
13	G - 206	06-03-21	19-10-21				brickwork in progress
14	G - 207	06-03-21	19-10-21				brickwork in progress
15	G - 301	06-03-21	26-10-21				
16	G - 302	27-03-21	26-10-21				
17	G - 303	14-06-21	26-10-21				
18	G - 304	14-06-21	26-10-21				
19	G - 305	27-03-21	26-10-21				
20	G - 306	06-03-21	26-10-21				
21	G - 307	06-03-21	26-10-21				
22	G - 401	06-03-21	10-11-21				
23	G - 402	27-03-21	10-11-21				
24	G - 403	14-06-21	10-11-21				
25	G - 404	14-06-21	10-11-21				
26	G - 405	27-03-21	10-11-21				
27	G - 406	06-03-21	10-11-21				
28	G - 407	06-03-21	10-11-21				
29	G - 501	06-03-21					slab centring progress
30	G - 502	27-03-21					slab centring progress
31	G - 503	14-06-21					slab centring progress
32	G - 504	14-06-21					slab centring progress
33	G - 505	27-03-21					slab centring progress
34	G - 506	06-03-21					slab centring progress
35	G - 507	06-03-21					slab centring progress
36	G - 601	06-03-21					
37	G - 602	27-03-21					
38	G - 603	14-06-21					
39	G - 604	14-06-21					
40	G - 605	27-03-21					
41	G - 606	06-03-21					
42	G - 607	06-03-21					

APPROVED
16 DEC 2021
M. S. VITTHAL
PROJECT MANAGER

Company Name		Modiproperties Pvt Ltd				
Project		GULMOHAR RESDIENCY				
Prepared By						
Last updated on		16-12-21				
Block No		Block - H				
				Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date
S No	Flat No	Plinth beam casting Date	Slab casting date			Remarks
1	H - 101					footing work in progress
2	H - 102					footing work in progress
3	H - 103					footing work in progress
4	H - 104					footing work in progress
5	H - 105					Excavation in progress
6	H - 106					Excavation in progress
7	H - 107					Excavation in progress
8	H - 201					
9	H - 202					
10	H - 203					
11	H - 204					
12	H - 205					
13	H - 206					
14	H - 207					
15	H - 301					
16	H - 302					
17	H - 303					
18	H - 304					
19	H - 305					
20	H - 306					
21	H - 307					
22	H - 401					
23	H - 402					
24	H - 403					
25	H - 404					
26	H - 405					
27	H - 406					
28	H - 407					
29	H - 501					
30	H - 502					
31	H - 503					
32	H - 504					
33	H - 505					
34	H - 506					
35	H - 507					
36	H - 601					
37	H - 602					
38	H - 603					
39	H - 604					
40	H - 605					
41	H - 606					
42	H - 607					

16 DEC 2021

16 DEC 2021

16 DEC 2021