

PURCHASE DIVISION
Advice for approval for credit to supplier

(M)

(E)

Date:	04/12/2021	Prepared by:	Sai Kiran
PO/WO no.	82953	PO / WO Date.	25/11/2021
Supplier Name	SL RMC plant	PO/WO amount	4,68,000
Firm/Company	GVRCL	Project	Annopolis
SL No.	Bill No.	Bill Date	Bill amount
1	311	2/12/2021	81,900
2			
3			
4			

Amount A - Bills total (Excluding Transport & Hamali Charges): 81,900

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.				☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier: 81,900

Amount E - PO / WO value: 4,68,000

Amount F - Difference (A - E): GST-18% 386,100

Quantity received as per PO / WO	☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☒ No (explained below)
Excess / short material received.	☐ Approved - within acceptable limits ☐ No (explained below)
Close PO / WO	☐ Yes ☒ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. /- ☒ No
Payment - due date	13/12/2021

Remarks: part bill

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Sai Kiran						
Date	4/12/21		07 DEC 2021				

Notes: 1. In case amount to be credited to supplier and the bill amount does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjai (Village) Shameerpeta (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 311 Dated 2-Dec-2021 Mode/Terms of Payment
Buyer	Supplier's Ref. 82953 Other Reference(s)
G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No. Dated
	Terms of Delivery

No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	21.00 cbm	3,305.08	cbm	69,406.68
	Output CGST @9 %					9 %	6,246.60
	Output SGST @9%					9 %	6,246.60
	Round Off						0.12
	Total			21.00 cbm			₹ 81,900.00

Amount Chargeable (in words)

INR Eighty One Thousand Nine Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	69,406.68	9%	6,246.60	9%	6,246.60	12,493.20
Total	69,406.68		6,246.60		6,246.60	12,493.20

Tax Amount (in words) : **INR Twelve Thousand Four Hundred Ninety Three and Twenty paise Only**

Remarks:
25.11.2021

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

For SL RMC Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

RMC pour report

(M25)

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	120 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	120 Cub Mtrs
Footings :	Cable vault	PO Nos.	82953	C. Actual quantity poured:	21 Cub mtrs
Requisition nos.:	164187	Supplier:	SL Rmc	D. Difference (C-A):	99 cub mtrs
Sign of security	<i>Rajesh</i>	Sign of Admin	<i>Siddhi</i>	Sign of Project manager	<i>W</i>
Date	30.11.2021	Date	30.11.2021	Date	30.11.2021

Note:

1.

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	25.11.2021	21:19	07	095 ✓	16800	16820	-	7190	99797
2.	25.11.2021	21:29	07	097 ✓	16800	16850	-	7191	99796
3.	25.11.2021	21:49	07	097 ✓	16800	16610	190	7192	99795
4.									
5.									
6.									
7.									
8.									
Total:			21		50400	50280	190		
Remarks:									

Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weight all vehicles. 4. 6 on cu vehicles weight less than 14,100 kgs - declared amount in bill. 5. Cable-lane short fall in weight as per internal memo no. 912/700 dated 03/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

20

Purchase Order

25-11-2021 10:48:57 AM

Ort



82953

23.11.21 11:49:57

Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	82953	164187
Doc Date	25-11-2021	
Quote No	NIL	
Quote Date	25-11-2021	
SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	120.00	3,900.00	0.00	0.00	468,000.00
Total Order Value . . .					468,000.00

Rupees : Four Lakh(s) Sixty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Cable vault purpose .

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Pending processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

APPROVED BY

26 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

part bill :

bill dt : 2/12/21

bill No : 311

bill Amount : 81,900

bal. Amount to be receivable

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____ 25/11/2021

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		GV Research Centers Pvt Ltd.		Date:		24-11-21	
Site & Phase:		Innopolis		Time:		11:30	
Supplier				Req. No.		164187	
Material required before date:		26.11.2021		ID No.		71455	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	M25		120	M3			
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
Remarks: Towards Cable vault purpose							
Prepared By		Praveen		Approved by		Mr. Ramesh reddy	
Sign. & Date		24-11-21		Sign. & Date		24.11.2021	
Note:							

APPROVED BY
26 NOV 2021
SOHAM MODI
MANAGING DIRECTOR