

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 23/12/2021		Prepared by: MINISH	
PO/WO no. 79956		PO / WO Date. 24/08/2021	
Supplier Name SLRMC PLANT		PO/WO amount 3,00,000/-	
Firm/Company LVRc.		Project Eunopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	186	30/09/2021	1,44,000/-
2	344	16/12/2021	1,20,000/-
3			
Amount A – Bills total(Excluding Transport & Hamali Charges): 2,64,000/-			
Sl. No.	DC No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges —			
Amount C –Other Debits : 5725/-			
Amount D (D=A+B-C) – Amount to be credited to the supplier: 2,58,275/-			
Amount E – PO / WO value: 3,00,000/-			
Amount F – Difference (A – E): GST-18% 41,725/-			
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		04/01/2022	
Remarks: Po to close.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date			23/12/2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value 10,000/- 7. MD to approve all bills above 1,00,000/-

To,

Mr Venkatesh,

SL RMC Plant,

Dear Sir,

We recieved less quantity against your invoice no 344 dt 16/12/2021 and 186 dt 30/09/2021 for 2,780kgs & 1,800kgs respectively,Against our PO No 79956 Dt 24/08/2021.We are deducting for the same of Rs 5,725/-.

--

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 186	Dated 30-Sep-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 79956	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s) Po dt 06.09.2021
	Terms of Delivery	Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	48.00 cbm	2,542.37	cbm	1,22,033.76
	Output CGST @9 %					9 %	10,983.04
	Output SGST @9%					9 %	10,983.04
	Round Off						0.16
Total				48.00 cbm	₹ 1,44,000.00		

Amount Chargeable (in words)

INR One Lakh Forty Four Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,22,033.76	9%	10,983.04	9%	10,983.04	21,966.08
Total	1,22,033.76		10,983.04		10,983.04	21,966.08

Tax Amount (in words) : **INR Twenty One Thousand Nine Hundred Sixty Six and Eight paise Only**

Remarks:
17.09.2021 to 30.09.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

This is a Computer Generated Invoice



Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**



Polysaccharide

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 344	Dated 16-Dec-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 79956 Buyer's Order No. Terms of Delivery	Other Reference(s) Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	40.00 cbm	2,542.37	cbm	1,01,694.80
	Output CGST @9 %					9 %	9,152.53
	Output SGST @9%					9 %	9,152.53
	Round Off						0.14

Total

40.00 cbm

₹ 1,20,000.00

E. & O. E.

Amount Chargeable (in words)

INR One Lakh Twenty Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,01,694.80	9%	9,152.53	9%	9,152.53	18,305.06
Total	1,01,694.80		9,152.53		9,152.53	18,305.06

Tax Amount (in words) : **INR Eighteen Thousand Three Hundred Five and Six paise Only**

Remarks:

30.09.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for S/Rmc Plant

Authorised signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 Of 1

19-12-2021 12:12:06 PM

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details			
SL RMC PLANT Sy.No.719/2,Devaryamjal Shameerpet,Medchal. 7207255678	Doc No	79956	163754
	Doc Date	24-08-2021	
	Quote No	NIL	
	Quote Date	24-08-2021	
	SupplyType	Supply	

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M10	100.00	3,000.00	0.00	0.00	300,000.00
Total Order Value . . .					300,000.00
Rupees : Three Lakh(s) Only.					

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of Ready Mix Concrete.
Payment Terms	Within 30 days of delivery.
Tax	Including GST in above prices
Delivery Date	As per request of Project Manager
Delivery Location	Innapolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. Mr. Sanjay - 9502288244
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment as per actual receipt of material.Above order for north & south road second layer purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

Bill NO 1-344
shortfall $\rightarrow \frac{2,780 \times 3,000}{2,400} = 3,475/-$

Bill NO 1-186
shortfall $\rightarrow \frac{1,800 \times 3,000}{2,400} = 2,250/-$

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 1 Of 1

21-12-2021 14:58:02

Original / Office Copy / Purchase Div.Copy

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

GSTIN 36ADNFS2288J1ZF

7207255678

Doc No	79956	163754
Doc Date	24-08-2021	
Quote No	NIL	
Quote Date	24-08-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M10	100.00	3,000.00	0.00	0.00	300,000.00
Total Order Value . . .					300,000.00
Rupees : Three Lakh(s) Only.					

Terms and Conditions :-

Specification / Concrete mix shall be of Ready Mix Concrete.

Payment Terms Within 30 days of delivery.

Tax Including GST in above prices

Delivery Date As per request of Project Manager

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment as per actual receipt of material.Above order for north & south road second layer purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GVRC-Turkapaaly Contact person Mr Venkatesh-9705636277.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Contact : -

Date : __/__/__

Requisition Form

Company Name:	GVRC	Date:	21-08-2021
Site & Phase :	INNOPOLIS	Time:	11:19
Supplier	SL RMC PLANT	Req. No.	163754
Material required before date:	Urgent	ID No.	68627

No	Description	Size	Quantity	Units	Inward No	Date
1	DLC	M10	100	Cum		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks : For north and south road second layer purpose

Prepared By	Brahmam	Approved by	G.Venkatesh
Sign. & Date	21.08.2021	Sign. & Date	21.08.2021

Note: On receipt of material at site write inward number and date in last 2 columns.



APPROVED BY

20 AUG 2021

G. Venkatesh
Project Manager

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	100Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	56 Cub Mtrs
Footings :	Towards Cable Vault	PO Nos.	79956	C. Actual quantity poured:	40 Cub mtrs
Requisition nos.:	163754	Supplier:	SL RMC	D. Difference (C-A):	60 cub mtrs
Sign of security	<i>Pajesh</i>	Sign of Admin	<i>Sidewi</i>	Sign of Project manager	<i>VH</i>
Date	29.11.2021	Date	29.11.2021	Date	29.11.2021

Note:
1.

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.09.2021	16:45	08	1856	19200	18420	780 ✓	4620	95887
2.	04.09.2021	9:05	08	1895	19200	19020	180	4629	95933
3.	06.09.2021	13:20	08	1931	19200	18310	860 ✓	4634	96035
4.	06.09.2021	17:13	08	1934	19200	18710	490 ✓	4642	96034
5.	06.09.2021	10:27	08	1929	19200	18550	650 ✓	4635	96037
6.							-		
7.									
8.							-		-
9.									
Total:			40 ✓		96000	93010	2960		
Remarks:									

Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 01.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

DLC pour report

Details of RMC pour

Company/ firm:	GVRG	Project:	Innapolis	A. Estimated quantity:	100 Cub Mtrs
Flat / Villa no.:	-	Block No.:	Road	B. Requisition quantity:	100 Cub Mtrs
Footings :	-	PO Nos.	79956	C. Actual quantity poured:	48 Cub Mtrs
Requisition nos.:	163754	Supplier:	SL RMC Plant	D. Difference (C-A):	52Cub mtr
Sign of security	<i>Randh</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	18.10.2021	Date	18.10.2021	Date	18.10.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.09.2021	16:45	08	1856	19200	18420	-	4620	97687
2.	04.09.2021	09:05	08	1895	19200	19020	-	4529	95933
3.	06.09.2021	10:27	08	1929	19200	18550	-	4635	96037
4.	06.09.2021	13:28	08	1931	19200	18310	890	4634	96035
5.	06.09.2021	17:13	08	1934	19200	18710	-	4642	96034
6.	08.09.2021	11:02	08	1938	19200	18290	910	4652	96063
7.									
8.									
Total:			48 Cum		115200	111300	1800		
Remarks:	Note : As per PO: 100 Cum Mtr ,consumed Quantity 48 Cum Mtrs.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/706 dated 10.09.2014. If short fall is within permissible limits, write short fall as Nil. 6. Ensure that relevant totals are entered.