

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/12/2021		Prepared by: MINISH.	
PO/WO no. 82773		PO / WO Date. 20/11/2021	
Supplier Name KPR Infra.		PO/WO amount 1,17,000/-	
Firm/Company Modi Realty Malabar		Project GMR	
Sl. No.	Bill No.	Bill Date	Bill amount
1	82	29/11/2021	93,600/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			93,600/-
Sl. No.	DC No.	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.	Pooling report enclosed.		☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			✓ 93,600/-
Amount E – PO / WO value:			1,17,000/-
Amount F – Difference (A – E): GST-18%			23,400/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___ / ☒ No	
Payment – due date		03/01/2022	
Remarks: PO to be closed			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager MD
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

K P R INFRA

H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR,
HABSIGUDA MEDCHAL MALKAJGIRI
500007

GSTIN/UIN: 36AARFK4673N1ZG

State Name : Telangana, Code : 36

E-Mail : kprinfra7@gmail.com

Buyer

Modi Reality Mallapur LLP

5-4-187/3&3, IInd Floor, Sohan Mansion MG Road
Secunderabad

GSTIN/UIN : 36AAEFM1459R1ZP

State Name : Telangana, Code : 36

Invoice No.

82

Dated

29-Nov-2021

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

707 to 774

Other Reference(s)

Buyer's Order No.

82773 187928

Dated

20-Nov-2021

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25	38245010	24.00 CUM	3,305.08	CUM	79,321.92
	SGST			9 %		7,138.97
	CGST			9 %		7,138.97
	Round Off					0.14
Total			24.00 CUM			₹ 93,600.00

Amount Chargeable (in words)

E. & O.E

INR Ninety Three Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	79,321.92	9%	7,138.97	9%	7,138.97	14,277.94
Total	79,321.92		7,138.97		7,138.97	14,277.94

Tax Amount (in words) : **INR Fourteen Thousand Two Hundred Seventy Seven and Ninety Four paise Only**

Company's PAN : **AARFK4673N**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **AXIS BANK**

A/c No. : **917020040783531**

Branch & IFS Code : **TARNAKA & UTIB00000027**



This is a Computer Generated Invoice



MODI REALITY MALLAPUR GMR (Kpr)					
Ledger Account					
Date	dc no	v.no	Quantity	Rate	
23-Nov-2021	707	1527	6.00 cum	3900.00/cum	23400.00
26-Nov-2021	765	5533	6.00 cum	3900.00/cum	23400.00
27-Nov-2021	771	5532	6.00 cum	3900.00/cum	23400.00
27-Nov-2021	774	5547	6.00 cum	3900.00/cum	23400.00
			24.00 cum		93600.00

Purchase Order

Page(s) 1 of 1

20-11-2021 2:25:36 PM

Origin



82773

12.11.21 5:08:07

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	82773	187928
Doc Date	20-11-2021	
Quote No	NIL	
Quote Date	20-11-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	30.00	3,900.00	0.00	0.00	117,000.00
Total Order Value . . .					117,000.00

Rupees : One Lakh (₹) Seventeen Thousand Only

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above material for A-Block driveway coloums concreting purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SLLP stock

☐ Other

APPROVED BY
22 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Name : _____

Accepted the above Terms And Conditions

For **KPR INFRA**

Date : ____/____/____

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP		Date:	18.11.21	
Site & Phase :	GULMOHAR RESIDENCY		Time:	17:05	
Supplier			Req. No.	187928	
Material required before date:	20.11.21		ID No.	71329	

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	120 125	30	CUM		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO 82773

20/11/2021

Remark: For A-block drive ~~work purpose~~ way columns concrete purpose

Prepared By	Deepa	Approved by	Ram prasad
Sign. & Date	18.11.21	Sign. & Date	18.11.21

Note:



RMC POUR REPORT

Company/ firm:	Modi realty Mallapur LLP	Block no:	A-BLOCK
Project:	GMR	Flat/villa no:	Column footings drive way work purpose
Supplier:	KPR INFRA	Slab no:	-
Requisition nos.:	187928	A. Estimated quantity:	30M3 (M25)
PO nos:	82773	B. Requisition quantity:	30M3
		C. Actual quantity poured:	24M3
		D. Difference (C-A)	6M3

Details of RMC pour

SI NO	Date	Time	Quantity Poured	Dc no. / Batch no.	specified weight@ 2,400 kgs per meter cube	Measured Weight (kgs)	Short fall in weight In kgs
1	23.11.21	12:37	6m3	707	14400	14390	10
2	26.11.21	12:54	6m3	765	14400	14380	20
3	27.11.21	01:30	6m3	771	14400	14380	20
4	27.11.21	02:00	6m3	774	14400	14370	30
5							
6							
		Total	24 M3		57600	57520	80

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

APPROVED BY
30 NOV 2021
M. KAVI PRASAD
PROJECT MANAGER