

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date:	19/12/2021	Prepared by:	Saikien
PO/WO no.	82523	PO / WO Date.	12/11/2021
Supplier Name	H Tech Solara	PO/WO amount	129,000
Firm/Company	MR Malabar 14p	Project	GMR
Sl. No.	Bill No.	Bill Date	Bill amount
1	221	11/11/2021	88,500
2	725	12/11/2021	33,300
3			/
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			122,100
Sl. No.	DC No.	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			11,424
Amount E - PO / WO value:			129,000
Amount F - Difference (A - E): GST-18%			6,900
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W/O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due-date		27/12/2021	
Remarks: final bill,			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:			
Date	19/12/21	20/12/21	

Notes: 1. In case amount to be credited to supplier and the bill total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

 Hi-Tech Infra Projects Survey No.49/2, Haridasapally (V), ECIL, Keesara(M) Medchal (Dist) Hyderabad-500083 GSTIN/UIN: 36AALFH6114K1Z7 State Name : Telangana, Code : 36 E-Mail : hitechinfraprojects99@gmail.com	Invoice No.	Dated	
	721	11-Nov-21	
Buyer (Bill to) Modi Reality Mallapur LLP 5-4-187/3&3, IIInd Floor, Soham Mansion, MG Road, Secunderabad. GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36 Place of Supply : Telangana	Buyer's Order No.	Dated	
	GMR-RMC-82573	9-Nov-21	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	3.000 Cum.	3,135.59	Cum.	9,406.77
2	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
3	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
4	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
						75,254.16
CGST						6,772.87
SGST						6,772.87
Round Off						0.10
Total						₹ 88,800.00

Amount Chargeable (in words) **INR Eighty Eight Thousand Eight Hundred Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	75,254.16	9%	6,772.87	9%	6,772.87	13,545.74
Total	75,254.16		6,772.87		6,772.87	13,545.74

Tax Amount (in words) : **INR Thirteen Thousand Five Hundred Forty Five and Seventy Four paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : **ICICI Bank**

A/c No. : **131805000943**

Branch & IFS Code : **Kapra & ICIC0001318**

for Hi-Tech Infra Projects

Hyderabad

Authorised Signatory

[Signature]

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

**Hi-Tech Infra Projects**

Survey No.49/2, Haridaspally (V),ECIL
Keesara(M) Medchal (Dist)
Hyderabad-500083
GSTIN/UIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

725

Dated

12-Nov-21

Buyer's Order No.

GMR-RMC-82573

Dated

9-Nov-21

Buyer (Bill to)

Modi Reality Mallapur LLP

5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	5,000 Cum.	3,135.59	Cum.	15,677.95
2	M20 Ready Mix Concrete	38245010	4,000 Cum.	3,135.59	Cum.	12,542.36
						28,220.31
						CGST
						SGST
						Round Off
						2,539.83
						2,539.83
						0.03
Total						₹ 33,300.00



Amount Chargeable (in words)

INR Thirty Three Thousand Three Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	28,220.31	9%	2,539.83	9%	2,539.83	5,079.66
Total	28,220.31		2,539.83		2,539.83	5,079.66

Tax Amount (in words) : **INR Five Thousand Seventy Nine and Sixty Six paise Only**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.


Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : Kapra & ICIC0001318



for Hi-Tech Infra Projects

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

12-11-2021 12:51:15 PM

Origin



82573

09.11.21 4:15:58

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridaspally,Dammaiguda-500083

9160191602

Doc No	82573	187890
Doc Date	12-11-2021	
Quote No	NIL	
Quote Date	12-11-2021	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	35.00	3,700.00	0.00	0.00	129,500.00
Total Order Value . . .					129,500.00

Rupees : One Lakh(s) Twenty Nine Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete**Payment Terms** Within 30 days of delivery.**Tax** Inclusive of all taxes**Delivery Date** As per request of project manager/engineer. Contact ___ on ___**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material.10%ply on value of order will be deducted in delay submission of bill.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment acc. to actual qty supplied as per batch sheet/report to be sent.Confirmation & check of qty to be done by site engg.Above Order for C-Block driveway concrete purpose.**Completion Date** Nil**Measurement** Nil**Security** Nil**Remarks** Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.**For MDs APPROVAL**☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSSLP stock☐ Other**APPROVED BY****13 NOV 2021****SOHAM MODI
MANAGING DIRECTOR**

7,410 x 3700 = 11,424 / -
2400

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

12/11/2021

Name : _____

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Date : ____/____/____

Requisition Form

1457

Company Name:		MODI REALTY MALLAPUR LLP		Date:		11.11.21	
Site & Phase :		GULMOHAR RESIDENCY		Time:		10:50	
Supplier:		Hitech-Infra.		Req. No.		187890	
Material required before date:		11.11.21		ID No.		71109	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC M20	35	M3				
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							

Remarks: FOR C-Block drive way concrete Purpose .

Prepared By: A.SRAVANI

Sign. & Date: 08.11.21

Approved by:

Sign. & Date:

Note:

APPROVED
12 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
11 NOV 2021
M. K. PRASAD
PROJECT MANAGER

APPROVED BY
13 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

RMC POLYMER RESEARCH

Company/ firm:	Modi realty Mallapur LLP	Block no	C
Project:	GMR	Flat/villa no	Drive way
Supplier:	HE TECH	Slab no.	Drive way
Requisition nos	187890	A. Estimated quantity:	35 M3 (1120)
PO nos	82573	B. Requisition quantity:	35 M3 (1120)
		C. Actual quantity poured:	33 M3 (1120)
		D. Difference (C-A)	2 M3 (1120).

Details of RMC pour

[illegible]

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.



THE POLYMER JOURNAL

Company/ firm:	Modi realty Mallapur LLP	Block no	C
Project:	GMR	Flat/villa no.	Drive way
Supplier:	HI TECH	Slab no	Drive way
Requisition nos:	187890	A. Estimated quantity:	35 M3 (1120)
PO nos:	82573	B. Requisition quantity:	35 M3 (1120)
		C. Actual quantity poured:	33 M3 (1120)
		D. Difference (C-A)	2 M3 (1120).

Details of RMC pour

[illegible]

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.



SHORT FALL

From: Purchase . (purchase@modiproperties.com)
To: hitechinfraprojects99@gmail.com
Cc: prabhakar@modiproperties.com; minish@modiproperties.com
Date: Sunday, December 19, 2021, 01:08 PM GMT+5:30

Noted with thanks.
But Please send the same kanta slips of RMC shortage for our reference.

To

Mr. Narender goud ,
Hi-tech Infra Projects,

Dear Sir,

We received short quantity against your
Invoice no.721 and 725 & Dt.11-11-2021 and 11-11-2021 against our PO No.82573 & Dt.12-11-2021 for
7410kgs, Amt. 11424/- deducting for the same.

Please Note.