

PURCHASE DIVISION
Advice for approval for credit to supplier

E

Date: 18/12/2021		Prepared by: Saikiran	
PO/WO no. 83196		PO / WO Date. 21/12/2021	
Supplier Name KPR Infra		PO/WO amount 44,400	
Firm/Company Medi Housing Pvt Ltd.		Project SOV-III	
Sl. No.	Bill No.	Bill Date	Bill amount
1	96	7/12/2021	40,700
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			40,700
Sl. No.	DC No	DC. Date	MRN No.
1.	pouring report attached		
2.			
3.			
Amount B - Other Credits : Transportation charges			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			40,700
Amount E - PO / WO value:			44,400
Amount F - Difference (A - E): GST-18%			3700.
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. /- ☒ No	
Payment - due-date		29/12/2021	
Remarks: final bill, item to be considerable			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Saikiran		
Date	18/12/21	29/12	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-. Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

K P R INFRA H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR, HABSIGUDA MEDCHAL MALKAJGIRI 500007 GSTIN/UIN: 36AARFK4673N1ZG State Name : Telangana, Code : 36 E-Mail : kprinfra7@gmail.com	Invoice No. 96	Dated 7-Dec-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref. 878 to 879	Other Reference(s)
Buyer MODI HOUSING PVT.LTD 5-4-187/3&4,IIND FLOOR, M.G.ROAD, SECUNDERABAD GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Buyer's Order No. 83196 18074	Dated 2-Dec-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20	38245010	11.00 CUM	3,135.59	CUM	34,491.49
	SGST				9 %	3,104.23
	CGST				9 %	3,104.23
	Round Off					0.05
Total			11.00 CUM			₹ 40,700.00

Amount Chargeable (in words)

E. & O.E

INR Forty Thousand Seven Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	34,491.49	9%	3,104.23	9%	3,104.23	6,208.46
Total	34,491.49		3,104.23		3,104.23	6,208.46

Tax Amount (in words) : **INR Six Thousand Two Hundred Eight and Forty Six paise Only**

Company's Bank Details

Bank Name : **AXIS BANK**
 A/c No. : **917020040783531**
 Branch & IFS Code : **TARNAKA & UTIB0000027**

Company's PAN : **AARFK4673N**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



Modi Housing					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M20
01-Dec-2021	878	5533	7.00 cum	3700.00/cum	25900.00
01-Dec-2021	879	1527	4.00 cum	3700.00/cum	14800.00
			11.00 cum		40700.00

Purchase Order

Page(s) 1 Of 1

02-12-2021 10:45:21 AM

Ori



83196

25.11.21 3:45:34

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	83196	185074
Doc Date	02-12-2021	
Quote No	NIL	
Quote Date	02-12-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	12.00	3,700.00	0.00	0.00	44,400.00
Total Order Value . . .					44,400.00

Rupees : Fourty Four Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above material for Road use purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Cherlapally Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : _____

Name : _____

Date : __/__/__

258

[illegible]

Note: On receipt of material at site write inward number and date in last 2 columns.

RMC pour report

Company/ firm:	MHPL	Project:	SOV	A. Estimated quantity:	12 Cu Mtrs
Flat / Villa no.:	CC Road	Block No.:	CC Road	B. Requisition quantity:	12 Cu Mtrs
Slab no.:	From V no 133 to 130	PO Nos.	83196	C. Actual quantity poured:	11 Cu mtrs
Requisition nos.:	185074	Supplier:	KPR Infra	D. Difference (C-A):	1 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	07-12-2021
Date	07-12-2021	Date	07-12-2021	Date	07-12-2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.12.21	18:35	7 cu mtrs	878	16,800 Kgs	16290 Kgs	-	132	100295
2.	01.12.21	18:45	4 cu mtrs	879	9,600 Kgs	9790 Kgs	-	133	100296
3.									
4.									
5.									
6.									
7.									
Total:			11 cumtrs		26400 Kgs	26080 Kgs			
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No. 878

Date: 11/12/2021

To: MHPZ MOD 1

M/s: Charaf-ud-Din

Vehicle No: 208UF 5533

S.No	Grade	Particulars	Qty	Cum.	Remarks
8	M20	chert 28.35'	7m ³	56m ³	Deent

INWARD WITH TIME:

Inward No: 132 Dt: 11/12/21

Actual No: 100295 Dt: 07/12/21

Received By:


Bhola

Sign:


[Signature]

Receiver's Signature

MHPL-SOV-PART-III




[Signature]
Authorised Signature



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 1350

VEHICLE No.: TS08UE5533

GROSS : 29360

Kg. DATE : 01-12-21

TIME : 19:02

TARE : 13070

Kg. DATE : 01-12-21

TIME : 19:43

NETT : 16290

Kg.

WEIGHMENT CHARGES Rs 100

INWARD WITH TIME:

Inward No: 132

MRN No:

Received By:

Bhola

Sign:

Operator's Signature

MHPL-SOV-PART III

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service

DELIVERY CHALLAN

GST No. : 36AARFK4673N1ZG.

K P R INFRA

H.No.1-2-6/1 & 2/ETT/201, Kakatiyanagar, Habsiguda, Medchal - Malkajgiri, Telangana - 500007

D.C.No. **879**Date: 1/12/2021

To.

M/s

MHPL MOD1Chandrababu

Vehicle No :

YS08UE1527

S.No.	Grade	Particulars	Qty.	Cum.	Remarks
9	M20	cone: 18:45	4m ³	60m ³	Dump

INWARD WITH TIME:Inward No: 133Dt: 1/12/21Inward No: 100296Dt: 07/12/21

Receiver's

Signature BholaSign: [Signature]

Receiver's


Signature

MILE-SOV-PART-III[Signature]

Authorised Signature



ARJUN WEIGH BRIDGE



SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE

SERIAL No.: 1351

VEHICLE No.: TS08UF1527

GROSS : **23510**

Kg. DATE : 01-12-21 TIME : 19:11

TARE : **13720**

Kg. DATE : 01-12-21 TIME : 20:16

NETT : **9790**

Kg. MRN No:

WEIGHMENT CHARGES Rs. **100**

Received By:

Sign:

MHPL-SOV-PART-III

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service