

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	ModiProperties pvt.ltd		Date:	13.02.2021		
Site:	Mayflower Platinum		Prepared by:	k. Sravani		
Report From / To	06.02.2021 Saturday to 12.02.2021 Friday		Approved by:	S.V.Subba Reddy		
Report Date	13.02.2020					
List of requisitions numbers missing in the report*: 177308						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]		
177134	18.11.2020	01	Ss railing 8mm toughned glass	Document is in estimation		
177219	19.01.2021	01	Key boxes	Online purchase		
177287	13.01.2021	04	Rebar couples	Rates enquiry		
177297	19.01.2021	01	Executive bags	Online purchase		
177342	02.02.2021	01	Sim based router	Online purchase		
177352	05.02.2021	01	Cemara	Online purchase		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
177172	01.12.2020	01	5x3 z angle template	No stock at supplier SSLLP		
177305	21.01.2021	04	Kitchen dado, country alomond, contry caffee	Available at MPL we will pick on Next week		
177309	22.01.2021	02	Cpvc pipe, Tee reducer	No stock at supplier SSLLP		
177315	23.01.2021	7	Bathroom tiles ultra ,Jaipure, Mahar aj beige	Half of the material we received, Remaining we will pick form MPL		
177336	02.02.2021	04	Kitchen dado tiles	Half of the material we received, Remaining we will pick form MPL		
177340	02.02.2021	03	Z angle templates	No stock at supplier SSLLP		
177347	04.02.2021	05	Panel doors ,hinges,locks	Half of the material we received, Remaining we will pick form SSLLP		
177348	04.02.2021	04	Panel doors ,hinges,locks	No stock at supplier SSLLP		
177349	04.02.2021	02	Tan brown Granite	Half of the material we received, Remaining we will pick form SSLLP		
177353	05.02.2021	01	Virtified tiles	Supplier Arrange the Material delivered by next week		
177359	08.02.2021	02	PVC false ceiling white color	No stock at supplier SSLLP		
177360	08.02.2021	08	Bath rooms tiles	Half of the material we received, Remaining we will pick form MPL		
177366	09.02.2021	01	Spacers	Material is ready we will pick up form SSLLP on next week		
Gate pass issued in this week			06	From no	2681	to 2686
Delivery van site visit on:			7 th , 9 th , 10 th , 12 th			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes	

DC register Sl. No. during the week	From No.	2636	To No.	2660
Items not ordered but received: Nil				
Items sent to HO /vendor that are pending for repair: Nil				
Other corrections & remarks: Nil				
Details	Project Manager	Admin Officer/Manager	Admin Audit	
Sign	S.V.Subba reddy	k.Sravani		
Date	13 .02.2021	13.02.2020		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!