


Prepared by:		T.D. Murthy			
Report Date		03-01-2022			
Site		Serene Constructions LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150605	20-11-2021	Curtain Rod with Brackets	Cancelled	Nil	Nil
150604	20-11-2021	Curtains	Cancelled		
150603	20-11-2021	Acrylic board	Promotions to followup		
List of requisitions Where PO/WO is prepared and items have not received at site					
150596	18-10-2021	Submersible Pump	Next week delivery		
150606	25-11-2021	WPC Door and Frames	Next week delivery		
150607	27-11-2021	PVC pipes and 7/20 service wire	Next week delivery		
150608	01-12-2021	CU Multistand wire	Next week delivery		
150611	16-12-2021	LED Lights	Next week delivery		

T.D. Murthy
27/1/22

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene constructions llp	Date:	27-12-2021			
Site:	Serene farms	Prepared by:	G.Siva prasad			
Report From / To	18-12-2021 to 27-12-2021	Approved by:	Syed golam sarwar			
Report Date	27-12-2021					
List of requisitions numbers missing in the report :						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Sl. Of requisition	Reason for not preparing PO/WO [#]			
150605	20-11-21	1 to 3	Curtain rods with brackets			
150604	20-11-21	1 to 6	Curtains			
150603	20-11-21	1	Acrylic board			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ^s			
150596	18-10-21	1	Submersible pump			
150606	25-11-21	1,2	Wpc door and frame			
150607	27-11-21	1,2	Pvc pipe and 7/20 service wire			
150608	01-12-21	2,3	Cu multistand wire			
150611	16-12-21	1,2	Led lights			
No. of gate passes issued this week:		Nil	From No. To No.			
Delivery van site visit on:		25/11/2021				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes / No			
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	-
2.	10mm	.617	7.404	-	-	-
3.	12mm	.89	10.68	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.64	-	-	-
6.	25mm	3.86	46.32	-	-	-
7.	32mm	6.32	75.84	-	-	-
8.	Binding wire					
OPC stock	nil	OPC last weeks stock	nil	PPC/PSC stock	0 bags	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		27-12-2021		27-12-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!


 G. Siva Prasad.
 Modip Farm House (Hyd) LLP

Prepared by:		T.D. Murthy			
Report Date		03-01-2022			
Site		Serene Constructions LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150605	20-11-2021	Curtain Rod with Brackets	Cancelled	Nil	Nil
150604	20-11-2021	Curtains	Cancelled		
150603	20-11-2021	Acrylic board	Promotions to followup		
List of requisitions Where PO/WO is prepared and items have not received at site					
150596	18-10-2021	Submersible Pump	Next week delivery		
150606	25-11-2021	WPC Door and Frames	Next week delivery		
150607	27-11-2021	PVC pipes and 7/20 service wire	Next week delivery		
150608	01-12-2021	CU Multistand wire	Next week delivery		
150611	16-12-2021	LED Lights	Next week delivery		

T.D. Murthy
27/1/22