

PURCHASE DIVISION
Advice for approval for credit to supplier

(6)

Date: 7/1/22		Prepared by: Sneha	
PO/WO no. 83198		PO / WO Date. 2/12/21	
Supplier Name SL RMC PLANT		PO/WO amount 231,000/-	
Firm/Company modi Construction & Reality Up		Project Nextopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	371	31/12/21	2,10,000/-
2			
3			/
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			2,10,000/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.			☐ Yes ☐ No
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			210,000/-
Amount E – PO / WO value:			231,000/-
Amount F – Difference (A – E): GST-18%			-21,000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		10/1/22	
Remarks: final bill			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Sneha		
Date	2/1/22		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-




SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 371	Dated 31-Dec-2021 Mode/Terms of Payment
Buyer Modi constructions & Reality LLP 5-4-187/3 & 4, 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36	Supplier's Ref. 83198	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	70.00 cbm	2,542.37	cbm	1,77,965.90
	Output CGST @9 %					9 %	16,016.93
	Output SGST @9 %					9 %	16,016.93
	Round Off						0.24
	Total					70.00 cbm	₹ 2,10,000.00



Amount Chargeable (in words)

INR Two Lakh Ten Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,77,965.90	9%	16,016.93	9%	16,016.93	32,033.86
Total	1,77,965.90		16,016.93		16,016.93	32,033.86

Tax Amount (in words) : **INR Thirty Two Thousand Thirty Three and Eighty Six paise Only**

Remarks:
29.12.2021 to 13.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order



83198

25.11.21 3:45:34

Page(s) 1 Of 1

02-12-2021 11:45:01 AM

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50.
G S T No. : 36ABJFM5257F1Z3

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	83198	186161
Doc Date	02-12-2021	
Quote No	NIL	
Quote Date	02-12-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	77.00	3,000.00	0.00	0.00	231,000.00
Total Order Value . . .					231,000.00

Rupees : Two Lakh(s) Thirty One Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for RCC Compound wall use purpose .**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLP stock
- ☐ Other

For **Modi constructions & Reality LLP**

Authorised Signatory

Name :

02/12/2021

Name :

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Date : _/_/

Requisition Form

1482

Company Name:		Modi Constructions & Realtors I.L.P		Date:		30.11.2021	
Site & Phase		Nextopolis		Time		16.43	
Supplier				Req No.		186161	
Material required before date:		Urgent		ID No.		71623	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M10	77	Cubic mtrs			
2.							
3.							
4.							
5.							
6.							
7.							

PO
83198

Remarks: For RCC Compound wall use purpose at NRK site.

Prepared By	G.Rahul	Approved by	
Sign. & Date	30.11.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Amul
20-11-2021



Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Constructions and Realtors LLP	Block No.:	-
Project:	Nextopolis	Flat / Villa no.:	For RCC compound wall use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186161	A. Estimated quantity:	77
PO nos.:	83198	B. Requisition quantity:	77
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
NIRAS	<i>Shekhar</i>	<i>Am</i>	70
		D. Difference (C-A)	07

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.11.2021	17:10	20:20	20:38	07	161	16800	16890	90			
2.	29.11.2021	17:20	20:27	21:25	07	162	16800	16850	50			
3.	02.12.2021	10:49	11:50	12:30	07	210	16800	16770	30			
4.	02.12.2021	12:33	13:20	14:00	07	212	16800	16900	100			
5.	02.12.2021	13:03	14:10	14:40	07	213	16800	16830	30			
6.	02.12.2021	14:39	15:40	15:50	07	215	16800	16800	-			
7.	13.12.2021	13:39	14:43	15:27	07	344	16800	16770	30			
8.	13.12.2021	14:00	15:30	15:50	07	345	16800	16640	160			
9.	13.12.2021	15:04	15:54	17:38	07	347	16800	16690	110			
10.	13.12.2021	17:34	18:24	19:04	07	348	16800	16480	320			
Total:							168000	167710	920			

Remarks As per po ordered 77 but consumed only 70 cubic meters.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (at 2,400kgs/m3). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit.