

PURCHASE DIVISION
Advice for approval for credit to supplier

(6)

Date: 7/1/22		Prepared by: Sneha	
PO/WO no. 83733		PO / WO Date. 18/12/21	
Supplier Name SLRMC PLANT		PO/WO amount 168,000/-	
Firm/Company modi Construction & Reality Up		Project Nextopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	370	31/12/21	1,89,000/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			1,89,000/-
Sl. No.	DC .No	DC. Date	MRN No. DC matches MRN
1.			☒ Yes ☐ No
2.	pending	report attached	☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits :_Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,89,000/-
Amount E – PO / WO value:			168,000/-
Amount F – Difference (A – E): GST-18%			21,000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No	
Payment – due date		10/1/22 final bill -	
Remarks: Extra Quantity material received.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	Sneha		
Date	7/1/22		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 370	Dated 31-Dec-2021
Buyer Modi constructions & Reality LLP 5-4-187/3& 4 , 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36		Supplier's Ref. 83733	Other Reference(s)
		Buyer's Order No.	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	63.00 cbm	2,542.37	cbm	1,60,169.31
	Output CGST @9 % Output SGST @9% Round Off					9 % 9 %	14,415.24 14,415.24 0.21
Total				63.00 cbm			₹ 1,89,000.00

Amount Chargeable (in words)

INR One Lakh Eighty Nine Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,60,169.31	9%	14,415.24	9%	14,415.24	28,830.48
Total	1,60,169.31		14,415.24		14,415.24	28,830.48

Tax Amount (in words) : **INR Twenty Eight Thousand Eight Hundred Thirty and Forty Eight paise Only**

Remarks:

17.12.2021 to 31.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

18-12-2021 12:37:16 PM

Orig



83733

15.12.21 11:28:55

From Company : **Modi constructions & Reality LLP**

5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003

G S T No. : 36ABJFM5257F1Z3

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 83733 186170**Doc Date** 18-12-2021**Quote No** NIL**Quote Date** 18-12-2021**SupplyType** Supply**Kind Attn : MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	56.00	3,000.00	0.00	0.00	168,000.00
Total Order Value . . .					168,000.00

Rupees : One Lakh(s) Sixty Eight Thousand Only.

Terms and Conditions :-**Specification / Brand** All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.**Delivery Location** Nextopolis

Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal

Phone. . .

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above material for plinth beam PCC use purpose .**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.**For MDs APPROVAL**☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SLLP stock☐ Other**APPROVED BY****20 DEC 2021****SOHAM MODI
MANAGING DIRECTOR**For **Modi constructions & Reality LLP**

Authorised Signatory

Name : 18/12/2021

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : __/__/__

Requisition Form


Company Name:		Modi constructions and realtors llp		Date:		16.12.2021	
Site & Phase:		Nextopolis		Time:		16.40	
Supplier:				Req No.		186170	
Material required before date:		Urgent		ID No.		72162	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M 10	56	M 3			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For plinth beam pcc purpose							
Prepared By		S Shravya		Approved by			
Sign & Date		16.12.2021		Sign & Date			

APPROVED
18 DEC 2021
MINISH PARIKH
MANAGER PROCUREMENT

For
G. Rahul
16/12/21

APPROVED BY
20 DEC 2021
SOHAM MODI
MANAGING DIRECTOR

RMC Pour report

Company/ firm	Modi Constructions and Realtors LLP	Block No	-
Project:	Nextopolis	Flat / Villa no.:	For plinth beam pcc purpose
Supplier:	SL RMC PLANT	Slab No:	-
Requisition nos.:	186170	A. Estimated quantity:	56
PO nos.:	83733	B. Requisition quantity:	56
Sign of Project Manager		C. Actual quantity poured	63
Date:	20.12.2021	D. Difference (C-A)	07

Details of RMC Pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.12.2021	10:20	11:18	13:41	07	409	16800	16910	110			
2.	17.12.2021	14:10	15:03	16:28	07	412	16800	16730	70			
3.	17.12.2021	15:05	16:31	16:44	07	416	16800	16830	30			
4.	17.12.2021	16:50	17:48	18:16	07	418	16800	16660	140			

[illegible]