

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 7/1/22		Prepared by: Sneha	
PO/WO no. 83872		PO / WO Date. 23/12/21	
Supplier Name SL RMC PLANT		PO/WO amount 150,000/-	
Firm/Company modi constructions & Reality up		Project Nextopolis	
Sl. No.	Bill No.	Bill Date	Bill amount
1	360	31/12/21	1,47,000/-
2			
3			
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			1,47,000/-
Sl. No.	DC .No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,47,000/-
Amount E – PO / WO value:			150,000/-
Amount F – Difference (A – E): GST-18%			3,000/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ____/- ☒ No	
Payment – due date		10/1/22	
Remarks: final bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Sneha		
Date	7/1/22		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 360	Dated 31-Dec-2021 Mode/Terms of Payment
Buyer Modi constructions & Reality LLP 5-4-187/3& 4 , 2nd Floor Soham Mansion, MG Road GSTIN/UIN : 36ABJFM5257F1Z3 State Name : Telangana, Code : 36	Supplier's Ref. 83872	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M10	38245010	18 %	49.00 cbm	2,542.37	cbm	1,24,576.13
	Output CGST @9 % Output SGST @9% Round Off					9 %	11,211.85
						9 %	11,211.85
							0.17
	Total			49.00 cbm			₹ 1,47,000.00

Amount Chargeable (in words)

INR One Lakh Forty Seven Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,24,576.13	9%	11,211.85	9%	11,211.85	22,423.70
Total	1,24,576.13		11,211.85		11,211.85	22,423.70

Tax Amount (in words) : **INR Twenty Two Thousand Four Hundred Twenty Three and Seventy paise Only**

Remarks:
24.11.2021 to 31.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

23-12-2021 1:23:18 PM

Original /



5:35:00

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003
G S T No. : 36ABJFM5257F1Z3

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	83872	186176
Doc Date	23-12-2021	
Quote No	NIL	
Quote Date	23-12-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-10	50.00	3,000.00	0.00	0.00	150,000.00
Total Order Value . . .					150,000.00

Rupees : One Lakh(s) Fifty Thousand Only.

Terms and Conditions :-

Specification / Brand	All items shall be of ___ brand/company	For MDs APPROVAL ☒ High Value/quantity beyond limits. ☒ Po/Req. processed-post approval. ☐ Approval for technical details/clarification ☐ Replenishing SLLP stock ☐ Other
Payment Terms	Within 30 days of delivery.	
Tax	All taxes included in above price.	
Delivery Date	Next Day.	
Delivery Location	Nextopolis Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal Phone.	
Penalty For Delay	5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.	
Transportation Cost	Included in the above price.	
Warranty	Nil	
Advance Paid	NIL	
Other Terms	Payment will be made only after inspection of material.Above material for Plinth beam PCC use purpose .	
Completion Date	NA	
Measurment	Nil	
Security	Nil	
Remarks	Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.	

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Modi constructions and realtors		Date:	22.12.2021	
Site & Phase:		Nextopolis		Time:	17.10	
Supplier:		SL RMC PLANT		Req. No.	186176	
Material required before date:		Urgent		ID No.	72311	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M 10	50	M3		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: For plinth beam pcc use purpose.

Prepared By	S. Shravya	Approved by	
Sign. & Date	22.12.2021	Sign. & Date	

Crmb
22-12-2021



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Constructions and Realtors LLP	Block No.:	-
Project:	Nextopolis	Flat / Villa no.:	For plinth beam pcc use purpose
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	186176	A. Estimated quantity:	50
PO nos.:	83872	B. Requisition quantity:	50
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
NTRAS	S. Shrivya		D. Difference (C-A)
			01

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	24.12.2021	08:09	09:12	10:28	07	496	16800	16870	-			
2.	24.12.2021	08:24	09:20	12:03	07	497	16800	16770	30			
3.	24.12.2021	08:59	09:45	12:00	07	498	16800	16880	-			
4.	24.12.2021	09:21	10:13	13:18	07	499	16800	16690	110			
5.	24.12.2021	12:34	14:00	14:18	07	501	16800	16700	100			
6.	24.12.2021	13:14	14:14	15:35	07	502	16800	16690	110			
7.	30.12.2021	13:57	14:45	15:41	07	547	16800	16920	-			
Total:					49		117600	117520	350			
Remarks	As per po ordered 50 cub meters consume only 49 cub meters.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit