

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date:	22/12/21	Prepared by:	Janaki
PO/WO no.	80969	PO / WO Date.	25/09/21
Supplier Name	Atash Steel	PO/WO amount	207,600/-
Firm/Company	MHPL-Sor-MH	Project	SOV-MH
Sl. No.	Bill No.	Bill Date	Bill amount
1	22/03/2	27/09/21	3835/-
2	22/03/1	27/09/21	208,420/-
3			
4			212,255/-

Amount A - Bills total (Excluding Transport & Hamali Charges):

Sl. No.	DC No.	DC. Date	MDM No.	DC matches MDM
1.	22/03/11	27/09/21	96998	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B - Other Credits : Transportation charges

Amount C - Other Debits :

Amount D (D=A+B-C) - Amount to be credited to the supplier:

Amount E - PO / WO value:

Amount F - Difference (A - E): GST-18%

Quantity received as per PO / WO	☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)
Is difference between PO / Bill acceptable?	☐ Yes ☐ No (explained below)
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below)
Close PO / WO	☒ Yes ☐ No - wait for balance material ☐ No (explained below)
Advance paid / PDC given (deduct when paying)	☒ Yes - Rs. /- ☐ No
Payment due date	27/12/21

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	MD	Accounts - receiver of bill	Accountant	Accounts Manager
Signature	Janaki					
Date	22/12/21					


Notes: 1. In case amount to be credited to supplier and the bill total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'SEE ATTACHMENT'. 3. Purchase Officer can approve PO/WOs upto Rs. 10,000/-, Purchase manager or Procurement Manager to approve bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 0,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

(ORIGINAL FOR RECIPIENT)


e-Invoice

IRN : 8c43790270aee2f72172f456cc070ed2757b1a7e1cd-098e3784bee8baddad973
 Ack No. : 112111696263131
 Ack Date : 27-Sep-21



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UID: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. AS/2021-22/0312	Dated 27-Sep-21
	Delivery Note .	Mode/Terms of Payment Immediate
Consignee (Ship to) Modi Housing Private Limited 5 4 187 3 and 4 Soham Mansion 2nd floor M G Road Secunderabad-500003 GST NO : 36AADCM5906D2ZO GSTIN/UID : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
Buyer (Bill to) Modi Housing Private Limited 5 4 187 3 and 4 Soham Mansion 2nd floor M G Road Secunderabad-500003 GST NO : 36AADCM5906D2ZO GSTIN/UID : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Dispatch Doc No. 80969/185047	Delivery Note Date 25-Sep-21
	Dispatched through ZEESHAN TRANSPORT	Destination
	Bill of Lading/LR-RR No.	Motor Vehicle No. TS12UA7430
Terms of Delivery Cherapally Hyderabad		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M.S.Wire 72171020 Wire	72171020	0.050 MT	65,000.00	MT	3,250.00
	Output CGST @ 9%					292.50
	Output SGST @ 9%					292.50
Total			0.050 MT			₹ 3,835.00



Amount Chargeable (in words)

E. & O.E

RUPEE Three Thousand Eight Hundred Thirty Five Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
72171020	3,250.00	9%	292.50	9%	292.50	585.00
Total	3,250.00		292.50		292.50	585.00

Tax Amount (in words) : RUPEE Five Hundred Eighty Five Only

Company's PAN : AA EFA2074L

Declaration

1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment. 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details

A/c Holder's Name : AKASH STEELS

Bank Name : HDFC Bank-CC A/c

A/c No. : 50200013684100

Branch & IFS Code : Vivekananda Nagar & HDFC0001639

for AKASH STEELS

Authorised Signatory

Tax Invoice


(ORIGINAL FOR RECIPIENT)

e-Invoice



IRN : d6fd7848151fa4c066d18cd30292f0b3741795293d3-4f691941261cc5a54b9e0
 Ack No. : 112111696260426
 Ack Date : 27-Sep-21

 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. AS/2021-22/0311 Delivery Note Reference No. & Date.	e-Way Bill No. Dated 27-Sep-21 Mode/Terms of Payment Immediate Other References
	Buyer's Order No. Dispatch Doc No. 80969/185047 Dispatched through ZEESHAN TRANSPORT Bill of Lading/LR-RR No.	Dated Delivery Note Date 25-Sep-21 Destination Motor Vehicle No. TS12UA7430
Consignee (Ship to) Modi Housing Private Limited 5 4 187 3 and 4 Soham Mansion 2nd floor M G Road Secunderabad-500003 GST NO : 36AADCM5906D2ZO GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36	Terms of Delivery Cherlapally Hyderabad	
Buyer (Bill to) Modi Housing Private Limited 5 4 187 3 and 4 Soham Mansion 2nd floor M G Road Secunderabad-500003 GST NO : 36AADCM5906D2ZO GSTIN/UIN : 36AADCM5906D2ZO State Name : Telangana, Code : 36		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 8 MM	721420	1.230 MT	48,500.00	MT	59,655.00
2	TMT Rebars Hsn Code 721420 10 MM	721420	0.360 MT	48,500.00	MT	17,460.00
3	TMT Rebars Hsn Code 721420 12 MM	721420	1.515 MT	47,500.00	MT	71,962.50
4	TMT Rebars Hsn Code 721420 16 MM	721420	0.580 MT	47,500.00	MT	27,550.00
						1,76,627.50
Output CGST @ 9%						15,896.48
Output SGST @ 9%						15,896.48
Less: Round Off						(-)0.46
 						
Total						3.685 MT
						₹ 2,08,420.00

Amount Chargeable (in words) **RUPEE Two Lakh Eight Thousand Four Hundred Twenty Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	1,76,627.50	9%	15,896.48	9%	15,896.48	31,792.96
Total	1,76,627.50		15,896.48		15,896.48	31,792.96

Tax Amount (in words) : **RUPEE Thirty One Thousand Seven Hundred Ninety Two and Ninety Six paise Only**

Company's PAN : **AAEFA2074L**

Declaration

1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details

A/c Holder's Name : **AKASH STEELS**

Bank Name : **HDFC Bank-CC A/c**

A/c No. : **50200013684100**

Branch & IFS Code : **Vivekananda Nagar & HDFC0001639**

for **AKASH STEELS**

Authorised Signatory

Purchase Order

Page(s) : Of 1

25-09-2021 11:41:18 AM

Origir



80969

22.09.21 4:26:51

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223
9989000054

2447-1165

Doc No	80969	185047
Doc Date	25-09-2021	
Quote No	NIL	
Quote Date	25-09-2021	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	1,170.00	48.50	0.00	18.00	66,959.10
2 8114 - Steel - rebar - TMT - 10mm - kgs	370.00	48.50	0.00	18.00	21,175.10
3 8115 - Steel - rebar - TMT - 12mm - kgs	1,495.00	47.50	0.00	18.00	83,794.75
4 8116 - Steel - rebar - TMT - 16mm - kgs	568.00	47.50	0.00	18.00	31,836.40
5 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs	50.00	65.00	0.00	18.00	3,835.00

Total Order Value ... 207,600.35

Rupees : Two Lakh(s) Seven Thousand Six Hundred and Paise Thirty Five Only.

Terms and Conditions :-

Specification / Brand All items shall be of Test Certificate & weighment slip must.

Payment Terms 100% as advance on delivery of all materials.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs 2,07,600/- Dt 27/09/21.

Other Terms Payment as per actual receipt of material.Above material for A-Block 105 level slab work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Cherlapally SOVLLP Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**

Authorised Signatory

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☐ Po/Req. processed post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other



Accepted the above Terms And Conditions

For **Akash Steels**

Name :

Name :

Date : _/_/_

Requisition Form -Steel				MHPL-SOV-III		Site&Phase		SOV -III	
Company		185047		Req. Date		22-09-2021			
Req. no.		Urgent		ID no.		69596			
Material required before		B.Meenakshi		Approved by (sign):					
Prepared by:		SOV-III Commercial Complex Plinth beam and column - 1 Purpose							
Flat / Block no:									
Name of the Supplier :-									
Type D 1605 Sft 3BHK Order Value:		1		Villas					
Type B 1790 Sft 2BHK Order Value:		0		Villas					
Type C 1605 3BHK Order Value:		0		Villas					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	250.00	0.00	250.00	1170.00	48/50		
2	Steel	10 mm	50.00	0.00	50.00	370.00	48/50		
3	Steel	12 mm	140.00	0.00	140.00	1492.40	47/50		
4	Steel	16 mm	30.00	0.00	30.00	568.80	47/50		
5	Steel	20 mm	0.00	0.00	0.00	0.00			
6	Steel	25 mm	0.00	0.00	0.00	0.00			
7	Steel	32 mm	0.00	0.00	0.00	0.00			
8	Binding Wire	20 gauge	50.00	0.00	0.00	50.00			
	Total		0.00	0.00	0.00	3651.20			
Notes:									
1	Binding wire is generally 25 kgs per ton.								
2	Order footing steel for one block or core at a time.								
3	Order steel for slab along with steel for next column on completion of beam bottom.								
4	Do not order excess steel. Do not order steel in advance.								

POT MD3 APPROVAL

☒ High value/quantity beyond limits.

☐ High value/quantity beyond post approval.

☐ PU/Req. processed-post approval

☐ Approval for technical details/clarification

☐ Approval for SLLP stock

☐ Replenishing SLLP

☐ Other

12

Tor Steel Delivery Report

Company/ firm:	MHPL-SOV	Test report attached	No	A. PO quantity (in kgs)	3,685kgs ✓
Project:	SOV-III	DC's attached	Yes	B. Gross vehicle weight	27420kgs ✓
Block/ Villa No.:	Part-3 Amenities	Weighment slips attached	Yes	C. Net vehicle weight	23730kgs ✓
Requisition nos.:	185047	Total quantity received	Yes	D. Actual quantity delivered (B-C)	3,690kgs ✓
Po no(s).	80969	Close PO	Yes	E. Difference (D-A)	-5Kgs ✓
Supplier:	AKASH Steels	Vehicle no.	TS12UA7430	MRN No.	96998
Delivery date	25-09-2021	Delivery time	11.30	Inward no.	
Sign of security		Sign of Admin		Sign of Project manager	
Date	29-09-2021	Date	29-09-2021	Date	



Details of TMT steel delivered -

S. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	273 rods	1228 kgs ✓
2.	10 mm	7.50	48 rods	360 kgs ✓
3.	12 mm	10.67	142 rods	1515 kgs ✓
4.	16 mm	18.96	30 rods	568 kgs ✓
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	66.67	-	-
8.	Other			
Total:				3,671 kgs ✓
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

Company: **Modi Housing Pvt.Ltd**
 1-4, 2B7/3 & 4, Third Floor, H.G Road, Sakinaka, Hyderabad - 500002
 GST No: 36AADCM590ED220

Supplier Details

Akash Steels
 219-2-2/16-4/2, Miryala Tank, Sanathurpura, Hyderabad

14472133/24470223

999000058

2447-1265

Doc No: 80777-185043
 Doc Date: 23-09-2021
 Quote No: 911
 Quote Date: 23-09-2021
 Supply Type: 0001

Kind Attn: Mr. Kapish

Purchase Order for the Supply of following items:

Item Name	Qty	Rate	Dis%	GST%	Amount
1. 4.20 - Steel - rebar - TMT - 8mm - kgs	1170.00	49.50	0.00	18.00	66,959.10
2. 8.14 - Steel - rebar - TMT - 10mm - kgs	370.00	48.50	0.00	18.00	21,175.10
3. 8.15 - Steel - rebar - TMT - 12mm - kgs	1495.00	47.50	0.00	18.00	81,794.75
4. 3.16 - Steel - rebar - TMT - 16mm - kgs	568.00	47.50	0.00	18.00	31,836.40
5. 2052 - Carpentry - hardware - Binding wire - 20 gauge - kgs	50.00	65.00	0.00	18.00	3,815.00

Rupees - Two Lakh(s) Seven Thousand Six Hundred and Paise Thirty Five Only

Total Order Value: 207,600.35

Terms and Conditions:

Specification/Brand: As per specification of Tender Certificate & weightment etc must

Payment Terms: 100% advance on delivery of all materials

Tax: All taxes included in above price

Delivery Date: Next Day

Delivery Location: Char Doka West Part 3
 St. No. 11, 12, 14, 15, 16, 17, 18, 294
 Phase - II

Penalty for delay: Nil

Transportation Cost: Included in the above price

Warranty: Nil

Advance Paid: Rs 2,07,600.35 on 27/09/21

Other Terms: Payment as per actual receipt of material. Above material for A Block 105 level site work purpose.

Completion Date: Nil

Maintenance: Nil

Security: Nil

Remarks: Delivery at Char Doka SOVLP Contact Person: Lt. Purushotham 9622177228

Modi Housing Pvt Ltd

Authorized Signatory

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ PO/Rfq processed post approval
- ☐ Approval for technical
- ☐ Representing S
- ☐ Other

APPROVED BY
 25 SEP 2021
 SOHAM MODI
 MANAGING DIRECTOR

25/09/2021

Accepted the above Terms and Conditions
 For Akash Steels

Name