

1031

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		11/1/22		Prepared by:		Sneha	
PO/WO no.		82952		PO / WO Date.		25/11/21	
Supplier Name		SL RMC PLANT		PO/WO amount		370,000/-	
Firm/Company		Gv Research Contey Pvt Ltd		Project		Innopoly	
Sl. No.	Bill No.	Bill Date		Bill amount			
1	362	31/12/21		88,800/-			
2							
3							
4							
Amount A – Bills total(Excluding Transport & Hamali Charges):						88,800/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.				☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits : Transportation charges						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						88,800/-	
Amount E – PO / WO value:						370,000/-	
Amount F – Difference (A – E): GST-18%						140,600/-	
Quantity received as per PO /WO			☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☐ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☐ Yes ☒ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☒ No				
Payment – due date			17/1/22				
Remarks: - Part bill -							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Sneha						
Date	11/1/22						

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 362	Dated 31-Dec-2021
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		Supplier's Ref. 82952	Mode/Terms of Payment Other Reference(s)
		Buyer's Order No.	Dated
		Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	24.00 cbm	3,135.59	cbm	75,254.16
	Output CGST @9 %					9 %	6,772.87
	Output SGST @9%					9 %	6,772.87
	Round Off						0.10
Total				24.00 cbm			₹ 88,800.00



Amount Chargeable (in words)

INR Eighty Eight Thousand Eight Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	75,254.16	9%	6,772.87	9%	6,772.87	13,545.74
Total	75,254.16		6,772.87		6,772.87	13,545.74

Tax Amount (in words) : **INR Thirteen Thousand Five Hundred Forty Five and Seventy Four paise Only**

Remarks:
04.12.2021 to 31.12.2021

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC000231



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Of 1

20-11-2021 10:48:57 AM

82952

23.11.21 11:49:57

Company : **G V Reserch Centers Pvt Ltd**

5-4-187/384, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 82952 164188

Doc Date 25-11-2021

Quote No

Quote Date 25-11-2021

SupplyType Supply

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	100.00	3,700.00	0.00	0.00	370,000.00
Total Order Value . . .					370,000.00

Rupees : Three Lakh(s) Seventy Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for 5600E ground floor and CC road purpose at transformer area.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLP stock
- ☐ Other

APPROVED BY

26 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

part bill

Bill No: 362

dt: 31/12/21

amount: 88,800

Bal. amount receivable

part bill

bill No: 328

bill dt: 4/12/21

bill amount: 1,40,600

bal. amount: 2,29,400.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name :

25/11/2021

Name :

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Date : _/_/

Requisition Form

Company Name:	GV Research Centers Pvt Ltd.	Date:	24-11-21
Site & Phase:	Innopolis	Time:	12:50
Supplier		Req. No.	164188
Material required before date:	26.11.2021	ID No.	71457

No.	Description	Size	Quantity	Units	Inward No	Date
1.	M20		100	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
82952

APPROVED
25 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

Remarks: Towards 5600E ground floor and CC road purpose at transformer area

Prepared By	Praveen	Approved by	Mr.Ramesh reddy
Sign. & Date	24-11-21	Sign. & Date	24.11.2021

Note:

APPROVED BY
26 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

[Handwritten signature]

Internal memo no. 903/35/A
Annexure - B
RMC pour report(M20)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	5600E
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164188	A. Estimated quantity:	Ground floor and CC Road
PO nos.:	82952	B. Requisition quantity:	100M3
		C. Actual quantity poured	100M3
		D. Difference (C-A)	62M3
			38M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.12.2021	17:10	17:59	18:08	05	248	12000	11860	-			
2.	04.12.2021	11:30	11:41	11:50	06	237	14400	14220	-			
3.	04.12.2021	11:42	11:51	12:01	06	238	14400	14360	-			
4.	05.12.2021	08:00	08:12	08:21	07	266	16800	16550	-			
5.												
6.												
7.												
Total:					24M3		57600	56990				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase/modproperties.com and report.modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters weight should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report weightment slips + pour reports + test reports + photographs at site.

10 DEC 2021
V. HANESN HADGER
PROJECT MANAGER
G.V.R.C.

