

1030

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	11/1/22	Prepared by:	Sneha
PO/WO no.	82714	PO / WO Date.	18/11/21
Supplier Name	SLRMC PLANT	PO/WO amount	328,000/-
Firm/Company	GV Reserch Centery Pvt Ltd	Project	Innapolis
Sl. No.	Bill No.	Bill Date	Bill amount
1	369	31/12/21	57,400/-
2			/
3			/
4			
Amount A – Bills total(Excluding Transport & Hamali Charges):			57,400/-
Sl. No.	DC .No	DC. Date	MRN No.
1.			DC matches MRN
2.	Pending report attached		☒ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			57,400/-
Amount E – PO / WO value:			328,000/-
Amount F – Difference (A – E): GST-18%			270,600/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ☒ No	
Payment – due date		17/1/22	
Remarks: - past bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Sneha		
Date	11/1/22		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpeta (M) Medchal(D) GSTIN:36ADNFS2288J1ZF GSTIN/UID: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 369 Supplier's Ref. 82714	Dated 31-Dec-2021 Mode/Terms of Payment Other Reference(s)
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UID : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Buyer's Order No. Terms of Delivery	Dated

[illegible]

Amount Chargeable (in words)

INR Fifty Seven Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	48,644.12	9%	4,377.97	9%	4,377.97	8,755.94
Total	48,644.12		4,377.97		4,377.97	8,755.94

Tax Amount (in words) : **INR Eight Thousand Seven Hundred Fifty Five and Ninety Four paise Only**

Remarks:
09.12.2021 to 31.12.2021

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rm

RA

100-2-2

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Sohams Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 82714 164152

Doc Date 18-11-2021

Quote No NIL

Quote Date 18-11-2021

SupplyType Supply

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	80.00	4,100.00	0.00	0.00	328,000.00
Total Order Value . . .					328,000.00

Rupees : Three Lakh(s) Twenty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for sump and pump purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9368222222.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Pol/Reg. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

APPROVED BY

18 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

part bill:

bill No 313

bill dt : 2/12/21

bill am : 2,41,900

bill Bal.Amount to be
receivable

part bill -

Bill no :- 369

dt :- 31/12/21

amount :- 57,400/-

Bal amount receivable

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____


Name : _____

Date : ___/___/___

Requisition Form

Company Name:		GV Research Centers Pvt Ltd	Date:		17-11-21
Site & Phase :		Innopolis	Time:		6:00
Supplier			Req. No.		164152
Material required before date:			ID No.		71283
No	Description	Size	Quantity	Units	Inward No
1.	RMC	M30	80	M3	
2.					
3.					
4.					
PO 82714 APPROVED 18 NOV 2021 MINISH PARIKH MANAGER PROCUREMENT					
Remarks: Towards Sump and pump purpose					
Prepared By :		Salman	Approved by		Mr. Ramesh reddy
Sign. & Date :		17-11-21	Sign. & Date		17-11-21

Note: Sir/Madam
Already we has been used 10m3(SLRMC)



Internal memo no. 903/35/A
Annexure - B
RMC pour report(M30)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Sump and Sump Purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164152	A. Estimated quantity:	80M3
PO nos.:	82714	B. Requisition quantity:	80M3
		C. Actual quantity poured	118M3
		D. Difference (C-A)	38M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	09.12.2021	13:00	13:52	14:12	07	285	16800	16910	-			
2.	09.12.2021	15:40	16:10	16:23	07	289	16800	16730	-			
3.												
4.												
5.												
6.												
Total:					14 M3		33600	18583	-			
Remarks	AS per PO 80M3 but Extra Consumed quantity 38 M3											

Note 1 Report to be sent on a daily basis to purchase and report within 24 hours of the pour and not later than 3 days after the pour. 2 Report must be prepared during pour and not later than 3 days after the pour. 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weight all vehicles 6 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to deduct supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall. 8 Maintain original report, requisition slips + pour reports + test reports + photographs at site.

APPROVED BY
PROJECT MANAGER

