

1026

**PURCHASE DIVISION**  
Advice for approval for credit to supplier

|                                                               |                                                                                                                                                                           |                  |                                                          |
|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------------------------------------------------------|
| Date:                                                         | 11/1/22                                                                                                                                                                   | Prepared by:     | Sneha                                                    |
| PO/WO no.                                                     | 83837                                                                                                                                                                     | PO / WO Date.    | 23/12/21                                                 |
| Supplier Name                                                 | SL RMC PLANT                                                                                                                                                              | PO/WO amount     | 258,000/-                                                |
| Firm/Company                                                  | GV Research Centers Pvt Ltd                                                                                                                                               | Project          | Innopolis                                                |
| Sl. No.                                                       | Bill No.                                                                                                                                                                  | Bill Date        | Bill amount                                              |
| 1                                                             | 363                                                                                                                                                                       | 31/12/21         | 1,20,400/-                                               |
| 2                                                             |                                                                                                                                                                           |                  |                                                          |
| 3                                                             |                                                                                                                                                                           |                  |                                                          |
| 4                                                             |                                                                                                                                                                           |                  |                                                          |
| Amount A – Bills total(Excluding Transport & Hamali Charges): |                                                                                                                                                                           |                  | 1,20,400/-                                               |
| Sl. No.                                                       | DC .No                                                                                                                                                                    | DC. Date         | MRN No.                                                  |
| 1.                                                            |                                                                                                                                                                           |                  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.                                                            |                                                                                                                                                                           |                  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.                                                            |                                                                                                                                                                           |                  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Amount B –Other Credits : Transportation charges              |                                                                                                                                                                           |                  | -                                                        |
| Amount C –Other Debits :                                      |                                                                                                                                                                           |                  | -                                                        |
| Amount D (D=A+B-C) – Amount to be credited to the supplier:   |                                                                                                                                                                           |                  | 1,20,400/-                                               |
| Amount E – PO / WO value:                                     |                                                                                                                                                                           |                  | 258,000/-                                                |
| Amount F – Difference (A – E): GST-18%                        |                                                                                                                                                                           |                  | 137,600/-                                                |
| Quantity received as per PO /WO                               | <input type="checkbox"/> Yes <input type="checkbox"/> Excess received <input checked="" type="checkbox"/> Short received <input type="checkbox"/> Other (explained below) |                  |                                                          |
| Is difference between PO / Bill acceptable?                   | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (explained below)                                                                                     |                  |                                                          |
| Excess / short material received                              | <input checked="" type="checkbox"/> Approved – within acceptable limits <input type="checkbox"/> No (explained below)                                                     |                  |                                                          |
| Close PO / W?O                                                | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No – wait for balance material <input type="checkbox"/> No (explained below)                             |                  |                                                          |
| Advance paid / PDC given (deduct when paying)                 | <input type="checkbox"/> Yes – Rs. ___/- <input checked="" type="checkbox"/> No                                                                                           |                  |                                                          |
| Payment – due date                                            | 17/1/22                                                                                                                                                                   |                  |                                                          |
| Remarks:<br>past bill -                                       |                                                                                                                                                                           |                  |                                                          |
| Approved by                                                   | Purchase Officer                                                                                                                                                          | Purchase Manager | Procurement Manager                                      |
| Sign:                                                         |                                                                                                                                                                           |                  |                                                          |
| Date                                                          | 11/1/22                                                                                                                                                                   |                  |                                                          |

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



# SL RMC PLANT

## READY-MIX CONCRETE

### Tax Invoice

|                                                                                                                                                                                                                     |  |                                 |                             |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------|-----------------------------|
| <b>SI Rmc Plant</b><br>Sy No 719/2 Devaryamjal (Village)<br>Shameerpet (M) Medchal(D)<br>Gstin: 36ADNFS2288J1ZF<br>GSTIN/UIN: 36ADNFS2288J1ZF<br>State Name : Telangana, Code : 36<br>E-Mail : slrmcplant@gmail.com |  | Invoice No.<br><b>363</b>       | Dated<br><b>31-Dec-2021</b> |
| <b>Buyer</b><br><b>G.V Reserch Centers Pvt Ltd</b><br>5-4-187/3&4 ,2nd Floor<br>Soham Mansion ,<br>MG Road , Secundrabad-500003<br>GSTIN/UIN : 36AAHCG4562D1ZP<br>State Name : Telangana, Code : 36                 |  | Supplier's Ref.<br><b>83837</b> | Other Reference(s)          |
|                                                                                                                                                                                                                     |  | Buyer's Order No.               | Dated                       |
|                                                                                                                                                                                                                     |  | Terms of Delivery               |                             |

| SI No. | Description of Goods | HSN/SAC  | GST Rate | Quantity  | Rate     | per | Amount        |
|--------|----------------------|----------|----------|-----------|----------|-----|---------------|
| 1      | M35                  | 38345010 | 18 %     | 28.00 cbm | 3,644.07 | cbm | 1,02,033.96   |
|        | Output CGST @9 %     |          |          |           | 9 %      |     | 9,183.06      |
|        | Output SGST @9 %     |          |          |           | 9 %      |     | 9,183.06      |
|        | Less : Round Off     |          |          |           |          |     | (-).08        |
| Total  |                      |          |          | 28.00 cbm |          |     | ₹ 1,20,400.00 |

Amount Chargeable (in words)

**INR One Lakh Twenty Thousand Four Hundred Only**

E. & O.F

| HSN/SAC  | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|----------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 38345010 | 1,02,033.96   | 9%               | 9,183.06           | 9%             | 9,183.06         | 18,366.12        |
| Total    | 1,02,033.96   |                  | 9,183.06           |                | 9,183.06         | 18,366.12        |

Tax Amount (in words) : **INR Eighteen Thousand Three Hundred Sixty Six and Twelve paise Only**

Remarks:  
17.12.2021 to 31.12.2021

#### Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

#### Company's Bank Details

Bank Name : ICICI Bank  
A/c No. : 231905000660  
Branch & IFS Code : Saketh & ICIC0002319




This is a Computer Generated Invoice

# Requisition Form

Company Name: GV Research Centers Pvt Ltd. Date: 18.12.2021  
 Site & Phase: Innopolis Time: 11:00  
 Supplier: Req. No. 164303  
 Material required before date: 20.12.2021 ID No. 72207

| No | Description | Size | Quantity | Units | Inward No | Date |
|----|-------------|------|----------|-------|-----------|------|
| 1  | RMC         | M35  | 60       | M3    |           |      |
| 2  |             |      |          |       |           |      |
| 3  |             |      |          |       |           |      |
| 4  |             |      |          |       |           |      |
| 5  |             |      |          |       |           |      |
| 6  |             |      |          |       |           |      |
| 7  |             |      |          |       |           |      |
| 8  |             |      |          |       |           |      |
| 9  |             |      |          |       |           |      |
| 10 |             |      |          |       |           |      |



Remarks: Towards 5600H block purpose

Prepared By: Salman Approved by: Mr. Ramesh reddy  
 Sign. & Date: 18-12-21 Sign. & Date: 18.12.2021

Note:

*[Handwritten signature]*

# Purchase Order

Page(s): 1 Of 1

23-12-2021 10:36:19 AM

Origina



83837

5:35:01

From Company : **G V Reserch Centers Pvt Ltd**  
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003  
G S T No. : 36AAHCG4562D1ZP

## Supplier Details

SL RMC PLANT  
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

Doc No 83837 164303  
Doc Date 23-12-2021  
Quote No NIL  
Quote Date 23-12-2021  
SupplyType Supply

7207255678

## Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

| Item Name                                                                | Qty   | Rate     | Dis% | GST% | Amount     |
|--------------------------------------------------------------------------|-------|----------|------|------|------------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs:<br>M-35 | 60.00 | 4,300.00 | 0.00 | 0.00 | 258,000.00 |

**Total Order Value . . . 258,000.00**

Rupees : Two Lakh(s) Fifty Eight Thousand Only.

## Terms and Conditions :-

Specification / Brand All items shall be of \_\_\_ brand/company  
Payment Terms Within 30 days of delivery.  
Tax All taxes included in above price.  
Delivery Date Next Day.  
Delivery Location Innopolis  
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana  
Phone. Mr. Sanjay - 9502288244  
Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.  
Transportation Cost Included in the above price.  
Warranty Nil  
Advance Paid NIL  
Other Terms Payment will be made only after inspection of material.Above material for 5600H Block purpose .  
Completion Date NA  
Measurment Nil  
Security Nil  
Remarks Delivery at Turkapally NRK Contact Person Mr Salman-8884143372.

**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLP stock
- ☐ Other

**APPROVED BY****23 DEC 2021****SOHAM MODI  
MANAGING DIRECTOR**

part bill -  
Bill no:- 363 , dt:- 31/12/21  
amount:- 1,20,000/-  
Bal. amount receivable.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_\_/\_\_\_\_/\_\_\_\_

Accepted the above Terms And Conditions

For **SL RMC PLANT**

No sign

Internal memo no 903/35/A  
Annexure - B  
RMC pour report(M3)

|                  |                             |                           |                     |
|------------------|-----------------------------|---------------------------|---------------------|
| Company/ firm    | GV Research Centers Pvt Ltd | Block No.                 | 5600H Block Purpose |
| Project          | Innopolis                   | Flat / Villa no.          |                     |
| Supplier         | SL RMC PLANT                | Slab no.                  |                     |
| Requisition nos. | 164303                      | A. Estimated quantity     | 60M3                |
| PO nos           | 83837                       | B. Requisition quantity   | 60M3                |
|                  |                             | C. Actual quantity poured | 28M3                |
|                  |                             | D. Difference (C-A)       | 32M3                |

Details of RMC pour

| Sl. No  | Date       | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | De No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
|---------|------------|---------------------------------|-------------------------|--------------|-----------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| 1.      | 18.12.2021 | 18:14                           | 18:24                   | 18:45        | 07              | 435                | 16800                     | 16600                 | -                           |                                |                                   |                                     |
| 2.      | 18.12.2021 | 19:06                           | 19:46                   | 20:01        | 07              | 436                | 16800                     | 16690                 | -                           |                                |                                   |                                     |
| 3.      | 22.12.2021 | 14:15                           | 14:35                   | 14:56        | 07              | 460                | 16800                     | 16690                 | -                           |                                |                                   |                                     |
| 4.      | 22.12.2021 | 16:10                           | 16:25                   | 16:42        | 07              | 470                | 16800                     | 16520                 | 280                         |                                |                                   |                                     |
| 5.      |            |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| 6.      |            |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |
| Total:  |            |                                 |                         |              | 28 M3           |                    | 67200                     | 66500                 | 280                         |                                |                                   |                                     |
| Remarks |            |                                 |                         |              |                 |                    |                           |                       |                             |                                |                                   |                                     |

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight of 14.110 kgs per cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to collect the following: original report + weight slip + pour reports + test reports + photographs at site.

28 DEC 2021  
V. NATHAN RAO  
PROJECT MANAGER  
G.V.R.C.