

PURCHASE DIVISION  
Advice for approval for credit to supplier

|                                                               |                          |                                                                                                                                                                           |                                                                     |
|---------------------------------------------------------------|--------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| Date: 7/1/22                                                  |                          | Prepared by: Sneha                                                                                                                                                        |                                                                     |
| PO/WO no. 83872                                               |                          | PO / WO Date. 23/12/21                                                                                                                                                    |                                                                     |
| Supplier Name SL RMC PLANT                                    |                          | PO/WO amount 150,000/-                                                                                                                                                    |                                                                     |
| Firm/Company modi constructions & Reality up                  |                          | Project Nextopolis                                                                                                                                                        |                                                                     |
| Sl. No.                                                       | Bill No.                 | Bill Date                                                                                                                                                                 | Bill amount                                                         |
| 1                                                             | 360                      | 31/12/21                                                                                                                                                                  | 1,47,000/-                                                          |
| 2                                                             |                          |                                                                                                                                                                           |                                                                     |
| 3                                                             |                          |                                                                                                                                                                           |                                                                     |
| 4                                                             |                          |                                                                                                                                                                           |                                                                     |
| Amount A – Bills total(Excluding Transport & Hamali Charges): |                          |                                                                                                                                                                           | 1,47,000/-                                                          |
| Sl. No.                                                       | DC .No                   | DC. Date                                                                                                                                                                  | MRN No. DC matches MRN                                              |
| 1.                                                            |                          |                                                                                                                                                                           | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.                                                            | powering report attached |                                                                                                                                                                           | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| 3.                                                            |                          |                                                                                                                                                                           | <input type="checkbox"/> Yes <input type="checkbox"/> No            |
| Amount B –Other Credits : Transportation charges              |                          |                                                                                                                                                                           | -                                                                   |
| Amount C –Other Debits :                                      |                          |                                                                                                                                                                           | -                                                                   |
| Amount D (D=A+B-C) – Amount to be credited to the supplier:   |                          |                                                                                                                                                                           | 1,47,000/-                                                          |
| Amount E – PO / WO value:                                     |                          |                                                                                                                                                                           | 150,000/-                                                           |
| Amount F – Difference (A – E): GST-18%                        |                          |                                                                                                                                                                           | 3,000/-                                                             |
| Quantity received as per PO /WO                               |                          | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> Excess received <input type="checkbox"/> Short received <input type="checkbox"/> Other (explained below) |                                                                     |
| Is difference between PO / Bill acceptable?                   |                          | <input type="checkbox"/> Yes <input type="checkbox"/> No (explained below)                                                                                                |                                                                     |
| Excess / short material received                              |                          | <input type="checkbox"/> Approved – within acceptable limits <input type="checkbox"/> No (explained below)                                                                |                                                                     |
| Close PO / W?O                                                |                          | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No – wait for balance material <input type="checkbox"/> No (explained below)                             |                                                                     |
| Advance paid / PDC given (deduct when paying)                 |                          | <input type="checkbox"/> Yes – Rs. /- <input checked="" type="checkbox"/> No                                                                                              |                                                                     |
| Payment – due date                                            |                          | 10/1/22                                                                                                                                                                   |                                                                     |
| Remarks: final bill -                                         |                          |                                                                                                                                                                           |                                                                     |
| Approved by                                                   | Purchase Officer         | Purchase Manager                                                                                                                                                          | Procurement Manager                                                 |
| Sign:                                                         | Sneha                    |                                                                                                                                                                           |                                                                     |
| Date                                                          | 7/1/22                   |                                                                                                                                                                           |                                                                     |

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-





# SL RMC PLANT

## READY-MIX CONCRETE

### Tax Invoice

|                                                                                                                                                                                                                   |                                 |                             |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|-----------------------------|
| <b>SI Rmc Plant</b><br>Sy No719/2 Devaryamjal (Village)<br>Shameerpet (M) Medchal(D)<br>Gstin:36ADNFS2288J1ZF<br>GSTIN/UIN: 36ADNFS2288J1ZF<br>State Name : Telangana, Code : 36<br>E-Mail : slrmcplant@gmail.com | Invoice No.<br><b>360</b>       | Dated<br><b>31-Dec-2021</b> |
| Buyer<br><b>Modi constructions &amp; Reality LLP</b><br>5-4-187/3& 4 , 2nd Floor<br>Soham Mansion, MG Road<br>GSTIN/UIN : 36ABJFM5257F1Z3<br>State Name : Telangana, Code : 36                                    | Supplier's Ref.<br><b>83872</b> | Other Reference(s)          |
|                                                                                                                                                                                                                   | Buyer's Order No.               | Dated                       |
|                                                                                                                                                                                                                   | Terms of Delivery               |                             |

| SI No. | Description of Goods | HSN/SAC  | GST Rate | Quantity  | Rate     | per | Amount        |
|--------|----------------------|----------|----------|-----------|----------|-----|---------------|
| 1      | M10                  | 38245010 | 18 %     | 49.00 cbm | 2,542.37 | cbm | 1,24,576.13   |
|        | Output CGST @9 %     |          |          |           |          | 9 % | 11,211.85     |
|        | Output SGST @9 %     |          |          |           |          | 9 % | 11,211.85     |
|        | Round Off            |          |          |           |          |     | 0.17          |
| Total  |                      |          |          | 49.00 cbm |          |     | ₹ 1,47,000.00 |



Amount Chargeable (in words)

**INR One Lakh Forty Seven Thousand Only**

| HSN/SAC  | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|----------|---------------|------------------|--------------------|----------------|------------------|------------------|
| 38245010 | 1,24,576.13   | 9%               | 11,211.85          | 9%             | 11,211.85        | 22,423.70        |
| Total    | 1,24,576.13   |                  | 11,211.85          |                | 11,211.85        | 22,423.70        |

Tax Amount (in words) : **INR Twenty Two Thousand Four Hundred Twenty Three and Seventy paise Only**

Remarks:  
24.11.2021 to 31.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank  
A/c No. : 231905000660  
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

**GSTIN : 36ADNFS2288J1ZF**

# Purchase Order

Page(s) 1 Of 1

23-12-2021 1:23:18 PM

Original /



5:35:00

From Company : **Modi constructions & Reality LLP**  
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003  
G S T No. : 36ABJFM5257F1Z3

## Supplier Details

SL RMC PLANT  
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

Doc No 83872 186176  
Doc Date 23-12-2021  
Quote No NIL  
Quote Date 23-12-2021  
SupplyType Supply

7207255678

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

| Item Name                                                                   | Qty   | Rate     | Dis% | GST% | Amount     |
|-----------------------------------------------------------------------------|-------|----------|------|------|------------|
| 1 1013 - Building material - Ready Mix Concrete - NA - cu.<br>mtrs.<br>M-10 | 50.00 | 3,000.00 | 0.00 | 0.00 | 150,000.00 |
| Total Order Value . . .                                                     |       |          |      |      | 150,000.00 |

Rupees : One Lakh(s) Fifty Thousand Only.

## Terms and Conditions :-

Specification / Brand All items shall be of \_\_\_ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis  
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal  
Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for Plinth beam PCC use purpose .

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.

## For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other



For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

Name :

Date : / /



# Requisition Form

|                               |  |                                 |  |         |  |            |  |
|-------------------------------|--|---------------------------------|--|---------|--|------------|--|
| Company Name                  |  | Modi constructions and realtors |  | Date    |  | 22.12.2021 |  |
| Site & Phase                  |  | Nextopolis                      |  | Time    |  | 17.10      |  |
| Supplier                      |  | SL RMC PLANT                    |  | Req No. |  | 186176     |  |
| Material required before date |  | Urgent                          |  | ID No   |  | 72311      |  |

| No | Description | Size | Quantity | Units | Inward No | Date |
|----|-------------|------|----------|-------|-----------|------|
| 1  | RMC         | M 10 | 50       | M3    |           |      |
| 2  |             |      |          |       |           |      |
| 3  |             |      |          |       |           |      |
| 4  |             |      |          |       |           |      |
| 5  |             |      |          |       |           |      |
| 6  |             |      |          |       |           |      |
| 7  |             |      |          |       |           |      |
| 8  |             |      |          |       |           |      |
| 9  |             |      |          |       |           |      |
| 10 |             |      |          |       |           |      |

Remarks: For plinth beam pcc use purpose.

|              |            |              |  |
|--------------|------------|--------------|--|
| Prepared By  | S. Shravya | Approved by  |  |
| Sign. & Date | 22.12.2021 | Sign. & Date |  |

*Crmb*  
27-12-2021

*u*

|                                 |
|---------------------------------|
| APPROVED BY                     |
| 23 DEC 2021                     |
| SOHAM MODI<br>MANAGING DIRECTOR |



Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

|                   |                                     |                          |                                 |
|-------------------|-------------------------------------|--------------------------|---------------------------------|
| Company/ firm:    | Modi Constructions and Realtors LLP | Block No.:               | -                               |
| Project:          | Nextropolis                         | Flat / Villa no.:        | For plinth beam pcc use purpose |
| Supplier:         | SL RMC PLANT                        | Slab no.:                | -                               |
| Requisition nos.: | 186176                              | A. Estimated quantity:   | 50                              |
| PO nos.:          | 83872                               | B. Requisition quantity: | 50                              |
| Sign of Security  | Sign of Admin                       | Sign of Project Manager  | C. Actual quantity poured       |
| NRAS              | S. Sharma                           | MM                       | D. Difference (C-A)             |
|                   |                                     |                          | 01                              |

Details of RMC pour

| Sl. No  | Date                                                        | Time of dispatch from RMC plant | Time of receipt at site | Time of pour | Quantity poured | Batch no. | Specified wt @2400 kgs/m <sup>3</sup> | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m <sup>2</sup> | 28 days cube test strength in kN/m <sup>2</sup> |
|---------|-------------------------------------------------------------|---------------------------------|-------------------------|--------------|-----------------|-----------|---------------------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------------------|-------------------------------------------------|
| 1.      | 24.12.2021                                                  | 08:09                           | 09:12                   | 10:28        | 07              | 496       | 16800                                 | 16870                 | -                           |                                |                                               |                                                 |
| 2.      | 24.12.2021                                                  | 08:24                           | 09:20                   | 12:03        | 07              | 497       | 16800                                 | 16770                 | 30                          |                                |                                               |                                                 |
| 3.      | 24.12.2021                                                  | 08:59                           | 09:45                   | 12:00        | 07              | 498       | 16800                                 | 16880                 | -                           |                                |                                               |                                                 |
| 4.      | 24.12.2021                                                  | 09:21                           | 10:13                   | 13:18        | 07              | 499       | 16800                                 | 16690                 | 110                         |                                |                                               |                                                 |
| 5.      | 24.12.2021                                                  | 12:34                           | 14:00                   | 14:18        | 07              | 501       | 16800                                 | 16700                 | 100                         |                                |                                               |                                                 |
| 6.      | 24.12.2021                                                  | 13:14                           | 14:14                   | 15:35        | 07              | 502       | 16800                                 | 16690                 | 110                         |                                |                                               |                                                 |
| 7.      | 30.12.2021                                                  | 13:57                           | 14:45                   | 15:41        | 07              | 547       | 16800                                 | 16920                 | -                           |                                |                                               |                                                 |
| Total:  |                                                             |                                 |                         |              | 49              |           | 117600                                | 117520                | 350                         |                                |                                               |                                                 |
| Remarks | As per po ordered 50 cub meters consume only 49 cub meters. |                                 |                         |              |                 |           |                                       |                       |                             |                                |                                               |                                                 |

Note: 1. Report to be sent on a daily basis to purchase/modi.constructions.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.