

1028

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	11/1/22	Prepared by:	Sheha.
PO/WO no.	83855	PO / WO Date.	23/12/21
Supplier Name	SL RMC PLANT	PO/WO amount	205,000/-
Firm/Company	GV Research Center Pvt Ltd	Project	Pinnopolis
Sl. No.	Bill No.	Bill Date	Bill amount
1	364	31/12/21	96,350/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			96,350/-
Sl. No.	DC .No	DC. Date	MRN No.
1.			DC matches MRN
2.			☐ Yes ☐ No
3.			☐ Yes ☐ No
Amount B -Other Credits : Transportation charges			-
Amount C -Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			96,350/-
Amount E - PO / WO value:			205,000/-
Amount F - Difference (A - E): GST-18%			108,650/-
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☒ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☒ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ____/- ☒ No	
Payment - due date		17/1/22	
Remarks: - Part bill -			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Sheha	APPROVED	
Date	11/1/22	14 JAN 2022	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve POs/WOs upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 364	Dated 31-Dec-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 83855	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	23.50 cbm	3,474.58	cbm	81,652.63
	Output CGST @9 %				9 %		7,348.74
	Output SGST @9 %				9 %		7,348.74
	Less : Round Off						(-)0.11
Total				23.50 cbm			₹ 96,350.00

Amount Chargeable (in words)

INR Ninety Six Thousand Three Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	81,652.63	9%	7,348.74	9%	7,348.74	14,697.48
Total	81,652.63		7,348.74		7,348.74	14,697.48

Tax Amount (in words) : **INR Fourteen Thousand Six Hundred Ninety Seven and Forty Eight paise Only**

Remarks:
22.12.2021 to 31.12.2021

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page(s) 1 Of 1

23-12-2021 1:13:32 PM

Original / (



83855

5:35:00

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 83855 164326
Doc Date 23-12-2021
Quote No NIL
Quote Date 23-12-2021
SupplyType Supply

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	50.00	4,100.00	0.00	0.00	205,000.00

Total Order Value . . . 205,000.00

Rupees : Two Lakh(s) Five Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for sump and pump purpose .

Completion Date NA

Measurment Nil


Security Nil

Remarks Delivery at Turkapally NRK Contact Person Mr Salman-8884143372.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

Handwritten notes:
Bill no 364
23/12/21
Amount 96,350
Bt and receivable

For **G V Reserch Centers Pvt Ltd**

Authorised Signator

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Date : ____/____/____

Requisition Form

Company Name: GV Research Centers Pvt Ltd. Date: 23.12.2021
 Site & Phase: Innopolis. Time: 10.45
 Supplier: SL RMC Req. No. 164326
 Material required before date: ID No. 72304

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M30	50	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.						
12.						

PO
83855

APPROVED
 23 DEC 2021
 MINISH PARIKH
 MANAGER PROCUREMENT

Remarks: Towards sump and pump purpose.

Prepared By: Ramesh reddy Approved by: Mr. Ramesh reddy
 Sign. & Date: 23.12.2021 Sign. & Date: 23.12.2021

Note:

APPROVED BY
 23 DEC 2021
 SOHAM MODI
 MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure - B
RMC pour report(M30)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Pump & Sump Purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164326	A. Estimated quantity:	50M3
PO nos.:	83855	B. Requisition quantity:	50M3
		C. Actual quantity poured	23.5M3
		D. Difference (C-A)	26.5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.12.2021	20:47	21:10	21:22	07	493	16800	16830	-			
2.	23.12.2021	21:05	21:53	22:04	07	494	16800	16950	-			
3.	23.12.2021	21:52	22:32	22:46	4.5	495	10800	10770	-			
4.	24.12.2021	10:45	11:02	11:12	5	500	12000	12070	-			
5.												
6.												
Total:					23.5 M3		56400	56620	-			
Remarks												

Note: 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2 Report must be prepared during pour and not later 3 Report must be sent within one working day 4 Multiple report can be sent for one PO 5 Weigh all vehicles 6 6 wheelers vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7 Site to calculate shortfall 8 Maintain all reports + weighment slips + pour reports + test reports + photographs at site

APPROVED BY
28 DEC 2021
V. RAMESH NAIDU
PROJECT MANAGER
G.V.R.C.