

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 17/01/2022		Prepared by: T.D. Muneer		Serial no. 114	
Supplier name: Hi-Tech Infra projects				HO inward no.	
Firm/Company: MHPL		Project: 800-111		HO received date	
PO/WO date: 29/12/2021		PO/WO No. 84034		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	920	4/1/2022	92,500 - 00	☒ Yes ☐ No	
2.	911	31/12/2021	1,29,500 - 00	☒ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				2,22,000 - 00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				2.22,000 - 00	
Amount E - PO / WO value:				2.22,000 - 00	
Amount F - Difference (A - E):				-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment - due date		24/01/2022			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. Muneer				
Sign:					
Date	17 JAN 2022				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



Buyer (Bill to)
Modi Housing Pvt.Ltd
 5-4-187/3&4 , 1IInd Floor, M.G.Road,Secundabad, 500083.
GSTIN/UIN : 36AADCM5906D2Z0
State Name : Telangana, Code : 36
Place of Supply : Telangana

INWARD
No. 89369
Date: 6/1/01
Sign: [Signature]

SUMMIT SALES LLP
R. R. DIST.

INR Ninety Two Thousand Five Hundred Only

Tax Amount (in words) : **INR Fourteen Thousand One Hundred Ten and Sixteen paise Only**

318

HITECH INFRA PROJECTS
Hyderabad

for Hi-Tech

This is a Computer Generated Invoice

(ORIGINAL FOR RECIPIENT)



Invoice No. 911	Dated 31-Dec-21
Buyer's Order No. SOVLLP-RMC-M20-84034	Dated 29-Dec-21

5-4-187/3&4 , IInd Floor, M.G.Road,Secundabad, 500083.
GSTIN/UIN : 36AADCM5906D2Z0
State Name : Telangana, Code : 36
Place of Supply : Telangana

Summit Sales LLP
IN WARD
No. 89199
Date: 3/01
Sign: [Signature]
R.R. DIST.

HGM/GAC

HGNIGAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,09,745.65	9%	9,877.10	9%	9,877.10	19,754.20
Total	1,09,745.65		9,877.10		9,877.10	19,754.20

for Hi-Tech Infra Projects

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page(s) 1 Of 1

29-12-2021 1:12:55 PM

Or



5:44:06

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridasapally,Dammaiguda-500083

9160191602

Doc No 84034 185099
Doc Date 29-12-2021
Quote No NIL
Quote Date 29-12-2021
SupplyType Supply

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	60.00	3,700.00	0.00	0.00	222,000.00
Total Order Value . . .					222,000.00

Rupees : Two Lakh(s) Twenty Two Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact on

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material.10%ply on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent.Confirmation & check of qty to be done by site engg.Above Order for Villa no 101 to 107 CC Road laying work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at SOVLLP Cherlapally-Contact Person Mr Purshottam-9502177288.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

Name :

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Date : _/_/_

[illegible][illegible]

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	CC Road From V.no 101 to 107(Partly
Project:	SOV	Flat / Villa no.:	CC Road Work
Supplier:	Hi-tech Infra Projects	Slab no.:	-
Requisition nos.:	185099	A. Estimated quantity:	60(Partly used for Slab- I of CC Complex)
PO nos.:	84034	B. Requisition quantity:	60
Sign of Security	Sign of Admin	C. Actual quantity poured	25
		D. Difference (C-A)	35

APPROVED BY

Sign of Project Manger

05 JAN 2022

Project Manager
K. Perashotham (S.O.V.LLP)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.01.22	11.10	11.40	11.55	07	6841	16,800	16,510	-290	446/-		
2.	04.01.22	11.20	12.00	12.10	06	6842	14,400	14,360	-40	61/-		
3.	04.01.22	13.10	13.44	13.15	06	6849	14,400	14,410				
4.	04.01.22	13.31	13.59	14.10	06	6850	14,400	14,400				
5.												
6.												
7.												
8.												
9.												
10.												
Total:					25 Cumts		60,000 Kgs	59,680 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-2
Project:	SOV	Flat / Villa no.:	Commercial Complex
Supplier:	Hi-tech Infra Projects	Slab no.:	Slab-2
Requisition nos.:	185099	A. Estimated quantity:	60 Cu Mtrs
PO nos.:	84034	B. Requisition quantity:	60 Cu Mtrs
Sign of Security	Sign of Admin	C. Actual quantity poured	35 Cu Mtrs
		D. Difference (C-A)	25 Cu Mtrs

APPROVED BY
Sign of Project Manager

05 JAN 2022

Project Manager
K. Purushotham (S.O.V.LLP)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	29.12.21	18:40	19:10	19:30	7	6700	16,800	16,230	-570	877/-		
2.	29.12.21	18:50	19:20	19:50	7	6701	16,800	16,850				
3.	29.12.21	19:00	19:30	20:15	7	6702	16,800	16,790				
4.	29.12.21	19:10	19:46	20:35	7	6703	16,800	17,130				
5.	29.12.21	19:20	19:59	20:45	7	6705	16,800	16,950				
6.												
7.												
8.												
9.												
10.												
Total:					35		84,000 Kgs	83,950 kgs				

Remarks

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit