

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 25/1/22		Prepared by: <i>Pankajkar</i>		Serial no. 187/	
Supplier name: <i>Ss Ashhad Steels</i>				HO inward no.	
Firm/Company: <i>MPL</i>		Project: <i>MPL</i>		HO received date	
PO/WO date: 25/1/22		PO/WO No. 84724		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1356	21/1/22	1,75,443-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			1,75,443-00
Proof of delivery by way of ☒ DCs/bill ☒ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☒ Yes ☐ No
Amount B –Other Credits : Transportation charges			—
Amount C –Other Debits :			—
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,75,443-00
Amount E – PO / WO value:			1,74,050-00
Amount F – Difference (A – E):			1393-00
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		30/1/22	
Remarks:			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:		<i>Pankajkar</i>			
Sign:		<i>[Signature]</i>			
Date		25 JAN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



17, 1st Floor, H.M. Ishaque Estate
M.G.Road, Secunderabad.
GSTIN/UIN: 36ADZPG3609B1ZK
State Name : Telangana, Code : 36
E-Mail : sriarihantsteels@gmail.com

5-4-187/3 & 4, II Floor M.G.Road
Secunderabad
GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36
Place of Supply : Telangana

Invoice No.	e-Way Bill No.	Dated
1356/21-22	181426939074	21-Jan-22
Delivery Note	Mode/Terms of Payment	
1356		
Reference No. & Date.	Other References	
Buyer's Order No.	Dated	
84724/178324	20-Jan-22	
Dispatch Doc No.	Delivery Note Date	
	21-Jan-22	
Dispatched through	Destination	
BY Road		
Bill of Lading/LR-RR No.	Motor Vehicle No.	
	AP 04 TU 4364	
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Bars 721420 CGST @ 9% SGST @ 9% Round Off	721420	2.520 TN	59,000.00	TN	1,48,680.00 13,381.20 13,381.20 0.60
Total			2.520 TN			₹ 1,75,443.00

E. & O.E

INR One Lakh Seventy Five Thousand Four Hundred Forty Three Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	1,48,680.00	9%	13,381.20	9%	13,381.20	26,762.40
Total	1,48,680.00		13,381.20		13,381.20	26,762.40

Tax Amount (in words) : **INR Twenty Six Thousand Seven Hundred Sixty Two and Forty paise Only**

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.

Branch & IFS Code: **Mumabi & DBSS0IN0811**

for Sri Arihant Steels

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

This is a Computer Generated Invoice



Subject to Secunderabad Jurisdiction



SRI ARIHANT STEELS

Iron & Steel, Hardware & Project Suppliers

17, F.F., H.M. Ishaque Estate, M.G. Road, Secunderabad - 500 003.

Office : 040-48512299, E-mail : sriarhantsteels@gmail.com

GSTIN : 36ADZPG3609B1ZK

No. 1356

DELIVER CHALLAN / TAX INVOICE

Date : 21.01.22

Quotation No. <u>Verbal</u>	P.O. No. : <u>84724 / 178324</u>
Quotation Date : <u>20.01.22</u>	P.O. Date : <u>20.01.22</u>
Vehicle No : <u>AP 04 TU 4364</u>	Way Bill No. : <u>181426939074</u>
Details of Receiver (Billed to) <u>Modi Properties Pvt Ltd.</u> <u>5-4-181/3 & 4, IInd Floor MG Road</u> <u>Secunderabad-03</u> GSTIN : <u>36AABCMH761E12M</u>	Details of Consignee (Shipped to) <u>May Flower Platinum</u> <u>Sy 82/1, Nacharam</u> <u>Mallapur, Hyderabad-500051</u> <u>7680971999</u>

S.No.	DESCRIPTION	HSN/SAC	Quantity	Units	Rate	Amount
1)	TMT bars 8mm	721420	2.520	Mts	59000	148680
					CGst 9%	13381 20
					SGst 9%	13381 20
					Round off	0 60
						<u>175443 00</u>

**Terms Conditions**

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
3. After Due date Credit charges will be charged @24% PA., or 40/- Rs. PMT till the date of receipt which ever is higher
4. UDYAM : UDYAM-TS-02-0006685

For SRI ARIHANT STEELS

Authorised Signatory

Purchase Order

Page(s) 1 Of 1

20-01-2022 14:26:01



84724

08.01.22 11:53:28

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003

GSTIN 36ADZPG3609B1ZK

66382042/27816848

9246825558

Doc No	84724	178324
Doc Date	20-01-2022	
Quote No	NIL	
Quote Date	20-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	2,500.00	59.00	0.00	18.00	174,050.00
Total Order Value . . .					174,050.00
Rupees : One Lakh(s) Seventy Four Thousand Fifty Only.					

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Unloading Including.Above material for Lower Basement VDF Steel Reinforcement work purpose.

Completion Date Nil

Measurment lock

Security Nil

Remarks Delivery at Mallapur Contact Person Mr Subba Reddy-7674808777.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

APPROVED BY
20 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name : _____


Date : __/__/__

Requisition Form - Steel		MPL		Site & Phase		MFP			
Company		178324		Req. Date		18.01.2022			
Req. no.		21.01.2022		ID no.		73084			
Material required before		B. Nandini		Approved by (sign):		Subba Reddy			
Prepared by:									
Flat / Block no:				For Lower Basement VDF Steel Reinforcement work purpose					
S No.	Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	535.00	0.00	535.00	2503.80	591		
2	Steel	10 mm	0.00	0.00	0.00	0.00			
3	Steel	12 mm	0.00	0.00	0.00	0.00			
4	Steel	16 mm	0.00	0.00	0.00	0.00	80	24	
5	Steel	20 mm	0.00	0.00	0.00	0.00	84	24	
6	Steel	25 mm	0.00	0.00	0.00	0.00			
7	Steel	32 mm	0.00	0.00	0.00	0.00			
8	Binding Wire	20 gauge	NA	NA	0.00	0.00			
Total						2503.80			
Notes: Please Send Straight Bars as we dont have much space for stocking at site.									
1	Binding wire is generally 25 kgs per ton.								
2	Order footing steel for one block or core at a time.								
3	Order steel for slab along with steel for next column on completion of beam bottom.								
4	Do not order excess steel. Do not order steel in advance.								

APPROVED BY
20 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
20 JAN 2022
MINISH PARIKH
MANAGER PROCUREMENT

Tor Steel Delivery Report

Company/ firm:	Modi Properties Pvt Ltd	Test report attached	Yes	A. PO quantity (in kgs)	2500
Project:	May Flower Platinum	DCs attached	Yes	B. Gross vehicle weight	4720
Block/ Villa No.:	Lower Basement Purpose	Weighment slips attached	Yes	C. Net vehicle weight	2200
Requisition nos.:	178324	Total quantity received	Yes	D. Actual quantity delivered (B-C)	2520
PO No(s).	Sri Arihant Steels	Close PO	Yes	E. Difference (D-A)	+20
Supplier:		Vehicle no.	AP04TU4364	MRN No.	102615
Delivery date	22.01.2022	Delivery time	08:30	Inward no.	18572
Sign of security	NIZAM	Sign of Admin		Sign of Project manager	
Date	24/01/2022	Date	24/01/22	Date	24/01/2022

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered (kgs)
1.	8 mm	4.50	555	2520
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.63	-	-
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Other	-		
Total:				2520
Remarks:	DC NO : 1356			

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.