

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 28/1/22		Prepared by: T.D. A. Muneer		Serial no. 062061	
Supplier name: Cemen Infrg				HO inward no.	
Firm/Company: MHPCL		Project: SDD-111		HO received date	
PO/WO date: 18/1/22		PO/WO No. 84571		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	98	26/1/22	22,200-00	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			22,200-00
Proof of delivery by way of: ☐ DCs/bill ☒ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			22,200-00
Amount E – PO / WO value:			29,600-00
Amount F – Difference (A – E):			-7,400-00
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		21/1/22	
Remarks: Short received and P.O. closed. RMC pour report is attached.			

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. A. Muneer				
Sign:					
Date	28/1/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	CC Complex Col-3
Project:	SOV	Flat / Villa no.:	CC Complex Col-3
Supplier:	Cemex Infra	Slab no.:	-
Requisition nos.:	185110	A. Estimated quantity:	08 ✓
PO nos.:	84571	B. Requisition quantity:	08 ✓
Sign of Security	Sign of Admin <i>Munakshi</i>	Sign of Project Manager <i>[Signature]</i> 18 JAN 2022	C. Actual quantity poured 06 ✓
			D. Difference (C-A) 02 ✓

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	12.01.22	11:25	11:40	12:00	06 ✓	021	14,400	14,420	-	-		
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					06 Cumts ✓		14,400 Kgs	14,420 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Tax Invoice

CEMEX INFRA

Sy.No 312 Rampally Vill
Keesara Mdl, Medchal Dist-501 301
Phone No:8367099999
GSTIN/UIN: 36AANFC3197R1ZJ
State Name : Telangana, Code : 36
E-Mail : cemexinfra9@gmail.com
Buyer

Modi Housing Pvt Ltd

5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad
500003
GSTIN/UIN : 36AADCM5906D1ZP
State Name : Telangana, Code : 36

Invoice No.	Dated
98	26-Jan-2022
Delivery Note	Mode/Terms of Payment
Supplier's Ref.	Other Reference(s)
21	
Buyer's Order No.	Dated
84571 185110	17-Jan-2022
Despatch Document No.	Delivery Note Date
Despatched through	Destination
Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Dump Ready Mix Concrete		6.00 cum	3,135.59	cum	18,813.54
	SGST			9 %		1,693.22
	CGST			9 %		1,693.22
	Round Off					0.02
Total			6.00 cum			Rs 22,200.00

Amount Chargeable (in words)

E. & O.E

INR Twenty Two Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	18,813.54	9%	1,693.22	9%	1,693.22	3,386.44
Total	18,813.54		1,693.22		1,693.22	3,386.44

Tax Amount (in words) : INR Three Thousand Three Hundred Eighty Six and Forty Four paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA
A/c No. : 261611100001529
Branch & IFS Code : RAMPALLE & UBIN0820162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

17-01-2022 11:54:01 AM

Origin



08.01.22 11:50:02

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	84571	185110
Doc Date	17-01-2022	
Quote No	NIL	
Quote Date	17-01-2022	
SupplyType	Supply	

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	8.00	3,700.00	0.00	0.00	29,600.00
Total Order Value . . .					29,600.00

Rupees : Twenty Nine Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for CC Coloum-3 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Cherlapally Contact Person Mr Purshottam-9502177288.

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

17/01/2022

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : __/__/__

Requisition Form

Company Name:		MHPL SOV III		Date:		11-01-22	
Site & Phase :		Silver Oak Villas-III		Time:		12.00	
Supplier				Req. No.		185110	
Material required before date:			Urgent		ID No.		
					72876		
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25	8	Cum			
2							
3							
4							
5							
6							
7							
8							
9							
10							

Cement
Po
84571

APPROVED
 17 JAN 2022
 MINISH PARIKH
 MANAGER PROCUREMENT

Remarks: -For CC column -3 purpose.

Prepared By	Ch. Pranavi	Approved by	
Sign. & Date	11-01-22	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Company Name:		MHPL SOV III		Date:			
Site & Phase :		Silver Oak Villas III		Time:			
Supplier				Req. No.			
Material required before date:					ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	

Remarks:

Prepared By		Approved by	
Sign. & Date		Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.