

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 28/1/22		Prepared by: T. D. A. P. P. P.		Serial no. 002002	
Supplier name: Cemelex Dupra				HO inward no.	
Firm/Company: MHPL		Project: Govt III		HO received date	
PO/WO date: 22/1/22		PO/WO No. 84772		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	97	26/1/22	57,600-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		57,600-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:		Proof of delivery matches MRN ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges		—
Amount C – Other Debits :		—
Amount D (D=A+B-C) – Amount to be credited to the supplier:		57,600-00
Amount E – PO / WO value:		57,600-00
Amount F – Difference (A – E):		—
Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date	31/1/22	
Remarks: RMC Pour report is attached.		

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T. D. A. P. P. P.				
Sign:					
Date	28/1/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	Nalla
Project:	SOV-III	Flat / Villa no.:	South Side Village nalla PCC Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	185118	A. Estimated quantity:	18 Cu Mtrs
PO nos.:	84772	B. Requisition quantity:	18 Cu Mtrs
Sign of Security	Sign of Admin	C. Actual quantity poured	06 Cu mtrs
		D. Difference (C-A)	12 Cu mtrs

APPROVED BY

28 JAN 2022
Project Manager
K. Purshotham (S.O.V.LLP)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.01.22	14:50	15:21	15:40	6 cu mtrs	067	14,400 Kgs	14,520 Kgs				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
11.												
Total:					06 cumtrs		14,400 Kgs	14,520 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Nalla
Project:	SOV-III	Flat / Villa no.:	South Side Village nalla PCC Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	185118	A. Estimated quantity:	18 Cu Mtrs ✓
PO nos.:	84772	B. Requisition quantity:	18 Cu Mtrs ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	12 Cu mtrs ✓
		D. Difference (C-A)	6 Cu mtrs ✓

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.01.22	15:55	16:21	16:40	6 cu mtrs ✓	048	14,400 Kgs	14520 Kgs	✓			
2.	24.01.22	16:30	17:07	17:30	6 cu mtrs ✓	049	14,400 Kgs	14550 Kgs	✓			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
11.												
Total:					12 cumtrs ✓		28,800 Kgs	29,070 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	97	26-Jan-2022
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	49 TO 67	
	Buyer's Order No.	Dated
	84772 TO 185118	22-Jan-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M15 Dump Ready Mix Concrete		18.00 cum	2,711.86	cum	48,813.55
	SGST			9 %		4,393.22
	CGST			9 %		4,393.22
	Round Off					0.01
Total			18.00 cum			Rs 57,600.00

Amount Chargeable (in words)

E. & O.E

INR Fifty Seven Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
	48,813.55	9%	4,393.22	9%	4,393.22	8,786.44
Total	48,813.55		4,393.22		4,393.22	8,786.44

Tax Amount (in words) : **INR Eight Thousand Seven Hundred Eighty Six and Forty Four paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0820162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA
 Authorised Signatory

This is a Computer Generated Invoice



Requisition Form

Company Name:		MHPL SOV III		Date:		21-01-2022	
Site & Phase :		Silver Oak Villas-III		Time:		12.00	
Supplier				Req. No.		185118	
Material required before date:			Urgent		ID No.		73171

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M15	18	cum	3,200/-	
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remark: For south side nalla purpose

Prepared By	Ch. Pranavi	Approved by
Sign.& Date	21-01-2022	Sign. & Date

APPROVED

22 JAN 2022

MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY

22 JAN 2022

SOHAM MODI
MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

22-01-2022 11:08:45 AM



84772

08.01.22 11:53:28

From Company : **Modi Housing Pvt.Ltd**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
8367099999
9848210686

Doc No	84772	185118
Doc Date	22-01-2022	
Quote No	NIL	
Quote Date	22-01-2022	
SupplyType	Supply	

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	18.00	3,200.00	0.00	0.00	57,600.00
Total Order Value . . .					57,600.00

Rupees : Fifty Seven Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288.

Sy .No.11,12,14,15,16,17,18 , 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.

Transportation Cost Included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for south side nala purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other

APPROVED BY

22 JAN 2022

SOHAM MODI
MANAGING DIRECTOR

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

22/01/2022

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date : _/_/