

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	28/1/22	Prepared by	T.D. Muneey	Serial no.	- 195
Supplier name	KPR Infra	HO inward no.			
Firm/Company	MRP LLP	Project	NH	HO received date	
PO/WO date	18/12/21	PO/WO No.	83722	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	117	23/12/21	24,600-00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges): 24,600-00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
-----------	--	-------------------------------	--

Amount B - Other Credits : Transportation charges -

Amount C - Other Debits : 400 Kgs Steel received 683-00

Amount D (D=A+B-C) - Amount to be credited to the supplier: 23,917-00

Amount E - PO / WO value: 24,600-00

Amount F - Difference (A - E): -

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No - wait for balance material ☐ Other

Payment - due date 31/1/22

Remarks: Pour report is attached.

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. Muneey				
Sign:					
Date	28/1/22	28 JAN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

NOTE: Above Bill was raised wrongly which was not accepted by Accounts, we got new Bill's & forwarded.

28/1/22

From: D Murthy
Sent: 28 January 2022 10:35
To: kprinfra7@gmail.com
Cc: ngh-const@modiproperties.com; Minish .
Subject: Deduction - Reg.

To,

Dear Mr. Purshottam,

We received less quantity against your D.C. no. 031, dt. 16/12/2021 for 400kgs respectively, against our PO no. 83722. We are deducting for the same of Rs. 683/-.

Regards,

T Dakshina Murthy

Purchase Officer | +91 95022 88044 | purchase@modiproperties.com
Modi Properties & Investments Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi realty pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	KPR infra	Slab no.:	-
Requisition nos.:	181785	A. Estimated quantity:	06 cu.m
PO nos.:	83722	B. Requisition quantity:	06 cu.m
		C. Actual quantity poured	06 cu.m
		D. Difference (C-A)	0 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.12.21	-	10:45	18:39	6 cu.m	031	14400	14000	400	683/-	-	-
2.									-	-	-	-
3.									-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.												
8.												
9.												
10.												
Total:					6 cu.m							
Remarks	PO completed											

APPROVED BY

28 DEC 2021

G. VIJAY RAJ
NILGIRI HEIGHTS

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not after. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Tax Invoice

Purchase Order

Page(s) 1 Of 1

18-12-2021 12:04:08 PM

Orig



83722

15.12.21 11:28:55

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details			
KPR INFRA	Doc No	83722	181785
H NO	Doc Date	18-12-2021	
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga	Quote No	NIL	
na.	Quote Date	18-12-2021	
9640496402	SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

report of Bill received

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	6.00	4,100.00	0.00	0.00	24,600.00
Total Order Value . . .					24,600.00

Rupees : Twenty Four Thousand Six Hundred Only.

Terms and Conditions :-

Specification / Brand	All items shall be of ___ brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Next Day.
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Nil
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	NIL
Other Terms	Payment as per actual receipt of material.Above material for Block-A-Lift coloums casting purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Pocharam NGH Contact Person Mr Vijay-9849497484.

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name :

18/12/2021

Accepted the above Terms And Conditions

For **KPR INFRA**

Name :

Date : _/_/

Requisition Form

1564

Company Name:		Modi Realty Pocharam LLP		Date:		16-12-2021	
Site & Phase :		Niligiri Heights		Time:		11:03	
Supplier:				Req. No.		181785	
Material required before date:		18.12.21		ID No.		72137	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M30 Grade	06	CUM			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For Block - A - Lift Columns casting Purpose							
Prepared By		Vijay Raj		Approved by			
Sign. & Date		16.12.2021		Sign. & Date			

70/83722

APPROVED
18 DEC 2021
MINISH PARIKH
MANAGER PROCUREMENT

Note: On receipt of material at site write inward number and date in last 2 columns.