

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	01/02/2022	Prepared by	MINISH	Serial no.	2110
Supplier name	Akash Steels.			HO inward no.	
Firm/Company	GVDL	Project	Ganopolis	HO received date	
PO/WO date	18/01/2022	PO/WO No.	84621	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0483	20/01/2022	12,36,845/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				12,36,845/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Steel report attached.			Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				12,36,845/-	
Amount E – PO / WO value:				9,58,964/-	
Amount F – Difference (A – E):				2,77,881/-	
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		21/02/2022.			
Remarks: 2,890 kg's excess received.					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

IRN : 5235526ddca905076e213c02011cf8a62f9a5806-
f453b2b1e032d116e0fc2003
Ack No. : 112212383126138
Ack Date : 20-Jan-22



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated AS/2021-22/0483 20-Jan-22
	Delivery Note Mode/Terms of Payment 30 DAYS
Reference No. & Date. Other References	
Buyer's Order No. Dated	
Dispatch Doc No. Delivery Note Date PO NO : 84621/13451 18-Jan-22	
Dispatched through Destination	
Bill of Lading/LR-RR No. Motor Vehicle No. MH40AK3377	
Terms of Delivery Turkapally Telangana	
Consignee (Ship to) GV DISCOVERY CENTERS PRIVATE LIMITED Soham Mansion 5-4-187/3 and 4 2nd M G Road Secundrabad GST NO : 36AAHCG4940K1ZC GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	
Buyer (Bill to) GV DISCOVERY CENTERS PRIVATE LIMITED Soham Mansion 5-4-187/3 and 4 2nd M G Road Secundrabad GST NO : 36AAHCG4940K1ZC GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 10 mm	721420	7.780 MT	55,600.00	MT	4,32,568.00
2	TMT Rebars Hsn Code 721420 12 mm	721420	2.110 MT	54,600.00	MT	1,15,206.00
3	TMT Rebars Hsn Code 721420 32 mm	721420	9.000 MT	55,600.00	MT	5,00,400.00
						10,48,174.00
Output CGST @ 9%						94,335.66
Output SGST @ 9%						94,335.66
Less : Round Off						(-)0.32
Total			18.890 MT			₹ 12,36,845.00

Amount Chargeable (in words) E. & O.E
RUPEE Twelve Lakh Thirty Six Thousand Eight Hundred Forty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	
721420	10,48,174.00	9%	94,335.66	9%	94,335.66	1,88,671.32
Total	10,48,174.00		94,335.66		94,335.66	1,88,671.32

Tax Amount (in words) : **RUPEE One Lakh Eighty Eight Thousand Six Hundred Seventy One and Thirty Two paise Only**

Company's PAN : **AAEFA2074L**

Declaration
 1.We declare that this invoice shows actual price of goods described and that all particulars are true and correct.2 Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details
 A/c Holder's Name: **AKASH STEELS**
 Bank Name : **HDFC Bank-CC A/c**
 A/c No. : **50200013684100**
 Branch & IFS Code: **Vivekananda Nagar & HDFC0001639**
 for AKASH STEELS

Authorised Signatory



Purchase Order

Page 1 of 1

18-01-2022 12:24:31 PM



84621

08.01.22 11:50:03

From Company : **G V Discovery Center Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Man 11, MG Road, Secunderabad-50003
G S T No. : 36AAHCG4940K1ZC

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223
9989000054

Doc No	84621	13451
Doc Date	18-01-2022	
Quote No	NIL	
Quote Date	18-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8114 - Steel - rebar - TMT - 10mm - kgs	5,000.00	55.60	0.00	18.00	328,040.00
2 8115 - Steel - rebar - TMT - 12mm - kgs	2,000.00	54.60	0.00	18.00	128,856.00
3 8119 - Steel - rebar - TMT - 32mm - kgs	9,030.00	55.60	0.00	0.00	502,068.00
Total Order Value . . .					958,964.00

Rupees : Nine Lakh(s) Fifty Eight Thousand Nine Hundred Sixty Four Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location 119, 191 Synergy Square 1

Phone. -

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for 191 Slab-2 & Coloum-3 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVDC Contact Person Mr Narsing Rao-9703020722.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other



For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Akash Steels**

Name : 18/01/2022

Name : _____

Date : ____/____/____

Requisition Form - Steel							
Company		GV Discovery center pvt ltd		Site & Phase		Genopolis	
Req no		13451		Req Date		13 01 22	
Material required before		urgent		ID no		72946	
Prepared by		G Rajesh Babu		Approved by (sign)		K Narsing rao	
Flat Block no		For 191 Slab 2 & Column 3					

S No	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	0.00	0.00	0.00	0.00		
2	Steel	10 mm	676.00	0.00	676.00	5002.40	55/60	
3	Steel	12 mm	188.00	0.00	188.00	2004.08	54/60	
4	Steel	16 mm		0.00	0.00	0.00		
5	Steel	20 mm		0.00	0.00	0.00		
6	Steel	25 mm		0.00	0.00	0.00		
7	Steel	32 mm	119.00	0.00	119.00	9026.15	55/60	
8	Binding Wire	20 gauge		0.00				
Total						16032.63		

Notes								
1 Binding wire is generally 25 kgs per ton								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								

[Handwritten Signature]

APPROVED
18 JAN 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
13 JAN 2022
BHARAT VARUR
PROJECT MANAGER
G.V.D.C.

[Handwritten Signature]

APPROVED BY
19 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

[Handwritten Signature]

Tor Steel Delivery Report

Company/ firm:	G v discovery center	Test report attached	Yes / No	A. PO quantity (in kgs)	16,032 ✓
Project:	Genopolis	DCs attached	Yes / No	B. Gross vehicle weight	32,150 ✓
Block/ Villa No.:		Weighment slips attached	Yes / No	C. Net vehicle weight	13,330 ✓
Requisition nos.:	13451	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	18,820 ✓
PO No(s).	84621	Close PO	Yes / No	E. Difference (D-A)	2788 ✓
Supplier:	Akash steels	Vehicle no.	MH40AK3377	MRN No.	-
Delivery date	21.01.2022	Delivery time	11.30 AM	Inward no.	1120
Sign of security		Sign of Admin		Sign of Project manager	
Date	22.01.2022	Date	22.01.2022	Date	22.01.2022

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	10 MM	7.50	1,037	7,780 KGS ✓
2.	12 MM	10.67	198	2,110 KGS ✓
3.	32 MM	75.85	119	9000 KGS ✓
4.				
5.				
6.				
7.				
8.				
Total:			1354	18,890 KGS ✓
Remarks:				

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.

