

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	1/2/22	Prepared by	Banbhpke	Serial no.	2182
Supplier name	SL RMC Plant			HO inward no.	
Firm/Company	GNRC	Project	Imps 14	HO received date	
PO/WO date	23-12-21	PO/WO No.	83837	Scan ID:	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	363	3/12/21	1,20,400-00	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,20,400-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:			Proof of delivery matches MRN	☐ Yes ☒ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,20,400-00	
Amount E – PO / WO value:				2,58,000-00	
Amount F – Difference (A – E):				1,37,600-00	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		8/2/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:		Banbhpke			
Sign:					
Date		01 FEB 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 363	Dated 31-Dec-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 83837	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38345010	18 %	28.00 cbm	3,644.07	cbm	1,02,033.96
	Output CGST @9 %				9 %		9,183.06
	Output SGST @9%				9 %		9,183.06
	Less : Round Off						(-)0.08
	Total			28.00 cbm			₹ 1,20,400.00



Amount Chargeable (in words) E. & O.E

INR One Lakh Twenty Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38345010	1,02,033.96	9%	9,183.06	9%	9,183.06	18,366.12
Total	1,02,033.96		9,183.06		9,183.06	18,366.12

Tax Amount (in words) : **INR Eighteen Thousand Three Hundred Sixty Six and Twelve paise Only**


Remarks:
17.12.2021 to 31.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order

Page(s) 1 23-12-2021 10:36:19 AM

Original



5:35:00

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT
Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

Doc No 83837 164303
Doc Date 23-12-2021
Quote No NIL
Quote Date 23-12-2021
SupplyType Supply

7207255678

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-35	60.00	4,300.00	0.00	0.00	258,000.00
Total Order Value . . .					258,000.00

Rupees : Two Lakh(s) Fifty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company
Payment Terms Within 30 days of delivery.
Tax All taxes included in above price.
Delivery Date Next Day.
Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244
Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.
Transportation Cost Included in the above price.
Warranty Nil
Advance Paid NIL
Other Terms Payment will be made only after inspection of material.Above material for 5600H Block purpose .
Completion Date NA
Measurment Nil
Security Nil
Remarks Delivery at Turkapally NRK Contact Person Mr Salman-8884143372.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other



part bill -
Bill no:- 363 , dt:- 31/12/21
amount:- 1,20,000/-
Bal. amount receivable.

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name : _____

Name : _____

Date : ___/___/___

Requisition Form

Company Name:		GV Research Centers Pvt Ltd.		Date:		18.12.2021	
Site & Phase:		Innopolis		Time:		11.00	
Supplier:				Req. No.		164303	
Material required before date:		20.12.2021		ID No.		72207	

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M35	60	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

Remarks: Towards 5600H block purpose

Prepared By	Salman	Approved by	Mr. Ramesh reddy
Sign. & Date	18-12-21	Sign. & Date	18.12.2021

Note:



[Handwritten signature]

Internal memo no. 903/35/A
Annexure - B
RMC pour report(M3)

Company/ firm:	GV Research Center Pvt Ltd.	Block No.:	5600H Block Purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164303	A. Estimated quantity:	60M3
PO nos.:	83837	B. Requisition quantity:	60M3
		C. Actual quantity poured	28M3
		D. Difference (C-A)	32M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.12.2021	18:14	18:24	18:45	07	435	16800	16600	-			
2.	18.12.2021	19:06	19:46	20:01	07	436	16800	16690	-			
3.	22.12.2021	14:15	14:35	14:56	07	460	16800	16690	-			
4.	22.12.2021	16:10	16:25	16:42	07	470	16800	16520	280			
5.												
6.												
Total:					28 M3		67200	66500	280			
Remarks												

Note 1 Report to be sent on a daily basis to purchase department and report on the project website. 2 Report must be prepared during pour and not later. 3 Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weight of 10 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7 Site to calculate shortfall in original report + weighment slips + pour reports + test reports + photographs at site.

28 DEC 2021
V. RAMESH REDDY
PROJECT MANAGER
G.V.R.C.