

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	1/2/22	Prepared by	Barbhar	Serial no.	2183
Supplier name	BL RMC Plant			HO inward no.	
Firm/Company	Byre	Project	Impolts	HO received date	
PO/WO date	18/11/21	PO/WO-No:	82714	Scan ID:	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	369	31/12/21	57,400	☐ Yes ☐ No	
2.	331	6/12/21	2,13,200	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				2,70,600-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:				Proof of delivery matches MRN	☐ Yes ☐ No
Amount B - Other Credits : Transportation charges					
Amount C - Other Debits :					
Amount D (D=A+B-C) - Amount to be credited to the supplier:				2,70,600-00	
Amount E - PO / WO value:				3,28,000-00	
Amount F - Difference (A - E):				57,400-00	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment - due date		8/2/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:		Barbhar			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpeta (M) Medchal(D) GSTIN:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : sirmcplant@gmail.com	Invoice No. 369 Supplier's Ref. 82714 Buyer's Order No. Terms of Delivery	Dated 31-Dec-2021 Mode/Terms of Payment Other Reference(s) Dated
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate per	Amount
1	M30	38245010	18 %	14.00 cbm	3,474.58	cbm 48,644.12
	Output CGST @9 %				9 %	4,377.97
	Output SGST @9%				9 %	4,377.97
	Less : Round Off					(-)0.06
	Total			14.00 cbm		₹ 57,400.00

Amount Chargeable (in words)

INR Fifty Seven Thousand Four Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total
			Rate	Amount	Rate	Amount	Tax Amount
		48,644.12	9%	4,377.97	9%	4,377.97	8,755.94
38245010	Total	48,644.12		4,377.97		4,377.97	8,755.94

Tax Amount (in words) : **INR Eight Thousand Seven Hundred Fifty Five and Ninety Four paise Only**

Remarks:

09.12.2021 to 31.12.2021

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002318

002319
ANT for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Internal memo no 903/35/A

Annexure - B

RMC pour report(M30)

Company/ Firm	GV Research Centers Pvt Ltd	Block No.:	Sump and Sump Purpose
Location:	Innopolis	Flat / Villa no.:	
Project:	SL RMC PLANT	Slab no.:	
Estimation nos.:	164152	A. Estimated quantity	80M3
Est.:	82714	B. Requisition quantity	80M3
		C. Actual quantity poured	118M3
		D. Difference (C-A)	38M3

of RMC pour

[illegible]

AS per PO 80M3 but Extra Consumed quantity 38 M3.

Table 7. Size to calculate the null χ^2 Method of original report + weighted size + peer reports + best reports + best reports + best reports of all



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin: 36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G.V Reserch Centers Pvt Ltd
5-4-187/3&4 ,2nd Floor
Soham Mansion ,
MG Road , Secundrabad-500003
GSTIN/UIN : 36AAHCG4562D1ZP
State Name : Telangana, Code : 36

Invoice No.

331

Dated

6-Dec-2021

Mode/Terms of Payment

Supplier's Ref.

82714

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	52.00 cbm	3,474.58	cbm	1,80,678.16
	Output CGST @9 %					9 %	16,261.03
	Output SGST @9%					9 %	16,261.03
	Less : Round Off						(-)-0.22
	Total			52.00 cbm			₹ 2,13,200.00

Amount Chargeable (in words)

INR Two Lakh Thirteen Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,80,678.16	9%	16,261.03	9%	16,261.03	32,522.06
Total	1,80,678.16		16,261.03		16,261.03	32,522.06

Tax Amount (in words) : INR Thirty Two Thousand Five Hundred Twenty Two and Six paise Only

Remarks:

27.11.2021 to 03.12.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

RMC pour report(M30)

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	80 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	80 Cub Mtrs
Footings :	Towards Sump & Pump	PO Nos.	82714	C. Actual quantity poured:	100 Cub mtrs
Requisition nos.:	164152	Supplier:	SL RMC	D. Difference (C-A):	24 cub mtrs
Sign of security	Rajesh	Sign of Admin	Sidwi	Sign of Project manager	
Date	07.12.2021	Date	07.12.2021	Date	07.12.2021

Note:
1.

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	27.11.2021	15:50	07	125	16800	16690	110	7239	100145
2.	27.11.2021	18:18	07	127	16800	16730	70	7240	100146
3.	27.11.2021	7:50	07	128	16800	16750	50	7241	100147
4.	27.11.2021	9:17	07	129	16800	16590	210	7242	100148
5.	02.12.2021	19:07	07	218	16800	16750	50	7299	100156
6.	02.12.2021	19:21	07	219	16800	16700	100	7300	100157
7.	02.12.2021	22:01	04	220	9600	9750	-	7301	100284
8.	03.12.2021	11:09	06	230	14400	14500	-	7314	100158
9.									
Total:			52m3		124800	124460	590		
Remarks:	24 M3 is extra consumed								

Report to be sent on completion of each slab or footing for a block or villa 2 Report must be sent within one working day with relevant documents attached 3 Weigh all vehicles 4 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill 5 Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil 6 Ensure that relevant totals are entered

Purchase Order

Page(s) 1 Of 1

18-11-2021 12:01:52 PM

Ori



82714

12.11.21 5:08:07

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No	82714	164152
Doc Date	18-11-2021	
Quote No	NIL	
Quote Date	18-11-2021	
SupplyType	Supply	

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	80.00	4,100.00	0.00	0.00	328,000.00
Total Order Value . . .					328,000.00

Rupees : Three Lakh(s) Twenty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand	All items shall be of ___ brand/company
Payment Terms	Within 30 days of delivery.
Tax	All taxes included in above price.
Delivery Date	Next Day.
Delivery Location	Innopolis Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana Phone. Mr. Sanjay - 9502288244
Penalty For Delay	5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	NIL
Other Terms	Payment will be made only after inspection of material.Above material for sump and pump purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **SL RMC PLANT**

part bill!

bill No: 313

bill dt: 2/12/21

bill am: 2,41,900

bill Bal. Amount to be receivable

part bill -

Bill no: 369

dt: 31/12/21

amount: 57,400/-

Bal amount receivable

Requisition Form

139

Company Name:		GV Research Centers Pvt Ltd		Date:		17-11-21	
Site & Phase :		Innopolis		Time:		6:00	
Supplier				Req. No.		164152	
Material required before date:				ID No.		71283	
No	Description	Size	Quantity	Units	Inward No	Date	
1.	RMC	M30	80	M3			
2.							
3.							
4.							
Remarks: Towards Sump and pump purpose							
Prepared By :		Salman		Approved by		Mr. Ramesh reddy	
Sign. & Date :		17-11-21		Sign. & Date		17-11-21	

Note: Sir/Madam

Already we has been used 10m3(SLRMC)

PO
82714

APPROVED
18 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

✓
APPROVED BY
18 NOV 2021
SOHAM MODI
MANAGING DIRECTOR