

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 21/2/22		Prepared by: T.D. Nigam		Serial no. 2195	
Supplier name: KPR Inrg				HO inward no.	
Firm/Company: MRP Up		Project: NGH		HO received date	
PO/WO date: 9/10/21		PO/WO No: 81539		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	73	13/11/21	1,32,600-00	☒ Yes ☐ No	
2.	69	12/10/21	1,36,500-01	☒ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				2,69,100-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				2,69,100-00	
Amount E - PO / WO value:				5,85,000-00	
Amount F - Difference (A - E):				-3,15,900-00	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment - due date		7/2/22			
Remarks: Pour report is attached. Short received and P.O. Closed					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	T.D. Nigam				
Sign:					
Date	21/2/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	CA
Project:	Nilgiri heights	Flat / Villa no.:	-
Supplier:	KPR infra	Slab no.:	-
Requisition nos.:	181727	A. Estimated quantity:	150 cu.m
PO nos.:	81539	B. Requisition quantity:	150 cu.m
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			69 cu.m
		D. Difference (C-A)	81 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.10.21	3:45	3:45	16:25	6 cu.m	01	14400	-	-	-	-	-
2.	11.10.21	5:00	5:00	17:45	6 cu.m	565	14400	14780				
3.	11.10.21	7:10	7:10	20:19	6 cu.m	571	14400	14840				
4.	14.10.21	9:50	9:50	22:35	6 cu.m	600	14400	14560				
5.	14.10.21	11:30	11:30	13:08	6 cu.m	601	14400	14890				
6.	14.10.21	02:05	02:05	02:40	3 cu.m	602	7200	7690				
7.	22.10.21	10:15	10:15	11:40	6 cu.m	456	14400	14700				
8.	22.10.21	13:55	13:55	14:30	6 cu.m	457	14400	14850				
9.	22.10.21	16:15	16:15	17:51	6 cu.m	459	14400	14840				
10.	22.10.21	18:28	18:28	19:20	6 cu.m	460	14400	14760				
11.	24.10.21	11:40	11:40	12:52	6 cu.m	465	14400	14210	190	309		
12.	24.10.21	4:50	4:50	18:10	6 cu.m	466	14400	14830				
13.												
Total:					69 cu.m					309/-		

Tax Invoice

K P R INFRA

H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR,
HABSIGUDA MEDCHAL MALKAJGIRI
500007

GSTIN/UIN: 36AARFK4673N1ZG
State Name : Telangana, Code : 36
E-Mail : kprinfra7@gmail.com

Buyer

MODI REALTY POCHARAM LLP

5-4-183/3&4,IIND FLOOR, SOHAM MANSION.MGROAD
SEC-BAD 500003

GSTIN/UIN : 36ABIFM1836H1Z7
State Name : Telangana, Code : 36

Invoice No.

73

Dated

13-Nov-2021

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

488 TO 492

Other Reference(s)

Buyer's Order No.

81539 181727

Dated

9-Oct-2021

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25	38245010	34.00 CUM	3,305.08	CUM	1,12,372.72
	SGST			9 %		10,113.54
	CGST			9 %		10,113.54
	Round Off					0.20
Total			34.00 CUM			₹ 1,32,600.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Thirty Two Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,12,372.72	9%	10,113.54	9%	10,113.54	20,227.08
Total	1,12,372.72		10,113.54		10,113.54	20,227.08

Tax Amount (in words) : **INR Twenty Thousand Two Hundred Twenty Seven and Eight paise Only**

Company's Bank Details

Bank Name : **AXIS BANK**

A/c No. : **917020040783531**

Branch & IFS Code : **TARNAKA & UTIB00000027**

Company's PAN : **AARFK4673N**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



Tax Invoice

K P R INFRA

H.NO.1-2-6/1, AND 2/ETT/201, KAKATIYANAGAR,
HABSIGUDA MEDCHAL MALKAJGIRI
500007
GSTIN/UIN: 36AARFK4673N1ZG
State Name : Telangana, Code : 36
E-Mail : kprinfra7@gmail.com

Buyer

MODI REALTY POCHARAM LLP

5-4-183/3&4,IIND FLOOR, SOHAM MANSION.MGROAD
SEC-BAD 500003
GSTIN/UIN : 36ABIFM1836H1Z7
State Name : Telangana, Code : 36

Invoice No.

49

Dated

12-Oct-2021

Delivery Note

Mode/Terms of Payment

Supplier's Ref.

556 TO 602

Other Reference(s)

Buyer's Order No.

81539 181727

Dated

9-Oct-2021

Despatch Document No.

Delivery Note Date

Despatched through

Destination

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25	38245010	35.00 CUM	3,305.08	CUM	1,15,677.80
	SGST				9 %	10,411.00
	CGST				9 %	10,411.00
	Round Off					0.20
	Total		35.00 CUM			₹ 1,36,500.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Thirty Six Thousand Five Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,15,677.80	9%	10,411.00	9%	10,411.00	20,822.00
Total	1,15,677.80		10,411.00		10,411.00	20,822.00

Tax Amount (in words) : INR Twenty Thousand Eight Hundred Twenty Two Only

Company's PAN : AARFK4673N

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : AXIS BANK

A/c No. : 917020040783531

Branch & IFS Code : TARNAKA & UTIB0000027


for K P R INFRA

Authorised Signatory

This is a Computer Generated Invoice



MEMO

DATE & FROM:	TO & REMARKS.
09/10/2021 MINISH	TO, MB SIR, As discussed with Arund Sir (from the) issued the PO for RHC M-25-150 c/p to "KPR Bupa" Need your approval.
	
	

Purchase Order

Page(s) 1 Of 1

03-11-2021 15:17:39

r.Copy

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secundera
G S T No. : 36ABIFM1836H1Z7



81539
08.10.21 5:17:52

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
GSTIN 36AARFK4673N1ZG
9640496402

Doc No	81539	181727
Doc Date	09-10-2021	
Quote No	NIL	
Quote Date	09-10-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	150.00	3,900.00	0.00	0.00	585,000.00
Total Order Value . . .					585,000.00
Rupees : Five Lakh(s) Eighty Five Thousand Only.					

Terms and Conditions :-

Specification / All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nilgiri Heights
pocharam
Phone. .9849497484

Penalty For Delay Nil

Transportation Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above material for Entrance Arch Gate Slab-2,Block-A-South side retaining wall footings,plinth beams,West and North purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Pocharam Contact Person Mr Vijay-9849497484.

Part bill -
Bill no :- 64 dt 30/10/21
amount :- 3,19,800 /-
Bal. amount receivable.

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **KPR INFRA**

Name : 

Contact :-

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Modi Realty Pocharam LLP		Date:		08-10-2021	
Site & Phase :		Niligiri Heights		Time:		10:00	
Supplier:				Req. No.		181727	
Material required before date:		10.10.21		ID No.		70121	
Nó	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M25 Grade	150	Cu.M			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: For Entrance Arch Gate Slab - 2, Block - A - South Side Retaining Wall footings, Plinth Beams, West and North hgvretaining wall Casting purpose							
Prepared By		Vijay Raj		Approved by			
Sign. & Date		08.10.2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED
08 OCT 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE

Requisition Form

1300

Company Name:	Modi Realty Pocharam LLP	Date:	08-10-2021
Site & Phase :	Niligiri Heights	Time:	10:00
Supplier:		Req. No.	181727
Material required before date:	10.10.21	ID No.	70121

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25 Grade	150	Cu.M	3,900/	
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO
8/539

47
09/10/2021

Remarks:For Entrance Arch Gate Slab - 2,Block - A - South Side Retaining Wall footings, Plinth Beams, West and North hgvretaining wall Casting purpose

Prepared By	Vijay Raj	Approved by	
Sign.& Date	08.10.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Purchase Order

Page(s) 1 Of 1

09-10-2021 11:33:44 AM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details

KPR INFRA
H NO
1-2-6/1&2ETT/201,Kakatiyanagar,Habsiguda,Medchal-Malkajgiri,Telanga
na.
9640496402

Doc No	81539	181727
Doc Date	09-10-2021	
Quote No	NIL	
Quote Date	09-10-2021	
SupplyType	Supply	

Kind Attn : **Purshottam Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	150.00	3,900.00	0.00	0.00	585,000.00
Total Order Value . . .					585,000.00

Rupees : Five Lakh(s) Eighty Five Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nilgiri Heights

pocharam

Phone. 9849497484

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual receipt of material.Above material for Entrance Arch Gate Slab-2,Block-A-South side retaining wall footings,plinth beams,West and North purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Pocharam Contact Person Mr Vijay-9849497484.

FOR APPROVAL
☒ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other

APPROVED BY
11 OCT 2021
SOHAM MODI
MANAGING DIRECTOR

For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : _____

Name : _____

Accepted the above Terms And Conditions

For **KPR INFRA**

Date : __/__/__