

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	2/2/22	Prepared by	babhakar	Serial no.	2179
Supplier name	SL RMC PLANT			HO inward no.	
Firm/Company	Gyare	Project	Imopolis	HO received date	
PO/WO date	25/11/21	PO/WO No.	82952	Scan ID:	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	328	4/12/21	1,40,600-00	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,40,600-00	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:				Proof of delivery matches MRN	☒ Yes ☐ No
Amount B –Other Credits : Transportation charges					
Amount C –Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,40,600-00	
Amount E – PO / WO value:				3,70,000-00	
Amount F – Difference (A – E):				2,29,400-00	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		2/2/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:		babhakar			
Sign:					
Date		02 FEB 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 328	Dated 4-Dec-2021 Mode/Terms of Payment
Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Supplier's Ref. 82952	Other Reference(s)
	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	38.00 cbm	3,135.59	cbm	1,19,152.42
	Output CGST @9 %					9 %	10,723.72
	Output SGST @9%					9 %	10,723.72
	Round Off						0.14
Total				38.00 cbm	₹ 1,40,600.00		



Amount Chargeable (in words) E. & O.E

INR One Lakh Forty Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,19,152.42	9%	10,723.72	9%	10,723.72	21,447.44
Total	1,19,152.42		10,723.72		10,723.72	21,447.44

Tax Amount (in words) : **INR Twenty One Thousand Four Hundred Forty Seven and Forty Four paise Only**

Remarks:
20.11.2021 to 30.11.2021

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com **GSTIN : 36ADNFS2288J1ZF**

Purchase Order



82952

23.11.21 11:49:57

Page(s) 1 of 1

23-11-2021 10:48:57 AM

From Company : **G V Reserch Centers Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003

G S T No. : 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 82952 164188

Doc Date 25-11-2021

Quote No

Quote Date 25-11-2021

SupplyType Supply

Kind Attn : MR P. VENKATESHWARA RAO

Purchase Order for the Supply of following Items.

Power report for bill generated

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	100.00	3,700.00	0.00	0.00	370,000.00
Total Order Value . . .					370,000.00

Rupees : Three Lakh(s) Seventy Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for 5600E ground floor and CC road purpose at transformer area.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☒ Approval for technical details/clarification
- ☒ Replenishing SSSLP stock
- ☒ Other

APPROVED BY**26 NOV 2021****SOHAM MODI
MANAGING DIRECTOR***part bill**bill No : 328**bill dt : 4/12/21**bill Amount : 1,40,600**bal. Amount : 2,29,400.**part bill**Bill no: 362**dt : 31/12/21**amount : 88,800**bal. amount receivable*For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name :

25/11/2021

Name :

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Date : _/_/

Requisition Form

Company Name:	GV Research Centers Pvt Ltd.	Date:	24-11-21
Site & Phase:	Innopolis	Time:	12:50
Supplier		Req. No.	164188
Material required before date:	26.11.2021	ID No.	71457

No	Description	Size	Quantity	Units	Inward No	Date
1.	M20		100	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
82952

APPROVED
25 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT


Remarks: Towards 5600E ground floor and CC road purpose at transformer area

Prepared By	Praveen	Approved by	Mr. Ramesh reddy
Sign. & Date	24-11-21	Sign. & Date	24.11.2021

Note:

APPROVED BY
26 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

RMC pour report(M20)

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	100 Cub Mtrs
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	100 Cub Mtrs
Footings :	Towards 5600E	PO Nos.	82952	C. Actual quantity poured:	34 Cub mtrs
Requisition nos.:	164188	Supplier:	SL RMC	D. Difference (C-A):	66 cub mtrs
Sign of security	Rajesh	Sign of Admin	Sidewi	Sign of Project manager	
Date	07.12.2021	Date	07.12.2021	Date	07.12.2021

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	20.11.2021	18:10	07	022	16800	16310	490	7122	99802
2.	26.11.2021	21:18	07	113	16800	16880	-	7214	99803
3.	26.11.2021	21:33	06	114	14400	14400	-	7215	99804
4.	26.11.2021	22:08	07	115	16800	16830	-	7216	99805
5.	26.11.2021	22:23	07	116	16800	16920	-	7217	99806
6.	26.11.2021	23:58	04	117	9600	9500	100	7218	100164
7.									
8.									
9.									
10.									
Total:			38		91200	90840	590		
Remarks:									

Note 1 Report to be sent on completion of each slab or footing for a block or villa 2. Report must be sent within one working day with relevant documents attached 3. Weigh all vehicles 4. 6 m cu vehicles weight less than 14,100 kgs deduct amount in bill 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil 6. Ensure that relevant totals are entered