

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 03/02/2022		Prepared by: MINISH		Serial no. 2316	
Supplier name: Sri Arunachal Steels.		HO inward no.			
Firm/Company: Modi Rody Hallapalle		Project: GMR		HO received date	
PO/WO date: 26/11/2021		PO/WO No. 83001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	1283.	28/11/2021	3,01,349/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 3,01,349/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block/report ☐ Installation report

MRN nos.: Steel report enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
---------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 3,01,349/-

Amount E – PO / WO value: 3,03,260/-

Amount F – Difference (A – E): 1,911/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 07/02/2022

Remarks: Final Bill

NOTE: Steel received on 03/02/2022.

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



report reavise

Place of Supply : Telangana

Invoice No.	e-Way Bill No.	Dated
1283/21-22	121405611939	28-Nov-21
Delivery Note	Mode/Terms of Payment	
1283	Within 30 Days	
Reference No. & Date.	Other References	
Buyer's Order No.	Dated	
85001/187951	28-Nov-21	
Dispatch Doc No.	Delivery Note Date	
	28-Nov-21	
Dispatched through	Destination	
By Road		
Bill of Lading/LR-RR No.	Motor Vehicle No.	
	AP 22 U 7195	
Terms of Delivery		

[illegible]

E. & O. E.

INR Three Lakh One Thousand Three Hundred Forty Nine Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	2,41,380.00	9%	21,724.20	9%	21,724.20	43,448.40
721710	14,000.00	9%	1,260.00	9%	1,260.00	2,520.00
Total	2,55,380.00		22,984.20		22,984.20	45,968.40

Tax Amount (in words) : **INR Forty Five Thousand Nine Hundred Sixty Eight and Forty paise Only**

1. We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2. Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.

3. After Due date Credit charges will be charged @ 24 % PA.,
Or 40/- Rs PMT, till the date of receipt, which ever is higher. 4. MSME UDYAM : UDYAM-TS-02-0006685

Branch & IFS Code: **Mumabi & DBSS0IN0811**

for Sri Arihant Steels

Authorized Signatory

SUBJECT TO SECUNDERABAD JURISDICTION

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

26-11-2021 11:57:49 AM

Original



83001

25.11.21 3:42:03

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003
66382042/27816848
9246825558

Doc No	83001	187951
Doc Date	26-11-2021	
Quote No	NIL	
Quote Date	26-11-2021	
SupplyType	Supply	

Kind Attn : **Mr. Yogesh Gupta**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8117 - Steel - rebar - TMT - 20mm - kgs	4,500.00	54.00	0.00	18.00	286,740.00
2 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs	200.00	70.00	0.00	18.00	16,520.00
Total Order Value . . .					303,260.00

Rupees : Three Lakh(s) Three Thousand Two Hundred Sixty Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Unloading Including.Above material for B-Block Footings,coloum-0 purpose.

Completion Date Nil

Measurment lock

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLLP stock
- ☐ Other

APPROVED BY

26 NOV 2021

SOHAM MODI
MANAGING DIRECTOR

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

26/11/2021

Name :

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Date : _/_/_

Requisition Form -Steel

1466

Requisition Form -Steel									
Company	Modi Realty Mallapur LLP	Site & Phase		Guilmohar Residency					
Req. no.	187951	Req. Date		25/11/2021					
Material required before	27.11.21	ID no.		21489					
Prepared by:	A.Sravani	Approved by (sign):							
Flat / Block no.	C-Block slab 5 work.								
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	-	0	0	-			
2	Steel	10 mm	-	0	0	-			
3	Steel	12 mm	-	0	0	-			
4	Steel	16 mm	-	0	0	-			
5	Steel	20 mm	150	2	150	4,443	561		
6	Steel	25 mm	-	0	0	-			
7	Steel	32 mm	-	0	0	-			
8	Binding Wire	20 gauge	-	0	0	200	501		
	Total		0.00	0.00	0	4,643			
Notes:									
1	Binding wire is generally 25 kgs per ton.								
2	Order footing steel for one block or core at a time.								
3	Order steel for slab along with steel for next column on completion of beam bottom.								
4	Do not order excess steel. Do not order steel in advance.								

APPROVED
26 NOV 2021
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED BY
26 NOV 2021
SOHAM MODI
MANAGING DIRECTOR

APPROVED
25 NOV 2021
S. HANUMANTHALU
PROJECT MANAGER

- Notes:
- 1 Binding wire is generally 25 kgs per ton.
 - 2 Order footing steel for one block or core at a time.
 - 3 Order steel for slab along with steel for next column on completion of beam bottom.
 - 4 Do not order excess steel. Do not order steel in advance.

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	4700 ✓
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	8220 ✓
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	3560 ✓
Requisition Nos:	187951 ✓	Total quantity received	Yes	D.Actual Quantity delivered B-C	4660 ✓
PO Nos.	85001 ✓	Close PO	Yes	E.Difference (D-A)	-40
Supplier:	Sri arihant steels	Vehicle No	AP22U7195	MRN No	100614 ✓
Delivery date	26.11.21	Delivery Time	15:00	Inward no	6702
Sign of Security	<i>sloman</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74		
2.	10 mm	7.40		
3.	12 mm	10.66		
4.	16 mm	18.96		
5.	20 mm	29.62	150	4470 ✓
6.	25 mm	46.29		
7.	32 mm			
8.	Binding wire		25 kgs	200 ✓
Total:				4660
Remarks:	DC ,Weighment slip attached and sent to HO			4,670 kgs ✓

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.

[Signature]
03/02/2022