

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	08/02/2022	Prepared by	MINISH	Serial no.	2317
Supplier name	Akash Steels			HO inward no.	
Firm/Company	Modi Realty Mallapur LLP	Project	GMR	HO received date	
PO/WO date	18/1/22, 18/1/22, 18/1/22	PO/WO No.	84616/84617/84619	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0488	21/01/2022	7,26,281/-	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
2.	0490	21/01/2022	6,74,000/-	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3.	0489	21/01/2022	6,55,555/-	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
4.				<input type="checkbox"/> Yes <input type="checkbox"/> No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				20,07,845/-	19,92,936/-
Proof of delivery by way of: <input type="checkbox"/> DCs/bill <input type="checkbox"/> Steel report <input type="checkbox"/> RMC pour report <input type="checkbox"/> Solid block report <input type="checkbox"/> Installation report					
MRN nos.:	Steel report enclosed			Proof of delivery matches MRN	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				20,07,845/-	
Amount E - PO / WO value: 7,23,984 + 6,26,009 + 6,52,011/-				20,02,004/-	
Amount F - Difference (A - E):				5841/-	
Quantity received as per PO / WO		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> Excess received <input type="checkbox"/> Short received <input type="checkbox"/> Part received			
Close PO / WO		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No - wait for balance material <input type="checkbox"/> Other			
Payment - due date		21/02/2022			
Remarks: 3 PO's clubbed & Material was sent & Steel report done with same.					
Approved by	Purchase Officer	Purchase Manager		Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice



IRN : 41bd46ceb08d3382cab2ea2fe8c70d170f31946-
e668a8bd0398164a0086199d3
Ack No. : 112212388114475
Ack Date : 21-Jan-22

 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UID: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated AS/2021-22/0488 21-Jan-22					
	Delivery Note Mode/Terms of Payment Reference No. & Date. Other References 30 DAYS					
Consignee (Ship to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UID : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Buyer's Order No. Dated Dispatch Doc No. Delivery Note Date PO NO : 34616/192674 18-Jan-22 Dispatched through Destination Bill of Lading/LR-RR No. Motor Vehicle No. AP16TG3558					
Buyer (Bill to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UID : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Terms of Delivery Gulmohar Residency Survey No 19, Mallapur, Hyderabad					
SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 8 MM	721420	8.005 MT	55,600.00	MT	4,45,078.00
2	TMT Rebars Hsn Code 721420 10 MM	721420	3.065 MT	55,600.00	MT	1,70,414.00
						6,15,492.00
Output CGST @ 9%						55,394.28
Output SGST @ 9%						55,394.28
Round Off						0.44
Total			11.070 MT			₹ 7,26,281.00
Amount Chargeable (in words)						E. & O.E
RUPEE Seven Lakh Twenty Six Thousand Two Hundred Eighty One Only						
HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
721420	6,15,492.00	9%	55,394.28	9%	55,394.28	1,10,788.56
Total	6,15,492.00		55,394.28		55,394.28	1,10,788.56
Tax Amount (in words) : RUPEE One Lakh Ten Thousand Seven Hundred Eighty Eight and Fifty Six paise Only						
Company's PAN : AAEFA2074L		Company's Bank Details				
Declaration		A/c Holder's Name: AKASH STEELS				
1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.		Bank Name : HDFC Bank-CC A/c				
		A/c No. : 50200013684100				
		Branch & IFS Code: Vivekananda Nagar & HDFC0001639				
		for AKASH STEELS				
		Authorised Signatory				





Purchase Order

Page(s) 1 Of 1

18-01-2022 11:27:59 AM



84616

08.01.22 11:50:03

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223

2447-1165

9989000054

Doc No	84616	192674
Doc Date	18-01-2022	
Quote No	NIL	
Quote Date	18-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	8,000.00	55.60	0.00	18.00	524,864.00
2 8114 - Steel - rebar - TMT - 10mm - kgs	3,035.00	55.60	0.00	18.00	199,120.28
Total Order Value . . .					723,984.28

Rupees : Seven Lakh(s) Twenty Three Thousand Nine Hundred Eighty Four and Paise Twenty Eight Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for C-Block slab & driveway concrete purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasa 9938133.

For MDs APPROVAL

- High Value/quantity beyond limits.
- Pay/Req. processed post approval.
- Approval for technical details/clarification
- Replenishing SS&LP stock
- Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

18/01/2022

Accepted the above Terms And Conditions

For **Akash Steels**

Name : _____

Date : ___/___/___

3

Requisition Form - Steel
 Company: Modi Realty Mallapur LLP
 Req no: 192674
 Material required before: 17.01.22
 Prepared by: A Sarani
 Flat: Block no: C-Block slab & drive way concrete work
 Site & Phase: Gulmohar Residency
 Req Date: 12.01.2022
 ID no: 72904
 Approved by (sign):

APPROVED BY
 19 JAN 2022
 SOHAM MODI
 MANAGING DIRECTOR

S No	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	1,710	300	1,710	8,003	55/57	
2	Steel	10 mm	410	150	410	3,034	55/60	
3	Steel	12 mm	-	0	0	-	-	
4	Steel	16 mm	-	0	0	-	-	
5	Steel	20 mm	-	0	0	-	-	
6	Steel	25 mm	-	0	0	-	-	
7	Steel	32 mm	-	0	0	-	-	
8	Binding Wire	20 gauge	-	0	0	-	-	
Total			0.00	0.00	0	11,037		

Notes

- 1 Binding wire is generally 25 kgs per ton
- 2 Order footing steel for one block or core at a time
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.

APPROVED
 18 JAN 2022
 MINISH PARIKH
 MANAGER PROCUREMENT

APPROVED BY
 12 JAN 2022
 MANAGER



Purchase Order



84617

08.01.22 11:50:03

Page(s) 1 Of 1

18-01-2022 11:27:59 AM

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansior , MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223
9989000054

2447-1165

Doc No	84617	192681
Doc Date	18-01-2022	
Quote No	NIL	
Quote Date	18-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8117 - Steel - rebar - TMT - 20mm - kgs	6,220.00	54.60	0.00	18.00	400,742.16
2 8118 - Steel - rebar - TMT - 25mm - kgs	3,240.00	54.60	0.00	18.00	208,746.72
3 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	200.00	70.00	0.00	18.00	16,520.00
Total Order Value . . .					626,008.88

Rupees : Six Lakh(s) Twenty Six Thousand Eight and Paise Eighty Eight Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for C-Block slab & driveway concrete purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad:3309338133.

For MDs APPROVAL

- High Value/quantity beyond limits.
- Po/Req. processed-post approval.
- Approval for technical details/clarification
- Replenishing SLLP stock
- Other



For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____


18/01/2022

Accepted the above Terms And Conditions

For **Akash Steels**

Name : _____

Date : ___/___/___



97

Requisition Form - Steel									
Company		Modi Realty Mallapur LLP		Site & Phase		Gulmohar Residency			
Req no		192681		Req Date		12.01.2022			
Material required before		17.01.22		ID no.		72905			
Prepared by		A Sravani		Approved by (sign):					
Flat / Block no:		C-Block slab & drive way concrete work.							
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	-	300	0	-			
2	Steel	10 mm	-	150	0	-			
3	Steel	12 mm	-	0	0	-			
4	Steel	16 mm	-	0	0	-			
5	Steel	20 mm	210	0	210	6,220	54/50		
6	Steel	25 mm	70	0	70	3,241	54/50		
7	Steel	32 mm	-	0	0	-			
8	Binding Wire	20 gauge	200	0	200	200			
Total			0.00	0.00	0	9,661			

APPROVED BY
19 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
18 JAN 2022
MINISH PARIKH
MANAGER PROCUREMENT

APPROVED
12 JAN 2022
M RAM KRASAD
PROJECT MANAGER

Signature

- Notes:
- 1 Binding wire is generally 25 kgs per ton.
 - 2 Order footing steel for one block or core at a time.
 - 3 Order steel for slab along with steel for next column on completion of beam bottom.
 - 4 Do not order excess steel. Do not order steel in advance.


Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice



IRN : 2f83b6f9c75012e2c855d8198ac00a436b3c814-55ed6491d9e5246f4f9f2eb4d
 Ack No. : 112212388121970
 Ack Date : 21-Jan-22

 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. Dated	AS/2021-22/0489 21-Jan-22
	Delivery Note	Mode/Terms of Payment
Consignee (Ship to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
Buyer (Bill to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
	Bill of Lading/LR-RR No.	Motor Vehicle No.
	Terms of Delivery Gulmohar Residency Survey No 19, Mallapur, Hyderabad	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount	
1	TMT Rebars Hsn Code 721420 12 MM	721420	4.065 MT	54,600.00	MT	2,21,949.00	
2	TMT Rebars Hsn Code 721420 16 MM	721420	6.110 MT	54,600.00	MT	3,33,606.00	
						5,55,555.00	
Output CGST @ 9% Output SGST @ 9% Round Off						49,999.95 49,999.95 0.10	
Total						10.175 MT	₹ 6,55,555.00



Amount Chargeable (in words) **RUPEE Six Lakh Fifty Five Thousand Five Hundred Fifty Five Only** E. & O.E


HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	5,55,555.00	9%	49,999.95	9%	49,999.95	99,999.90
Total			49,999.95		49,999.95	99,999.90

Tax Amount (in words) : **RUPEE Ninety Nine Thousand Nine Hundred Ninety Nine and Ninety paise Only**

Company's PAN : **AAEFA2074L**
 Declaration
 1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2 Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details
 A/c Holder's Name: **AKASH STEELS**
 Bank Name : **HDFC Bank-CC A/c**
 A/c No. : **50200013684100**
 Branch & IFS Code: **Vivekananda Nagar & HDFC0001639**
 for **AKASH STEELS**

Authorized Signatory



Purchase Order

Page(s) 1 Of 1

18-01-2022 11:27:59 AM

Ori:



08.01.22 11:50:03

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Akash Steels #19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad	Doc No	84619	192680
	Doc Date	18-01-2022	
	Quote No	NIL	
24471133/24470223	Quote Date	18-01-2022	
9989000054	SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8115 - Steel - rebar - TMT - 12mm - kgs	4,050.00	54.60	0.00	18.00	260,933.40
2 8116 - Steel - rebar - TMT - 16mm - kgs	6,070.00	54.60	0.00	18.00	391,077.96
Total Order Value . . .					652,011.36

Rupees : Six Lakh(s) Fifty Two Thousand Eleven and Paise Thirty Six Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Working Day.**Delivery Location** Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011**Penalty For Delay** Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment as per actual weightment. Hammali charges included. Unloading Charges Included. Above order for C-Block slab & driveway concrete purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at Mallapur GMR Contact Person Mr Ramprasad-3309938133.**For MDs APPROVAL**

- High Value/quantity beyond limits.
- Po/Req. processed-post approval.
- Approval for technical details/clarification
- Replenishing SLLP stock
- Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

18/01/2022

Accepted the above Terms And Conditions

For **Akash Steels**

Name : _____

Date : ___/___/___

07

Requisition Form - Steel								
Company		Modi Realty Mallapur LLP		Site & Phase		Gulmohar Residency		
Req. no.		192680		Req. Date		12.01.2022		
Material required before		17.01.22		ID no.		72906		
Prepared by:		A Sravani		Approved by (sign):				
Flat / Block no:		C-Block slab & drive way concrete work.						
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	-	300	0	-		
2	Steel	10 mm	-	150	0	-		
3	Steel	12 mm	380	0	380	4,051	54/50	
4	Steel	16 mm	320	0	320	6,067	54/50	
5	Steel	20 mm	-	0	0	-		
6	Steel	25 mm	-	0	0	-		
7	Steel	32 mm	-	0	0	-		
8	Binding Wire	20 gauge	-	0	0	-		
Total			0.00	0.00	0	10,118		

Notes:
 1 Binding wire is generally 25 kgs per ton.
 2 Order footing steel for one block or core at a time.
 3 Order steel for slab along with steel for next column on completion of beam bottom.
 4 Do not order excess steel. Do not order steel in advance.

APPROVED BY
 19 JAN 2022
 SOHAM MODI
 MANAGING DIRECTOR

APPROVED
 18 JAN 2022
 MINISH PARIKH
 MANAGER PROCUREMENT

APPROVED BY
 12 JAN 2022
 MANISH KASAP
 PROJECT MANAGER

Signature

Handwritten scribbles and marks in the top right corner.

A small black dot or mark in the center of the page.

Faint, illegible handwritten text or markings in the lower-left quadrant.

Faint, illegible handwritten text or markings in the lower-right quadrant.

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	30615
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	43900
Block/Villa No	C Block	Weighment slips attached	Yes	C.Net vehicle Weight	12850
Requisition Nos:	192681/96674/ 192680	Total quantity received	yes	D.Actual Quantity delivered B-C	31050
PO Nos.	84617/84616/ 84619	Close PO	yes	E.Difference (D-A)	+435
Supplier:	AKASH STEELS	Vehicle No	AP16TG3558	MRN No	103000/103001/ 102759
Delivery date	21.01.22	Delivery Time	15:00	Inward no	7333
Sign of Security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	31/01/22	Date	31/01/22	Date	31/01/22

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	1689	8005
2.	10 mm	7.40	414	3065
3.	12 mm	10.66	381	4065
4.	16 mm	18.96	322	6110
5.	20 mm	29.62	211	6255
6.	25 mm	46.29	46	3230
7.	32 mm			
8.	Binding wire			
Total:				31050
Remarks:	DC , Weighment slip attached and sent to HO			
NOTE:	Three po's quantity 1vehicle load			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.