

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 05/02/2022		Prepared by: HINISY.		Serial no. 2482	
Supplier name: Akash Steels.				HO inward no.	
Firm/Company: Modi Reathy Mallapur LLP		Project: GMR.		HO received date	
PO/WO date: 29/01/2022		PO/WO No: 84976.		Scan ID:	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0494.	31/01/2022	3,34,813/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				3,34,813/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 103059.		Proof of delivery matches MRN		☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				3,34,813/-	
Amount E – PO / WO value:				3,30,419/-	
Amount F – Difference (A – E):				4,394/-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		1 st Intec of March.			
Remarks: Steel Report Enclosed.					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:		05 FEB 2022			
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : d44110cadfe91502db507674594b4b32ac4a6bb-a58f17bca4f9f2f2787d262a8
 Ack No. : 112212440235612
 Ack Date : 31-Jan-22



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No.	e-Way Bill No.	Dated		
	AS/2021-22/0494		31-Jan-22		
Consignee (Ship to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment			
		30 DAYS			
Buyer (Bill to) Modi Realty Mallapur LLP 5-4-187/3 AND 4 SOHAM MANTION MG ROAD SECUNDRABAD- 500003 GST NO : 36AAEFM1459R1ZP GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Reference No. & Date.	Other References			
	Buyer's Order No.	Dated			
	Dispatch Doc No.	Delivery Note Date			
	PO NO : 84976/192743	29-Jan-22			
	Dispatched through	Destination			
	Bill of Lading/LR-RR No.	Motor Vehicle No.			
		AP28TA7028			
	Terms of Delivery				
	Gulmohar Residency Survey No 19, Mallapur, Hyderabad				

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 8 MM	721420	0.550 MT	57,500.00	MT	31,625.00
2	TMT Rebars Hsn Code 721420 10 MM	721420	0.690 MT	57,500.00	MT	39,675.00
3	TMT Rebars Hsn Code 721420 12 MM	721420	0.910 MT	56,500.00	MT	51,415.00
4	TMT Rebars Hsn Code 721420 25 MM	721420	2.850 MT	56,500.00	MT	1,61,025.00
						2,83,740.00
						25,536.60
						25,536.60
						(-)0.20
	Output CGST @ 9%					
	Output SGST @ 9%					
	Round Off					
	Total		5.000 MT			₹ 3,34,813.00



Amount Chargeable (in words)

E. & O.E

RUPEE Three Lakh Thirty Four Thousand Eight Hundred Thirteen Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
721420	2,83,740.00	9%	25,536.60	9%	25,536.60	51,073.20
Total	2,83,740.00		25,536.60		25,536.60	51,073.20

Tax Amount (in words) : RUPEE Fifty One Thousand Seventy Three and Twenty paise Only

Company's PAN : AA EFA2074L

Declaration

1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment. 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details

A/c Holder's Name: AKASH STEELS

Bank Name : HDFC Bank-CC A/c

A/c No. : 50200013684100

Branch & IFS Code: Vivekananda Nagar & HDFC0001639

for AKASH STEELS

Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

29-01-2022 1:44:54 PM

Origin



84976

08.01.22 12:01:49

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

24471133/24470223
9989000054

2447-1165

Doc No	84976	192743
Doc Date	29-01-2022	
Quote No	NIL	
Quote Date	29-01-2022	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	562.00	57.50	0.00	18.00	38,131.70
2 8114 - Steel - rebar - TMT - 10mm - kgs	740.00	57.50	0.00	18.00	50,209.00
3 8115 - Steel - rebar - TMT - 12mm - kgs	853.00	56.50	0.00	18.00	56,869.51
4 8118 - Steel - rebar - TMT - 25mm - kgs	2,778.00	56.50	0.00	18.00	185,209.26
Total Order Value . . .					330,419.47

Rupees : Three Lakh(s) Thirty Thousand Four Hundred Nineteen and Paise Fourty Seven Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Working Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge
Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above order for F&C Block driveway slabs purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at Mallapur Contact Person Mr Ramprasad-8309938133.**For MDs APPROVAL**

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSSLP stock
☐ Other

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Akash Steels**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form -Steel								
Company	Modi Realty Mallapur LLP			Site & Phase	Gulmohar Residency			
Req. no.	192743			Req. Date	28-01-2022			
Material required before	29-01-2022			ID no.				
Prepared by:	K.Srikanth			Approved by (sign):	73328			
Flat / Block no:	F&C block drive way slabs purpose at GMR Site.							
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	120	0	120	562	56/50	
2	Steel	10 mm	100	0	100	740	56/50	
3	Steel	12 mm	80	0	80	853	55/50	
4	Steel	16 mm	-	0	0	-		
5	Steel	20 mm	-		0	-		
6	Steel	25 mm	60		60	2,778	55/50	
7	Steel	32 mm	-	0	0	-		
8	Binding Wire	20 gauge	-		0	-		
	Total		0.00	0.00	0	4,932		
Notes:								
1 Binding wire is generally 25 kgs per ton.								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								

APPROVED BY

31 JAN 2022


SOHAM MODI
MANAGING DIRECTOR

APPROVED

28 JAN 2022

MINISH PARIKH
MANAGER, PROCUREMENT

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	4933 ✓
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	11390 ✓
Block/Villa No	F & C Block	Weighment slips attached	Yes	C.Net vehicle Weight	6330 ✓
Requisition Nos:	192743	Total quantity received	yes	D.Actual Quantity delivered B-C	5060 ✓
PO Nos.	84976	Close PO	yes	E.Difference (D-A)	+127
Supplier:	AKASH STEELS	Vehicle No	AP28TA7028	MRN No	103059 ✓
Delivery date	31.01.22	Delivery Time	15:00	Inward no	7428 ✓
Sign of Security		Sign of Admin		Sign of Project manager	
Date	01/01/22	Date	1/2/22	Date	03/02/22

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	116	550 ✓
2.	10 mm	7.40	93	690 ✓
3.	12 mm	10.66	85	910 ✓
4.	16 mm	18.96		
5.	20 mm	29.62		
6.	25 mm	46.29	62	2850 ✓
7.	32 mm			
8.	Binding wire			
Total:				5060 ✓

Remarks: DC, Weighment slip attached and sent to HO

NOTE: Three po's quantity 1 vehicle load

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 2. Report must have totals calculated. 3. make a separate report for every truck load received.