

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	05/02/2022	Prepared by	MINISH.	Serial no.	2485
Supplier name	Paridhi Export.			HO inward no.	
Firm/Company	Modi Realty Malabar LLP	Project	GNR.	HO received date	
PO/WO date	18/12/2021	PO/WO No.	83709.	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	979.	10/01/2022	4,16,292/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.			1	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 4,16,292/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.	102377.	Proof of delivery matches MRN	☒ Yes ☐ No
----------	---------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 4,16,292/-

Amount E – PO / WO value: 10,47,832/-

Amount F – Difference (A – E): 631,540/-

Quantity received as per PO /WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date 14/02/2022

Remarks: Final Bill

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Purchase Order

Page 2 Of 2

18-12-2021 12:04:08 PM

Original / Office Copy / Purchase Div.Copy

Completion Date purpose.
Measurment Nil
Security Nil
Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

S.no.	Bill No.	Amount
1.	874 22/12/21	6,14,699/-
2.		6,14,969/-
3.		
4.		
5.		

Ball Bill 43,286/- 4,32,863/-
41
02/02/22

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Paridhi Ispat**

Name : _____

Name : _____

Date : __/__/__

(ORIGINAL FOR RECIPIENT)

11-C, 7/20, Sunship Compound,
Opp IDPL Factory, Balanagar
Hyderabad - 500037
GSTIN/UIN: 36CUVPS1381P1ZH
State Name : Telangana, Code : 36
E-Mail : ispat@paridhigroup.in

GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

Invoice No.	e-Way Bill No.	Dated
979	1214 2243 6638	10-Jan-22
Delivery Note		Mode/Terms of Payment
979		30 Days
Buyer's Order No.		Dated
83709/192546		18-Dec-21
Dispatch Doc No.		Delivery Note Date
979		10-Jan-22
Dispatched through		Destination
Local Vechilee		Mallapur
Bill of Lading/LR-RR No.		Motor Vehicle No.
		AP 36 X 5447

Terms of Delivery
FOR

GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

[illegible]

E. & O.E.

INR Four Lakh Sixteen Thousand Two Hundred Ninety Two Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	3,52,790.00	9%	31,751.10	9%	31,751.10	63,502.20
Total	3,52,790.00		31,751.10		31,751.10	63,502.20

Tax Amount (in words) : **INR Sixty Three Thousand Five Hundred Two and Twenty paise Only**

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Ward No. 7202 Dt. 10/11/28

Generated Invoice 102377, 18/1/20

TURN NO. 1

Received By..... Sign.....

10/11/2019

Authorised Signatory

This is a Computer Generated Invoice

Purchase Order

Page 1 of 2

18-12-2021 12:04:08 PM

Original



83709

15.12.21 11:28:55

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Paridhi Ispat
#4001, 4th floor, Emerald House, S.D. Road, Secunderabad - 500003.

9949935500

Doc No	83709	192546
Doc Date	18-12-2021	
Quote No	NIL	
Quote Date	18-12-2021	
SupplyType	Supply	

Kind Attn : Ashish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	1,778.00	52.00	0.00	18.00	109,098.08
2 8114 - Steel - rebar - TMT - 10mm - kgs	2,590.00	52.00	0.00	18.00	158,922.40
3 8115 - Steel - rebar - TMT - 12mm - kgs	3,624.00	51.00	0.00	18.00	218,092.32
4 8116 - Steel - rebar - TMT - 16mm - kgs	3,034.00	51.00	0.00	18.00	182,586.12
5 8117 - Steel - rebar - TMT - 20mm - kgs	2,370.00	51.00	0.00	18.00	142,626.60
6 8118 - Steel - rebar - TMT - 25mm - kgs	3,704.00	51.00	0.00	18.00	222,906.72
7 2051 - Carpentry - hardware - Binding wire - 20 gauge - kgs	200.00	68.00	0.00	0.00	13,600.00
Total Order Value . . .					1,047,832.24

Rupees : Ten Lakh(s) Fourty Seven Thousand Eight Hundred Thirty Two and Paise Twenty Four Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NEt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included. Above material for F&G-Block driveway slabs

For **Modi Reality Mallapur LLP**

Accepted the above Terms And Conditions

Authorised Signatory

For **Paridhi Ispat**

Name : _____

Name : _____

Date : ____/____/____

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other



1570

Requisition Form -Steel							
Company		Modi Realty Mallapur LLP		Site & Phase		Gulmohar Residency	
Req. no.		192546		Req. Date		17-11-2021	
Material required before		19-11-2021		ID no.		72177 72182	
Prepared by:		A.janaki		Approved by (sign):			
Flat / Block no:		F&G-block drive way slabs purpose at GMR Site.					

S No	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	380	0	380	1,778		
2	Steel	10 mm	350	0	350	2,590		
3	Steel	12 mm	340	0	340	3,624		
4	Steel	16 mm	160	53	160	3,034		
5	Steel	20 mm	80		80	2,370		
6	Steel	25 mm	80		80	3,704		
7	Steel	32 mm	-	0	0	-		
8	Binding Wire	20 gauge	-	200	0	200		
	Total		0.00	0.00	0	17,300		

Notes:

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel. Do not order steel in advance.

APPROVED
17 DEC 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE

APPROVED BY
20 DEC 2021
SOHAM MODI
MANAGING DIRECTOR

APPROVED
17 DEC 2021
M. RAM PRASAD
PROJECT MANAGER

P. Srikanth

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	17300
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	11140
Block/Villa No	F- Block	Weighment slips attached	Yes	C.Net vehicle Weight	4220
Requisition Nos.	192546	Total quantity received	YES	D.Actual Quantity delivered B-C	6920
PO Nos.	83709	Close PO	YES	E.Difference (D-A)	-10380
Supplier:	PARIDHI ISPAT	Vehicle No	AP36X5447	MRN No	102377
Delivery date	10.01.22	Delivery Time	15:00	Inward no	7207
Sign of Security	Devaraj	Sign of Admin	Deef	Sign of Project manager	18/01/22
Date		Date		Date	

Details of TMT Steel Delivered-

S No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1	8 mm	4.74	402	1910 ✓
2	10 mm	7.40		
3	12 mm	10.66		
4	16 mm	18.96	66	1270 ✓
5	20 mm	29.62		
6	25 mm	46.29	79	3700 ✓
7	32 mm			
8	Binding wire			
Total				6920
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.

R