

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 04/02/2022		Prepared by: MINISH		Serial no. 2402	
Supplier name: Hitech Infra Projects		HO inward no.			
Firm/Company: Modi Realty		Project: GMR		HO received date	
PO/WO date: 19/01/2022		PO/WO No: 84684		Scan ID:	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	974	22/01/2022	3,62,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 3,62,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring report enclosed.	Proof of delivery matches MRN	☒ Yes ☐ No
------------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 3,700/-

Amount E – PO / WO value: 3,58,900/-

Amount F – Difference (A – E): 3,70,000/-

11,100/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 21/02/2022.

Remarks: 1 cu/mtr excess billing done deducted the same and received 2 cu/mtr less quantity PO to close.

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date		04 FEB 2022			

Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k
----------------	----------	-----------	------------	----------	-----------

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

(ORIGINAL FOR RECIPIENT)



Hi-Tech Infra Projects
 Survey No.49/2, Haridaspally (V), ECIL
 Keesara(M) Medchal (Dist)
 Hyderabad-500083
 GSTIN/UIN: 36AALFH6114K1Z7
 State Name : Telangana, Code : 36
 E-Mail : hitechinfraprojects99@gmail.com

Invoice No.	Dated
974	22-Jan-22
Buyer's Order No.	Dated
GMR-RMC-84684, GMR-RMC-94796	20-Jan-22, 21-Jan-22

Buyer (Bill to)

Modi Reality Mallapur LLP
 5-4-187/3&3, IInd Floor, Soham Mansion,
 MG Road, Secunderabad.
 GSTIN/UIN : 36AAEFM1459R1ZP
 State Name : Telangana, Code : 36
 Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
2	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
3	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
4	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
5	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
6	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
7	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
8	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
9	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
10	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
11	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
12	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
13	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
14	M20 Ready Mix Concrete	38245010	7.000 Cum.	3,135.59	Cum.	21,949.13
						3,07,287.82
						CGST
						27,655.88
						SGST
						27,655.88
						Round Off
						0.42
Total						98.000 Cum. ₹ 3,62,600.00

Amount Chargeable (in words)

INR Three Lakh Sixty Two Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	3,07,287.82	9%	27,655.88	9%	27,655.88	55,311.76
Total	3,07,287.82		27,655.88		27,655.88	55,311.76

Tax Amount (in words) : INR Fifty Five Thousand Three Hundred Eleven and Seventy Six paise Only

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank
 A/c No. : 131805000943
 Branch & IFS Code : Kapra & ICIC0001318

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

19-01-2022 1:25:34 PM

Orig



84684

08.01.22 11:50:03

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridasapally,Dammaiguda-500083

9160191602

Doc No	84684	192706
Doc Date	19-01-2022	
Quote No	NIL	
Quote Date	19-01-2022	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	100.00	3,700.00	0.00	0.00	370,000.00
Total Order Value . . .					370,000.00

Rupees : Three Lakh(s) Seventy Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact

Delivery Location Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for A-Block driveway work purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
☒ Po/Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SLLP stock
☐ Other

APPROVED BY

19 JAN 2022

SOHAM MO'DI
MANAGING DIRECTORFor **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

19/01/2022

Name :

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Date : _/_/_

Requisition Form

Company Name:	MODI REALTY MALLAPUR LLP	Date:	18.01.22
Site & Phase :	GULMOHAR RESIDENCY	Time:	17:00
Supplier		Req. No.	192706
Material required before date:	20.01.22	ID No.	73068

No	Description	Size	Quantity	Units	Inward No	Date
1.	RMC	M20	100	CUM		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO
84684

APPROVED
19 JAN 2022
MINISH PARIKH
MANAGER PROCUREMENT

Remarks: For A-block drive way work purpose at GMR site.

Prepared By	M.Deepa	Approved by	
Sign. & Date	18.01.22	Sign. & Date	

Note:

APPROVED BY
19 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

Rahul.T

APPROVED BY
18 JAN 2022
M. KAWI HASAD
PROJECT MANAGER

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP		Block No.:	A-BLOCK
Project:	Gulmohar Residency		Flat / Villa no.:	
Supplier:	HI TECH INFRA PROJENCTS		Slab no.:	Drive way work purpose
Requisition nos.:	192706		A. Estimated quantity:	100 M3 (M20)
PO nos.:	84684		B. Requisition quantity:	100M3
Sign of security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	97M3
			D. Difference (C-A)	3M3

Details of RMC pour

[illegible]

Total			97m3		232800	237110	+4310			
Remarks										

Note: 1. Report to be sent on a daily basis to purchase @ mediproperties.com and report.audit @ mediproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit