

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 09/02/2022		Prepared by: MINISH		Serial no. 2572	
Supplier name: Hitech Infra Projects				HO inward no.	
Firm/Company: Hitech Recruit Hitech Recruit LLP		Project: GMR		HO received date	
PO/WO date: 18/01/2022		PO/WO No. 84645		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	964	19/01/2022	1,03,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,03,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report Enclosed.	Proof of delivery matches MRN	☒ Yes ☐ No
------------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 617/-

Amount E – PO / WO value: 1,02,983/-

Amount F – Difference (A – E): 1,48,000/-

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 21/02/2022

Remarks: 12 cu/mtr less received, PO to close.

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

To,

Mr Narender Goud,

We recieved short material against your Invoice No 964 dt 19/01/2022,for 400kgs against our PO No 84645 dt 18/01/2022,deducting Rs 617/- for the same.

Please Note.

Regards,

Minish Parikh

Manager-Procurement | +91 95155 46784 | minish@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

Handwritten signature and date:
09/02/2022

(ORIGINAL FOR RECIPIENT)



Modi Reality Mallapur LLP
5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36
Place of Supply : Telangana

19-Jan-22

A circular purple ink stamp. The outer ring contains the text "SUMMIT SALES, L.P." at the top and "R.R. DIST." at the bottom, separated by two small stars. In the center, the words "IN WARD" are stamped above a series of handwritten entries: "No. 90180", "Date: 2/1/01", and "Sign: L.".

E. & O.E

Tax Amount (in words) : **INR Fifteen Thousand Eight Hundred Three and Thirty Six paise Only**

for Hi-Tech Infra Projects

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

18-01-2022 1:02:19 PM



84645

08.01.22 11:50:03

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects
Sy.No. 49/2 Haridaspally, Dammaiguda-500083

9160191602

Doc No	84645	192692
Doc Date	18-01-2022	
Quote No	NIL	
Quote Date	18-01-2022	
SupplyType	Supply	

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 2013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	40.00	3,700.00	0.00	0.00	148,000.00
Total Order Value . . .					148,000.00

Rupees : One Lakh(s) Fourty Eight Thousand Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of hitech Ready Mix Concrete

Payment Terms Within 30 days of delivery.

Tax Inclusive of all taxes

Delivery Date As per request of project manager/engineer. Contact on

Delivery Location Gulmohar Residency

Survey No. 19, Mallapur Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security Admin 9502211011

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bill.

Transportation Cost included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms Final payment acc. to actual qty supplied as per batch sheet/report to be sent. Confirmation & check of qty to be done by site engg. Above Order for G&F Block driveway slab concreting work purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

$400 \times 3700 = 1480000$
 $1480000 - 2400 = 1477600$
09/01/22

APPROVED BY
19 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

For Modi Reality Mallapur LLP

Authorized Signatory

Name : 18/01/2022

Accepted the above Terms And Conditions

For Hi-Tech Infra Projects

Name :

Date : / /

Requisition Form

Company Name:		MODI REALTY MALLAPUR LLP		Date:		17.01.2022		
Site & Phase :		GULMOHAR RESIDENCY		Time:		11.00		
Supplier				Req. No.		192692		
Material required before date:			18.01.2022		ID No.			73017

No	Description	Size	Quantity	Units	Inward No	Date
1.	R M C	M 20	40	M3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						

PO 84615

APPROVED BY
19 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

Remarks: G & F Block drive way slab concreting work purpose

Prepared By	Deepa	Approved by	
Sign. & Date	17.01.2022	Sign. & Date	

APPROVED
17 JAN 2022
P. PRASHAKAR
Sr. MANAGER PURCHASE

Note:

P. Srikanth

APPROVED
17 JAN 2022
P. PRASHAKAR
Sr. MANAGER PURCHASE

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	F & G block
Project:	Gulmohar Residency	Flat / Villa no.:	
Supplier:	HI TECH INFRA PROJENCTS	Slab no.:	Drive way work purpose
Requisition nos.:	192692	A. Estimated quantity:	40M3 (M20)
PO nos.:	84645	B. Requisition quantity:	40M3
Sign of security	Sign of Admin	C. Actual quantity poured	28M3
Sign of Project Manager	Sign of Project Manager	D. Difference (C-A)	12m3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.01.22	06:10	06:17	06:27	7M3	7141	16800	16930	+130			
2.	19.01.22	06:30	06:35	06:40	7M3	7142	16800	16650	-150			
3.	19.01.22	06:43	06:49	06:53	7M3	7143	16800	16740	-60			
4.	19.01.22	06:55	07:00	07:05	7M3	7144	16800	16400	-400			
5.												
6.												
7.												
8.												
9.												
10.												
Total					28M3		67200	66720	-480			

Remarks

Note: 1. Report to be sent on a daily basis to purchase/modiproperties.com and report-audit/modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs/a 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weight slip - test reports - photographs at site.