

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi properties private limited		Date:	12.02.2022
Site:	May flower platinum		Prepared by:	B.Nandini
Report From / To	05.02.2022 Saturday to 11.02.2022 Friday		Approved by:	
Report Date	12.02.2022 Saturday			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Req.Item quanity	Item Description	Reason for not preparing PO/WO [#]
178270	24.2.2021	1	EPDM flooring	Quotes to be received
178301	06.01.2022	1	Jerry cans	Online purchase
178310	11.01.2022	10	Playground area equipment	PO in estimate
178314	11.01.2022	1	SS Railing	PO to be issued
178316	11.01.2022	1	Sensor type urinal,Urinal waster coupling	PO to be issued
178327	19.01.2022	1	Router TP link	On line purchase
178328	20.01.2022	3	3 way rocker	PO to be issued
178342	24.01.2022	1	Control panel for pump	PO to be issued
178369	05.02.2022	1	Executive bag	PO to be issued
178376	07.02.2022	1	Laptop	PO to be issued
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO [#]
177487	18.03.2021	16	MCBs,modular plate ,socket	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177488	18.03.2021	16	MCBs,modular plate ,socket	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177498	19.03.2021	02	Stainless steel sink	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
177901	07.08.2021	03	Urban wood natural	Part material received. Remaining material no stock at Supplier
178112	20.10.2021	01	Garbage Bin	Part material received. Remaining material no stock at Supplier
178122	26.10.2021	17	UPVC Windows	Work under progress
178125	29.10.2021	20	Wall mixtures	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178126	29.10.2021	20	Wall mixtures	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178127	29.10.2021	07	Wall hung WC	Bulk order, Part material delivered, remaining material available at supplier will be delivered next week.
178128	29.10.2021	07	Wall hung WC	Bulk order, Supplier has the material, delivery

				by next week			
178144	06.11.2021	01	MS box pipe	Part material delivered Supplier has to arrange the balance material			
178147	06.11.2021	04	Kitchen unit	Part material delivered, Work under progress			
178152	08.11.2021	03	Urban wood natural & Crema marfil	Part material received remaining material no stock at supplier			
178191	23.11.2021	1	Glass partition	Part material delivered, Work under progress			
178208	30.11.2021	17	UPVC Windows	Work under progress			
178217	06.12.2021	1	Roff chemical	Part material received remaining material to be arranged by supplier			
178230	08.12.2021	2	Wall hung rag bolts	Part material received remaining material no stock at supplier			
178268	24.12.2021	2	DB Board single phase	Part material received remaining material delivery in next week			
178299	06.01.2022	2	Pvc false ceiling	Part material received remaining material no stock at supplier			
178302	07.01.2022	11	UPVC windows	Work under progress			
178303	07.01.2022	4	Glass door	Work under progress			
178304	07.01.2022	3	UPVC windows	Work under progress			
178311	11.01.2022	4	UPVC sliding windows	Work under progress			
178312	11.01.2022	1	Glass partition	Work under progress			
178317	12.01.2022	17	UPVC sliding windows	Work under progress			
178337	22.01.2022	11	Aradilite & GI bucket	Part material delivered remaining material no stock at supplier			
178339	21.01.2022	1	Floor tiles 300mmx300mm	Delivery in next week			
178350	28.01.2022	1	Mirrors	Part material delivered remaining material no stock at supplier			
178358	01.02.2022	1-3	Flush plate,wall hung rag bolts	Part material delivered remaining material delivery in next week			
178361	02.02.2022	1	UPVC windows	Work under progress			
178363	02.02.2022	1-3	Checkered tiles	Supplier has to arrange the material			
178364	02.02.2022	1	Wipro LED flood lights	Delivery in next week			
178365	03.02.2022	1	Sprayer	Delivery in next week			
178366	02.02.2022	1	Regal biege	No stock at supplier			
178367	03.02.2022	4	Aradilite	No stock at supplier			
178370	05.02.2022	1	Lotus plant	Delivery in next week			
178371	07.02.2022	11	Sponges,brooms,grout,etc	Delivery in next week			
178372	07.02.2022	12	Cleaning material	Delivery in next week			
178373	07.02.2022	2	Insulation tape,Hacksaw blade	Part material delivered remaining material delivery in next week			
178375	07.02.2022	2	Roff chemical	Delivery in next week			
178377	08.02.2022	3	Nuvan liquid,Blito powder,DAP	Delivery in next week			
178378	08.02.2022	1	SS Screws	Delivery in next week			
178379	10.02.2022	5	CPVC elbow	Delivery in next week			
No. of gate passes issued this week:			7	From No.	6098 & 6351	To	6100 & 6354
Delivery van site visit on:.			07th,09 th & 11 th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes		
Items not ordered but received:- NIL							
Other corrections & remarks:- NIL							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	0.395	4.74	-	-	-	
2.	10mm	-	-	-	-	-	

3.	12mm	-	-	-	-	-	-
4.	16mm	-	-	-	-	-	-
5.	20mm	-	-	-	-	-	-
6.	25mm	-	-	-	-	-	-
7.	32mm	-	-	-	-	-	-
8.	Binding wire	-	-	-	-	-	-
OPC stock	0	OPC last weeks stock	0	PPC/PSC stock	573	PPC/PSC last weeks stock	81
Details	Project Manager			Admin Officer/Manager		Admin Audit	
Sign							
Date	12.02.2022			12.02.2022		12.02.2022	

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!